

STANDARD PLAN RELEASE SUMMARY (SPR)

Physical Facilities Department

Building Design: Palmyra 00

PAL-TRA-00-9, PAL-COL-00-9

Release Date: November 2004

Release Number: 9

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Essential Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - Important Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect construction cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	A1.2			Reflected ceiling plan: Coordinated the light layout in Material Center 105 with the electrical lighting plan sheet E1.1.	3
2	A3.2, A3.3, A3.4	04813		Weep holes: Modified the specification to indicate that weep holes in the masonry veneer are to be installed at 33" o.c. maximum per the International Building Code section 2104.1.8. Modified the drawing detail callouts to indicate the weep holes without a distance to avoid conflict with the specification.	2
3	A3.3, M1.1, M3.1, M6.1a, S5.2b			Chapel Sidewall Registers: Relocated the upper sidewall registers in the Chapel. These have been lowered to be closer to the top of the light valence above the sloped walls and reworked the duct layout on the mechanical mezzanine level. Reference detail C/A3.3. Added air flow adjustment note to sheet M1.1 for these registers. Modified framing detail B/S5.2b	3
4	A5.10a			Carpet Base: The carpet base details have been updated to match the 4-1/2" height as indicated in the specifications. Reference detail E/A5.10a	4
5	A5.5a			Removable rostrum panels: The height of the rostrum panels has been increased to reduce the sight lines to the seating on the rostrum over the top of the rail from the congregational side of the Chapel. The overall number of butcher block uprights has been reduced and have been detached from the panels to reduce the weight of the panels. The attachment detailing has been modified	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
6	A5.5a, A5.5b, G0.1, S1.1	05522		Palmyra Rostrum Ramp: The default ramp railing has been changed to hardwood to match rest of the rostrum railing as manufactured by Fieldcrest. The stainless steel handrail has been deleted. Added ramp railing detail sheet A5.5b. Deleted the thickened slab under the ramp railing as it was indicated on sheet S1.1 and note 14 that described the slab. Deleted note from Section 05522 that previously indicated 'handrails to rostrum'.	2
7	A7.1	13100		Lightning Cable connection: Changed the lightning cable connection detail. Deleted the pvc pipe vent and boot around the cable penetration. Added a right angle through the roof cable connector for the lightning cable to connect to. The connector is designed with a square roof flashing plate that is to be set in mastic at the location of the penetration. Added detail F/A7.1 to show the connector. Added right angle thru-roof connector in specification section 13100 Lightning protection.	2
8	All floor plans, A2.1, A6.1a			Windows: The width of the windows have been changed to 2'-8". The space between a pair of windows has been increased to 1'-0" to better accommodate the interior trim work on walls that may be located between the windows.	2
9	AV6.2			Satellite system: Deleted the VCR from the satellite system to simplify installation and to reduce costs. Programs are being produced more on DVD, reducing the need for VCR playback.	4
10	AV6.2			Video Distribution Amplifier: Added option for a video distribution amplifier (VDA)	4
11	E5.2			Sound system racks: The racks for the sound system have been identified as being surface mounted. Reference detail A/E5.2	4
12	E6.2a			Lighting fixture schedules: updated and made corrections to the Lighting fixture schedule. See sheet E6.2a	3
13	G0.2i			Code Sheets: Updated code references to the IBC 2003.	4
14	L5.1a, L5.2a, L5.3a			Landscape Sheets: Updated the landscape and irrigation sheets. Added hidden tree guying detail, revised planting details (2x root ball), added mow strip and metal edge details to sheet L5.1a. Irrigation details: Added filter assembly, drip emitter, modified valve detail. Added sheet L5.3a due to the addition of the filter assembly details.	3
15	M5.2, M5.3a			Furnace Support detail: Added a note to ensure that the coil connections are accessible. Reference details A/M5.2, and A,B,C/M5.3a	2
16	S0.1			I-Joists: In the Schedule of Construction Materials, changed the TJI/PRO 550 to TJI 560 due to TJI discontinuing to manufacture the TJI/PRO 550.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
17	S4.1, S5.1a	03210		Rebar Spacing: Spacing of vertical reinforcing in foundation walls has been changed to 36" o.c. each face - staggered to comply with the IBC 2003.	2
18	S5.1a, S5.1b			Footing detail clarification: Clarified the size on the thickened slab details and added dimensions. See details: Colonial -S/S5.1a, A&B/S5.1b. Traditional - U/S5.1a, A&B/S5.1b.	3
19	S5.1b			Anchor Bolt Schedule: Modified the anchor bolt schedule to include a column 'C' that indicates the distance the threads on the bolt are to stop above the top of the concrete. See F/S5.1b	2
20		01600, 11491, 11497, 11132		Owner Furnished Items: The volleyball inserts, wall safety pads, and motorized projection screens have been added to the list of items furnished by the owner. These items are to be installed by the Contractor.	2
21		02312, 02917		Topsoil: Moved requirements for imported topsoil into Section 02917 and deleted from Section 02312.	4
22		02535		Sanitary Sewage System: SDR-35 PVC pipe with bell and gasket joint included as an alternative pipe material for the sewer pipes.	4
23		02742		Pre-emergence control: Deleted Spike 80W from Section 02742, product is no longer manufactured. Reduced Trifluralin content to 40 percent minimum.	4
24		03313, 03391		Concrete Curing: Divided the concrete curing requirements into two sections. Water Concrete Curing requirements are in Section 03391 & Membrane curing compound requirements are in Section 03313	4
25		08060		Hardware Group & Keying Schedule: Section 08060 is a new section that contains the hardware groups and keying schedules that were previously located in sections 08411, 08701, 08712	4
26		09513		Acoustical Tile Ceilings: Two new products have been approved for use as acoustical ceiling tile. <u>Armstrong: CSP.</u> <u>BPB Celotex: Cashmere PCM 462.</u> Both products are available for immediate use on projects.	2
27		10346		Steeple: Fiberglass steeples have been approved for use on the standard meetinghouse plans. Wiedemann Church Products and Unlimited Designs have been listed as approved manufacturers. The structural base and attachments remain unchanged. Added specification section 10346 Fiberglass Steeple.	3
28		15184		Refrigerant Pipe Supports: Added Klo-Sure rigid coupling as an approved product.	4
29		15481		Gas fired water heater: Added Lochinvar to standard water heater section. Removed Lennox Complete Heat water heater.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
30		15532		Gas fired furnaces: Vibration Isolators: Added specification for hanger-type isolators	4
31		15820		Duct Accessories: Duct Sealant: Added Mon-Eco 22-76; Updated Air-Rite Model Numbers,	4
32		15915		Electric and Electronic Control: Updated Air Control Products contact information. Corrected spelling of name for Edward C. Smyers Co., paragraph 39 under Approved Distributors.	4
33		16120		Conductors and cables: Added Bylin as an approved manufacturer.	4
34		16442		Panel boards: Made correction to Siemen's catalog numbers for panel boards.	3
35		SMS		Walk off mats: Interior and exterior walk off mat kits have been added to the SMS and are to be included as part of the project costs.	2