

# STANDARD PLAN RELEASE SUMMARY (SPR)

Facilities Management Department

**Building Design:** Kirtland 00  
**Release Date:** February 2001  
**Release Number:** 1

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Change should not affect cost or schedule. Implement Change.

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	Traditional			Priority Level
1	G0.2	65	<b>Occupancy</b> classification of the Custodial and Storage rooms changed from 'S-2' to 'S-1'.	X	X			4
2	G0.2	N/R	<b>Code</b> Information Table: Actual Area changed to 12,868 s.f.	X	X			4
3	G0.2	70	<b>Code</b> Information Table: Main Exits, changed to one main exit.	X	X			4
4	G0.2	306	<b>Code</b> information Table: Added note for Fire Caulk through penetrations and U.L. System number.	X	X			4
5	SD5.2a	436	<b>Mechanical enclosure</b> details added to sheet. Reference details E and F. PVC fence is to be used as the default choice at the mechanical enclosures on the Traditional and Colonial style buildings.	X	X			2
6	SD5.2a	595	<b>Satellite</b> dish base detail modified to indicate the size and material of the base pipe.	X	X			2
7	A1.1, A4.2, A4.4, A5.11a, P1.1, P4.1	50	<b>Restrooms:</b> Wall mounted sinks deleted. Counter tops and surface mounted sinks added. Reference detail A/A5.11a.	X	X			2
8	A1.1	N/R	Floor finish references removed from plan. Under the General Notes, note 11 modified to read 'Refer to sheet A6.1a for Finish schedule.'	X	X			4
9	A1.1	3	Chapel : Dimensions for the <b>Pew spacing</b> and the angle of side pews have been added for installation.	X	X			4
10	A1.1, A4.1, E1.1	318	<b>Sacrament Prep Room 146 and Sound Equipment room 147:</b> Size of rooms enlarged. Elevation B/A4.1 changed.	X	X			3
11	A1.1	N/R	Enlarged plan references added under room numbers.	X	X			4
12	A1.1	517	<b>Serving Area:</b> Added visual display board type 'V11' on wall next to door.	X	X			2

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	Traditional			Priority Level
13	A1.1, A4.4	N/R	<b>Mother's Room 114:</b> Added Baby Changing Station. See enlarged plan 1/A4.4 and elevation M/A4.4	X	X			2
14	A1.1	516	<b>Rooms 140 &amp; 141:</b> Visual display boards changed to type 'V10' and moved to interior walls.	X	X			2
15	A1.1, A4.3	21	Wall tile added to all drinking fountain alcove walls and floor. Detail G1 added for trim detail at corners of electric water cooler recesses.	X	X			3
16	A1.1, S1.1	179	<b>Ceramic floor tile</b> in vestibules is not to have an accent border. The concrete floor is not to be recessed.	X	X			3
17	A1.2	627	Added note to <b>Wall Type Legend</b> stating that at the contractor's option, wood studs may be used in place of metal studs.	X	X			4
18	A1.2, A5.5a	N/R	Rostrum interior wall types changed from W-8 to W-1 and W-2. Reference Wall types main floor plan and Rostrum framing details on sheet A5.5a.	X	X			4
19	A1.3	42	<b>Foyers:</b> Soffits extended to storefront wall.	X	X			2
20	A1.3, A5.10b, E1.1, M1.1	461	<b>Room 120:</b> Ceiling layout changed to a flat suspended gypsum and acoustical tile ceiling with built up drywall steps around the edge. Reference detail E/A5.10b	X	X			3
21	A1.3, A3.1, A4.3, A5.10b, E1.1, M1.1	461	<b>Room 121:</b> Cove lighting and pendant light fixtures deleted. Stepped ceiling added. Ceiling height at the center of the room is to be 10'-0". Surface mounted decorative light fixtures added to the high central portion of the ceiling. The number of recessed can lights has been increased in the soffit around the perimeter of the room to increase light levels. Reference detail D/A5.10b and Elevations M & N/A4.3	X	X			3
22	A2.1, A5.1a	26	<b>Building Identification Signs:</b> Clarification added on mounting location of building and address signs. Signs are to mounted on the right or left sides of the front elevation in the most visible location from the street. Reference elevation 1/A2.1 and details A and J/A5.1a.	X	X			4
23	A2.1, A3.2	38	The center front exterior wall finish changed from Stone to EIFS. Reference Elevation 1/A2.1 and Section A/A3.2		X			3
24	A4.1	617	<b>Rostrum:</b> Added note - 'The orientation of the piano and organ is not to change if the plan is mirrored.'	X	X			4
25	A4.1	48	<b>Rostrum Plan 1/A4.1:</b> Sound pedestal moved to end of front row of Opera seats.	X	X			2
26	A4.1	442	<b>Rostrum Plan 1/A4.1:</b> Front row of seating changed to have five chairs to the left and 4 chairs to the right of the pulpit.	X	X			3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	Traditional			Priority Level
27	A4.1, A5.5a	155	Rostrum: <b>Organ recess eliminated.</b> Opening provided in floor framing under the organ for electrical connections. Reference Rostrum Framing plan 2/A4.1 and section H/A5.5a. Detail J/A5.5a deleted.	X	X			3
28	A4.2	322	<b>Offices:</b> 6" clearance to be maintained behind all office doors for installation of door mounted coat hooks. Reference Enlarged plan 2/A4.2.	X	X			3
29	A4.2	N/R	Identified Office 104 as 'BISHOP' and Office 103 as 'CLERK'. Reference Enlarged plan 2/A4.2.	X	X			4
30	A4.2	535	<b>Clerk's Offices:</b> Added locks to all upper cabinets. Reference detail K/A4.2	X	X			3
31	A4.2, A4.4	51	<b>Restrooms:</b> Height of ceramic wall tile changed to top of door frames on all walls. See interior elevations A-J/A4.2 and elevations A-L/A4.4.	X	X			2
32	A4.2	437	Restrooms: Size of <b>Ceramic floor tile</b> changed to 6" x 6". Wall tile to be 4" x 4". Reference Specification section 09310 Ceramic Tile.	X	X			3
33	A4.2	20	Serving Area: Size of <b>ceramic floor tile</b> changed to 12" x 12". Reference Specification section 09310.	X	X			3
34	A4.3	113	<b>Custodian:</b> Elevation F - Ceramic wall tile raised to 5'-0".	X	X			3
35	A4.3	461	<b>Ceiling Details M and N</b> updated to reflect revisions to ceiling. Cove lighting eliminated.	X	X			3
36	A4.4	95	<b>Material Center:</b> Elevation M, Visual Display board changed to 36" wide.	X	X			2
37	A4.4	55	<b>Mother's room:</b> Changed height of ceramic wall tile to 5'-0". Ceramic tile added to floor under sink and adjacent wall. Detail L1 added to show ceramic tile on side wall.	X	X			3
38	A5.2a, S1.2	615	<b>Organ Speaker Lofts:</b> Section D/A5.2a - Floor framing revised in the Organ speaker lofts.	X	X			3
39	A5.4a	N/R	<b>Mechanical enclosure</b> details deleted from this sheet. Moved to Sheet SD5.2a.	X	X			4
40	A5.4a	275	<b>Fire Extinguisher Cabinet</b> mounting height changed to 2'-7" from floor to bottom of cabinet to clear corridor chair rail. Ref. Detail M/A5.4a	X	X			3
41	A5.5b, A5.5c	N/R	<b>Pulpit:</b> The top of the pulpit increased in size 1" on all sides.	X	X			4
42	A5.5b, A5.5c	257	<b>Rostrum:</b> Handrail has been added to both sides of the stair next to the Sacrament table. Reference Elevation H/A5.5c	X	X			3
43	A5.6a	N/R	Ceiling Details D & E deleted.	X	X			4
44	A5.7a	N/R	<b>Attic Railing Detail:</b> Added note to detail 'H' clarifying installation of the railing in attic.	X	X			4
45	A5.8a	N/R	Detail F deleted.	X	X			4
46	A5.9a	N/R	Door Head detail M added.	X	X			4

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	Traditional			Priority Level
47	A5.10a	457	<b>Crown moulding</b> to be PAINTED not stained in the Cultural Center & Chapel. Reference detail A/A5.10a	X	X			3
48	A5.10a	52	<b>Chair rails</b> raised to 3'-2" to the top in the Classrooms and 2'-7" to the top in the corridors and foyers. Reference detail B/A5.10a	X	X			3
49	A5.10a	209	All <b>wood trim</b> at sisal locations is to be rabbitted out for sisal. Reference detail B/A5.10a	X	X			3
50	A5.10a	2	<b>Basketball Backstops:</b> Added note stating that basketball backstop supports are to be field painted. Reference detail E/A5.10a	X	X			4
51	A5.10a, A5.11a	472	Furred down space above upper cabinets has been eliminated. Integral 6" panel and crown molding to the ceiling has been added. Reference interior elevations, cabinet sections sheet A5.11a and detail M/A5.10a.	X	X			3
52	A5.10b	461	Detail D revised. Cove lighting deleted. Detail E added.	X	X			3
53	A5.11a	N/R	<b>Vanity Counter</b> Detail A added.	X	X			3
54	A5.11a	516	<b>Visual Display Board Schedule:</b> Added visual display boards 'V10' (3'-0" wide x 4'-0" high type 1) and 'V11' (2'-0" wide x 4'-0" high type 1).	X	X			2
55	A5.11a	N/R	<b>Font Mirror</b> Detail J - added note to 'Field verify mirror angle - shim bolts as required.	X	X			2
56	A5.11a	318	Section H added for section through the Sacrament Prep. Room millwork.	X	X			3
57	A6.1a	N/R	<b>Door Schedule:</b> Columns for hardware and keying added to schedule.	X	X			3
58	A6.1a	N/R	<b>Door Schedule</b> revised.	X	X			3
59	A6.1a	629	<b>Finish Schedule</b> added.	X	X			3
60	A6.1a	193	<b>Finish Schedule:</b> Floor and base in Custodial Rooms to be ceramic tile. See Finish Schedule.	X	X			2
61	A6.1a	N/R	<b>Window types:</b> All detail references to the window types have been updated	X				4
62	A7.1	539	<b>Steeple:</b> Plan, elevations and sections redesigned. Entire sheet revised. Tower base to be enclosed with 5/8" exterior gypsum sheathing, reference detail E.	X	X			2
63	S0.1	227	<b>Schedule of Construction Materials:</b> 28 day compressive strength changed as indicated on schedule. Exterior concrete changed from 4500 psi at all conditions to 4500 psi exposed to freezing and 3000 psi NOT exposed to freezing. Footings, foundation walls and interior concrete changed to 3000 psi.	X	X			3
64	S5.1a	630	Reinforcing added to floor slab. #4 at 18" on center.	X	X			3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	Traditional			Priority Level
65	E1.1	43	<b>Exit Signs:</b> One additional Exit Sign added in each Foyer. Mounting location changed from center to one each side of the Foyer.	X	X			2
66	E1.1, E1.2, A1.1, A4.4	355	<b>Material Center:</b> Electrical Panel 'B' moved from behind the door to new location on the wall opposite the entry doors. Reference elevation Q/A4.4	X	X			3
67	E1.2	320	<b>Material Center:</b> Magnetic hold opens added to doors 129A, 129B.	X	X			2
68	E1.2	44	Electrical outlet moved to center of wall of Foyers for lamp use.	X	X			2
69	E1.2	194	<b>Speakers</b> relocated to center of Foyer. Volume controls located on Foyer wall near corner.	X	X			3
70	E1.2	223	Added (2) 1" conduits from the organ pit. One each up to the speaker lofts.	X	X			2
71	E6.3a	253	<b>Fixture Schedule:</b> Size of Pendant fixture in Foyer changed to 36" diameter.	X	X			2
72	E6.3a	243	<b>Fixture Schedule:</b> Chapel Pendant light fixture mounting height changed from 11' to 12' to the bottom of the fixtures.	X	X			2

SPR.summaryKIR00.1.xls