

STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

Building Design: Legacy 98
Release Date: February 2001
Release Number: 3

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Change should not affect cost or schedule. Implement Change.

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
1	G1.2u	65	Code Sheets: Occupancy classification of the Custodial and Storage rooms changed from 'S-2' to 'S-1'.	X	X	X	X	4
2	G1.2u	71	Deleted incorrect reference to detail B/G1.2u under the 'Load Bearing Wall' column in the Code Information table.	X	X	X	X	4
3	G1.2u	70	Code Information Table: Main Exits, changed to one main exit with 360 inches of opening	X	X	X	X	4
4	G1.2u	306	Code information Table: Added note for Fire Caulk through penetrations and U.L. System number.	X	X	X	X	4
5	G1.3	595	Satellite dish base detail changed to indicate the size and material of base pipe.	X	X	X	X	2
6	A1.1, A1.5, A2.1, A2.2, A3.2, S1.1, S1.4, S2.1, S2.8	435	Doors number 101A and 155A recessed at the front of the building. The windows in Stake Presidents office 102 and Bishops office 154 have been moved from the front elevation to the sides. Gables added on the side elevations. (Reference exterior elevations 1/A2.1, 2/A2.1 & 3/A2.2.)	X	X	X	X	2
7	A1.1, A6.1	48	Rostrum: Sound pedestal moved to end of front row of Opera seats.	X	X	X	X	2
8	A1.1, A6.1, F1.1	442	Rostrum: Front row of seating changed to have five chairs to the left and 4 chairs to the right of the pulpit.	X	X	X	X	3
9	A1.1, A6.1	318	Sacrament Prep Room and Storage 160: Size of rooms enlarged. Elevation P/A6.1 also modified.	X	X	X	X	3
10	A1.1, A1.4, A4.1, A6.6, F1.1, S1.1, P1.1, P2.1, M1.1, E1.1	281	Toddler restroom: Location of room moved to exterior wall of Room 142. Plumbing wall added at exterior wall behind sink. Wall assembly 'P14A' added to sheet A1.4 for plumbing wall.	X	X	X	X	3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
11	A1.1, A6.6, A7.1, P1.2, P2.1	50	Restrooms: Wall mounted sinks deleted. Counter tops and surface mounted sinks added. Detail U/A7.1 Vanity Counter added.	X	X	X	X	2
12	A1.1, A6.4, A6.5	472	Storage room 118: Cabinet configuration changed to allow the room to be accessible. Top of cabinets closed off with integral panel and crown molding. Reference detail X/A6.4	X	X	X	X	3
13	A1.1	523	Width of vestibule 131 changed to 6'-6" to match frame type 4 dimension.	X	X	X	X	2
14	A1.1, A7.2	21	Wall tile added to all drinking fountain alcove walls and floor. Reference details U/A7.2, V/A7.2	X	X	X	X	3
15	A1.5, A2.1, A2.2, A3.2, A4.1, M1.1, S2.8	435	Exterior: Roof mounted mechanical penthouses have been eliminated. Soffit and Gable vents added. Mechanical grilles added to elevation 4/A2.2. Reference details J & K/S2.8	X	X	X	X	2
16	A2.1	26	Building Identification Signs: Clarification added on mounting location of building and address signs. Signs are to be mounted on the left or right side of the front elevation in the most visible location from the street. Reference details C & E/A2.1.	X	X	X	X	4
17	A2.1, A3.4	38	Exterior Elevations: The center front exterior wall finish changed from Stone to EIFS. Reference details D & K/A3.4		X	X	X	3
18	A2.1, A2.2, A3.4, A3.5	204	Exterior Elevations: Exterior Insulation Finish System references changed from 'PM EIFS' to 'EIFS'.			X		4
19	A3.1, A3.2, A4.1, A4.3	36	Projection Screen recess modified. Reference reflected ceiling plan, building sections A/A3.1, A/A3.2, and detail E/A4.3.	X	X	X	X	3
20	A3.1, A5.1	449	Overflow 164: Chair rail added at side walls. Reference Finish Schedule	X	X	X	X	2
21	A3.1, A7.1	N/R	Attic access ladder material changed to metal. Reference detail W/A7.1	X	X	X	X	3
22	A3.2, A4.3	467	Chapel: Size of Valence modified.	X	X	X	X	2
23	A3.2, A4.1	42	Foyers: Soffits extended to storefront wall.	X	X	X	X	2
24	A3.7, S2.7	539	Steeple: Plan, elevations and sections redesigned. Entire sheet revised. Tower base to be enclosed with 5/8" exterior gypsum sheathing.	X	X	X	X	2
25	A4.1, A4.3, M1.1, E1.1	461	Room 123: Cove lighting and pendant light fixtures deleted. Stepped ceiling added. Ceiling height at the center of the room is to be 10'-0". Surface mounted decorative lighting added to the high central portion of the ceiling. The number of recessed can lights increased in the soffit around the perimeter of the room to increase light levels. Detail J/A4.3 revised to reflect changes.	X	X	X	X	3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
26	A4.1, A4.3, M1.1, E1.1	461	Room 136: Cove lighting has been deleted. Stepped ceiling added. Ceiling height at the center of the room is to be 10'-0". Recessed can lights added in the soffit around the perimeter of the room to increase light levels. Surface mounted wrap around light fixtures used in the central portion of the ceiling. Detail J/A4.3 revised to reflect changes.	X	X	X	X	3
27	A4.1, A4.3, E1.1	461	High Council room 103: Ceiling layout changed to flat gypsum and acoustical tile with built up drywall steps around the edge. Reference detail J1/A.4.3.	X	X	X	X	3
28	A4.2	436	PVC fence is to be used as the default choice at the mechanical enclosures on the Traditional, Colonial and New England style buildings. Details A & B/A4.2 modified to include reinforcing in the fence.	X	X	X		2
29	A4.2	436	4" CMU with brick veneer is to be used as the screen wall default choice at the mechanical enclosures on the Classical style buildings. Reference details A & B/A4.2				X	2
30	A5.1	570	Visual Display board type A, mounting height in Serving Area 116 added as 7'-0" to Floor to prevent the drawers in the cabinet next to the display board from running into the chalk rail.	X	X	X	X	4
31	A5.1, A6.5	507	Visual Display Boards: Visual Display board type E changed to 3'-0" wide. Visual Display board type F changed to 3'-0" high. Visual Display Board on elevation N/A6.5 changed to 3'-0" wide.	X	X	X	X	2
32	A5.1	N/R	Finish Schedule: Special Trim S20 Custodial Utility Shelf, changed reference to read 'See K/A6.3'	X	X	X	X	4
33	A5.1	N/R	Finish Schedule: Deleted Chair rail, S9 trim, from Family History 135	X	X	X	X	4
34	A5.1	388	Finish Schedule: Changed Visual Display board in Room 134 to type 'M'.	X	X	X	X	2
35	A5.2	N/R	Door Schedule: Columns for hardware and keying added.	X	X	X	X	4
36	A5.2, A6.4, A1.1	239	Door Schedule: Door number 102B added. Enlarged Stake Suite Plan: Door number 102B added between the Stake President's office and the High Council Room. Reference sheet A1.1	X	X	X	X	2
37	A5.2	183	Door Schedule: Door number 132A changed from Aluminum to Wood.	X	X	X	X	2
38	A5.2	85	Door Schedule: Door number 201A & 202A deleted from the schedule and the door number symbol has been removed from the mechanical access plan on sheet A1.2. These doors changed to draft separation doors. See detail F/A7.2	X	X	X	X	2

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
39	A5.2	515	Main Entrance Door Frames: Center mullion added at circular windows above doors. See Frame Type 1. (Traditional Style Option only)			X		2
40	A5.2	N/R	Frame type '1a' added to New England & Classical styles for interior vestibule doors 109C, 109D, 148C, 148D. (Door Schedule revised)		X		X	2
41	A5.3	N/R	Clarification: Head detail E - Changed elevation at bottom of header to 113'-10".		X	X	X	4
42	A5.3	87	Ceramic tile is to butt into the door jambs with a bull nose edge. Reference details J, L, N, P, S, and T.	X	X	X	X	3
43	A6.1	617	Rostrum: Added note - 'The orientation of the piano and organ is not to change if the plan is mirrored.'	X	X	X	X	4
44	A6.1	155	Rostrum: Organ recess eliminated. Opening provided in floor framing under the organ for electrical connections. Reference Rostrum Framing Plan 2/A6.1 and Section F/A6.1. Section L/A6.1 deleted.	X	X	X	X	3
45	A6.1	N/R	Details M & N/A6.1 have been added to sheet.	X	X	X	X	4
46	A6.1, F2.1	257	Rostrum: Handrail has been added to both sides of the stair next to the Sacrament table and on both sides of the ramp.	X	X	X	X	3
47	A6.2	N/R	Detail J, Stop added to pencil drawer slide to prevent the drawer from pulling all the way out.	X	X	X	X	3
48	A6.2, S2.3	615	Organ Speaker Lofts: Section D/A6.2 - Floor framing revised in the Organ speaker lofts. See also sheet S2.3	X	X	X	X	3
49	A6.2	N/R	Family History 135: Added locks to all upper cabinets. Reference detail F/A6.2	X	X	X	X	3
50	A6.2	358	Foyers: The Artwall has been redesigned, see elevation F1/A6.2	X	X	X	X	3
51	A6.3	113	Custodial Room 168: Height of ceramic wall tile changed to 5'-0". See detail K/A6.3	X	X	X	X	3
52	A6.4	322	Offices: 6" clearance to be maintained behind all office doors for installation of door mounted coat hooks. Reference enlarged plans 1/A6.4, 2/A6.4	X	X	X	X	3
53	A6.4	535	Clerk's Offices: Added locks to all upper cabinets.	X	X	X	X	3
54	A6.4	123	Work Room: Counters at the right hand end of the room have been eliminated to allow room for a full size copier. Reference enlarged plan 1/A6.4 and elevations E - H/A6.4.	X	X	X	X	3
55	A6.4, A6.5	472	Furred down space above upper cabinets has been eliminated. Integral 6" panel and crown molding to the ceiling has been added. Reference interior elevations, cabinet sections and detail BB/A6.4	X	X	X	X	3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
56	A6.5	123	Material Center: Island counter reduced in size. Copier cabinet deleted to allow room for a full size copier. Reference details V, W, X and enlarged plan 2/A6.5	X	X	X	X	3
57	A6.5	130	Material Center: Satellite equipment cabinet moved from the front counter to the exterior wall. Reference Elevation Q/A6.5	X	X	X	X	3
58	A6.5	192	Detail B - Steel tube under edge of counter changed to 2" x 3". 32" Clearance is to be maintained under cabinet to floor.	X	X	X	X	3
59	A6.6	105	Enlarged Restroom & Font Plan: Baby Changing station added above the bench in the H.C. Stall. Reference elevation P/A6.6	X	X	X	X	3
60	A6.6	51	Restrooms: Height of ceramic wall tile changed to top of doors on all walls. See interior elevations. Added note to limit the color of the accent tiles to minor and neutral color variations.	X	X	X	X	2
61	A6.6	437	Restrooms: Size of Ceramic floor tile changed to 6" x 6". Wall tile to be 4" x 4". Reference Sheet A6.6, F1.1, and Specification section 09310 Ceramic Tile.	X	X	X	X	3
62	A6.6	55	Mother's room: Changed height of ceramic wall tile to 5'-0". Ceramic tile added to floor under sink and adjacent wall.	X	X	X	X	3
63	A7.1	457	Crown moulding to be PAINTED not stained in the Cultural Center & Chapel. Reference detail A/A7.1	X	X	X	X	3
64	A7.1	209	All wood trim at sisal locations is to be rabbitted out for sisal. Reference Detail B/A7.1	X	X	X	X	3
65	A7.1	52	Size and profile of Chair rails changed. Chair rails raised to 3'-2" to the top in the Classrooms and 2'-7" to the top in the corridors and foyers. Reference detail B/A7.1	X	X	X	X	3
66	A7.1	N/R	Details C1 and V added.	X	X	X	X	3
67	A7.1	275	Fire Extinguisher Cabinet mounting height changed to 2'-7" from floor to bottom of cabinet to clear corridor chair rail. Reference Detail S/A7.1	X	X	X	X	3
68	A7.1	N/R	Attic Railing Detail: Added note to attic railing detail clarifying installation of the railing in attic. Reference detail P/A7.1	X	X	X	X	4
69	A7.2	2	Basketball Backstops: Added note stating that basketball backstop supports are to be field painted. Reference detail D/A7.2	X	X	X	X	4
70	A7.2, F1.1, S1.1	179	Ceramic floor tile in vestibules is not to have an accent border. The concrete floor is not to be recessed. Reference details R, S, & T/A7.2	X	X	X	X	3
71	F1.1	3	Chapel : Dimensions for the Pew spacing and the angle of side pews have been added for installation.	X	X	X	X	4

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
72	F1.1	405	Mother's Room 147: Drapes added at window in mother's room. Entire Drapery Schedule modified.	X	X	X	X	3
73	F1.1	562	Serving Area: Ceramic Floor Tile is to run under the counter at the pass through door location.	X	X	X	X	4
74	F1.1	20	Serving Area: Size of Ceramic floor tile changed to 12" x 12". Reference Specification section 09310.	X	X	X	X	3
75	F2.1, F2.2	444	The electrical and sound conduits under the Sacrament table are to be enclosed in by a hardwood cover with a removable access cover over J-Box. Reference Elevation C/F2.1 and Section B/F2.2	X	X	X	X	3
76	F2.1, F2.2	N/R	Pulpit: The top of the pulpit increased in size 1" on all sides.	X	X	X	X	4
77	F3.2	408	Building Signage Schedule: Added (2) Baptismal Font signs.	X	X	X	X	3
78	S1.0	227	Schedule of Construction Materials: 28 day compressive strength changed as indicated on schedule. Exterior concrete changed from 4500 psi at all conditions to 4500 psi exposed to freezing and 3000 psi NOT exposed to freezing. Footings, foundation walls and interior concrete changed to 3000 psi.	X	X	X	X	3
79	E1.1	43	Exit Signs: One additional Exit Sign added in each Foyer. Mounting location changed from center to one each side of Art wall.	X	X	X	X	2
80	E1.1	N/R	Light switch at door 135A moved to opposite side of doors in room 135	X	X	X	X	3
81	E1.2	441	Electrical Outlet added at Waiting 158.	X	X	X	X	2
82	E1.2	44	Electrical outlet moved to center of Foyer wall for lamp use.	X	X	X	X	2
83	E1.2	459	Height of electrical outlets on each side of the Proscenium Opening, in the Cultural Center, changed to +60" to avoid conflict with under platform storage.	X	X	X	X	3
84	E1.2	37	The Projection screen switch moved to the inside of storage room 160.	X	X	X	X	3
85	E1.2	223	Added (2) 1" conduits from the organ pit. One each up to the speaker lofts.	X	X	X	X	2
86	E2.2	253	Fixture Schedule: Size of Pendant fixture in Foyer changed to 36" diameter.	X	X	X	X	2
87	E2.2	243	Fixture Schedule: Chapel Pendant light fixture mounting height changed from 11' to 12' to the bottom of the fixtures.	X	X	X	X	2
88	P1.1	N/R	Water heater (WH-1) moved from Custodial Room 168 up into the attic space.	X	X	X	X	3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Colonial	New England	Traditional	Classical	Priority Level
89	P2.1	574	Location of the Floor Drains in Men's 127 & Women's 128 moved to under the toilet partition at the handicap accessible stall. See also Enlarged restroom and font plan 2/A6.6	X	X	X	X	3

SPR.summaryLEG98.3.xls