

# STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

**Building Design:** Nauvoo 00  
**Release Date:** February 2001  
**Release Number:** 1

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Change should not affect cost or schedule. Implement Change.

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Traditional				Priority Level
1	G0.2	65	<b>Occupancy</b> classification of the Custodial and Storage rooms changed from 'S-2' to 'S-1'.	X				4
2	G0.2	N/R	<b>Code</b> Information Table: Actual Area changed to 17,370 s.f.	X				4
3	G0.2	70	<b>Code</b> Information Table: Main Exits, change to one main exit with 360 inches of opening.	X				4
4	G0.2	306	<b>Code</b> information Table: Added note for Fire Caulk through penetrations and U.L. System number.	X				4
5	SD5.2a	595	<b>Satellite</b> dish base detail modified to indicate the size and material of the base pipe. Reference detail D	X				2
6	SD5.2a	436	<b>Mechanical enclosure</b> details added to sheet. Reference details E and F. PVC fence is to be used as the default choice at the mechanical enclosures on the Traditional style buildings.	X				2
7	A1.1	3	Chapel : Dimensions for the <b>Pew spacing</b> and the angle of side pews have been added for installation.	X				4
8	A1.1, A4.1, E1.1	318	<b>Sacrament Prep Room 149 and Sound Equipment room 150:</b> Size of rooms enlarged. Elevation B/A4.1 modified.	X				3
9	A1.1, A4.2	517	<b>Serving Area 106:</b> Visual display board changed to type 'V1'. Reference Elevation T/A4.2	X				2
10	A1.1	594	<b>Room 116:</b> Chalk board moved from exterior wall to interior wall.	X				2
11	A1.1	388	<b>Family History 125:</b> Visual display board changed to type 'V10'	X				2
12	A1.1	516	<b>Rooms 143 &amp; 144:</b> Visual Display board changed to type 'V11'. 3'-0" wide x 4'-0" high.	X				2
13	A1.1, A4.2, A4.4, P1.1, P4.1	50	<b>Restrooms:</b> Wall mounted sinks deleted. Counter tops and surface mounted sinks added.	X				2

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Traditional				Priority Level
14	A1.1, S1.1	179	<b>Ceramic floor tile</b> in vestibules is not to have an accent border. The concrete floor is not to be recessed.	X				3
15	A1.1	N/R	Floor finish references removed from floor plan. Note no. 13 added to reference sheet A6.1 for floor finish schedule.	X				4
16	A1.2	627	Added note to <b>Wall Type Legend</b> stating that at the contractor's option, wood studs may be used in place of metal studs.	X				4
17	A1.3	42	<b>Foyers:</b> Soffits extended to storefront wall.	X				2
18	A1.3, A5.10b, E1.1, M1.1	461	<b>Room 116:</b> Ceiling layout changed to a flat suspended gypsum and acoustical tile ceiling with built up drywall steps around the edge. Reference detail E/A5.10b.	X				3
19	A1.3, A3.1, A5.10b, E1.1, M1.1	461	<b>High Council Room 120:</b> The stepped ceiling has been deleted. The ceiling is to be flat suspended gypsum and tile ceiling with built up drywall steps around the edges. Reference detail E/A5.10b.	X				3
20	A1.3, A3.1, A4.3, A5.10b, E1.1, M1.1	461	<b>Room 121:</b> Pendant mounted light fixtures deleted. Stepped ceiling added. Surface mounted decorative light fixtures added to the high central portion of the ceiling. Height of ceiling at the center of the room is to be 10'-0". Elevations T, U, and V on sheet A4.3 updated to reflect revisions to the ceiling. Reference detail D/A5.10b	X				3
21	A1.3, A3.2, A5.6a	36	<b>Projection Screen</b> Recess Modified. Reference reflected ceiling plan, section A/A3.2 and details F & G/A5.6a.	X				3
22	A2.1	26	<b>Building Identification Signs:</b> Clarification added on mounting location of building and address signs. Signs are to mounted on the right or left sides of the front elevation in the most visible location from the street. Reference details A and J on sheet A5.1a.	X				4
23	A2.1, A3.2	38	Exterior Elevations: Front exterior wall finish changed from Stone to EIFS. Reference Section A/A3.2	X				3
24	A4.1	617	<b>Rostrum:</b> Added note - 'The orientation of the piano and organ is not to change if the plan is mirrored.'	X				4
25	A4.1	442	<b>Rostrum</b> Plan 1/A4.1: Front row of seating changed to have five chairs to the left and 4 chairs to the right of the pulpit. See also sheet A1.1	X				3
26	A4.1	48	<b>Rostrum</b> Plan 1/A4.1: Sound pedestal moved to end of front row of Opera seats	X				2
27	A4.1, A5.5a	155	Rostrum: <b>Organ recess eliminated.</b> Opening provided in floor framing under the organ for electrical connections. Reference Rostrum Framing plan 1/A4.1 & detail H/A5.5a. Detail J/A5.5a deleted.	X				3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Traditional				Priority Level
28	A4.2	535	<b>Clerk's Offices:</b> Locks added to all upper cabinets.	X				3
29	A4.2, A4.4	51	<b>Restrooms:</b> Height of ceramic wall tile changed to top of door frames on all walls. See interior elevations.	X				2
30	A4.2, A4.4	437	Restrooms: Size of <b>Ceramic floor tile</b> changed to 6" x 6". Wall tile to be 4" x 4". Reference Specification section 09310 Ceramic Tile.	X				3
31	A4.2, A4.7	322	<b>Offices:</b> 6" clearance to be maintained behind all office doors for installation of door mounted coat hooks. Reference enlarged plans.	X				3
32	A4.2	20	Serving Area: Size of <b>ceramic floor tile</b> changed to 12" x 12". Reference Specification section 09310.	X				3
33	A4.3	N/R	Custodian Room Elevations E and F deleted from sheet. Moved to sheet A4.6.	X				4
34	A4.3	21	Wall tile added to all drinking fountain alcove walls and floor. Reference details H, J, K and L/A4.3	X				3
35	A4.4	95	<b>Material Center:</b> Elevation Q, Visual Display board changed to 36" wide.	X				4
36	A4.4	55	<b>Mother's room:</b> Changed height of ceramic wall tile to 5'-0". Ceramic tile added to floor under sink and adjacent wall.	X				3
37	A4.5	449	<b>Overflow 153:</b> Chair rail added to side walls.	X				3
38	A4.6	N/R	Elevations of <b>Custodian 156</b> added to be on the same sheet as enlarged plan. Reference details E and F.	X				4
39	A4.6	113	<b>Custodian Room 156:</b> Height of ceramic wall tile above the floor sink changed to 5'-0". Reference detail F/A4.6	X				3
40	A5.2a, S1.2	615	<b>Organ Speaker Lofts:</b> Section D/A5.2a - Floor framing revised in the Organ speaker lofts. See also sht. S1.2	X				3
41	A5.4a	N/R	<b>Mechanical enclosure</b> details deleted from the sheet. Moved to sheet SD5.2a	X				4
42	A5.4a	275	<b>Fire Extinguisher Cabinet</b> mounting height changed to 2'-7" from floor to bottom of cabinet to clear corridor chair rail. Ref. Detail M/A5.4a	X				3
43	A5.5b, A5.5c	N/R	<b>Pulpit:</b> The top of the pulpit increased in size 1" on all sides.	X				4
44	A5.5b, A5.5c	257	Handrail has been added to both sides of the stair next to the Sacramento table.	X				3
45	A5.6a	N/R	<b>Ceiling Details D &amp; E</b> deleted.	X				4
46	A5.7a	N/R	<b>Attic Railing Detail:</b> Added note to detail 'H' clarifying installation of the railing in attic.	X				4
47	A5.8a	N/R	Roofing Detail F deleted.	X				4
48	A5.9a	87	Ceramic wall tile is to butt into the door jambs with a bull nose edge. Reference details D, G, H/A5.9a	X				3

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Traditional				Priority Level
49	A5.10a	457	<b>Crown moulding</b> to be PAINTED not stained in the Cultural Center & Chapel. Reference detail A/A5.10a	X				3
50	A5.10a	52	<b>Chair rails</b> raised to 3'-2" to the top in the Classrooms and 2'-7" to the top in the corridors and foyers. Reference detail B/A5.10a	X				3
51	A5.10a	209	All <b>wood trim</b> at sisal locations is to be rabbitted out for sisal. Reference detail B/A5.10a.	X				3
52	A5.10a	2	<b>Basketball backstop:</b> Add note that the Basketball backstop supports are to be field painted. Reference detail E/A5.10a	X				4
53	A5.10a, A5.11a	472	Furred down space above upper cabinets has been eliminated. Integral 6" panel to the ceiling and crown molding has been added. Reference interior elevations, cabinet sections sheet A5.11a and detail P/A5.10a.	X				3
54	A5.11a	516	<b>Visual Display Boards Schedule:</b> Schedule updated to coordinate with the changes made on sheet A1.1. Type 'V11' added to schedule.	X				4
55	A6.1a	N/R	<b>Door Schedule:</b> Columns added for Hardware and Keying to schedule.	X				4
56	A6.1a	629	<b>Finish Schedule</b> added.	X				3
57	A6.1a	193	<b>Finish Schedule:</b> Floor and base in Custodial Rooms to be ceramic tile	X				2
58	A7.1	539	<b>Steeple:</b> Plan, elevations and sections redesigned. Entire sheet revised. Tower base to be enclosed with 5/8" exterior gypsum sheathing reference detail E.	X				2
59	S0.1	227	<b>Schedule of Construction Materials:</b> 28 day compressive strength changed as indicated on schedule. Exterior concrete changed from 4500 psi at all conditions to 4500 psi exposed to freezing and 3000 psi NOT exposed to freezing. Footings, foundation walls and interior concrete changed to 3000 psi.	X				3
60	S5.1a	630	Reinforcing added to floor slab. #4 at 18" on center.	X				3
61	E1.1	43	<b>Exit Signs:</b> One additional Exit Sign added in each Foyer. Mounting location changed from center to one each side of the Foyer.	X				2
62	E1.1, E1.2, A1.1, A1.4	355	<b>Material Center:</b> Electrical Panel 'B' moved from behind the door to new location on the wall opposite the entry doors.	X				3
63	E1.2	320	<b>Material Center:</b> Magnetic hold opens added to doors 132A, 132B	X				2
64	E1.2	44	Electrical outlet moved to center of wall of Foyers for lamp use.	X				2

Item No.	Affected Sheet No's and Detail No's	SPC No.	Description	Traditional				Priority Level
65	E1.2	459	Height of electrical outlets on each side of the Platform Opening, in the Cultural Center, changed to +60" to avoid conflict with under platform storage.	X				3
66	E1.2	37	The projection screen switch has been moved to the inside of Sound Equipment room 150.	X				3
67	E1.2	223	Added (2) 1" conduits from the organ pit. One each up to the speaker lofts.	X				2
68	E1.5	194	<b>Speakers</b> relocated to center of Foyer. Volume controls located on Foyer wall near corner.	X				3
69	E6.3a	253	<b>Fixture Schedule:</b> Size of Pendant fixture in Foyer changed to 36" diameter.	X				2
70	E6.3a	243	<b>Fixture Schedule:</b> Chapel Pendant light fixture mounting height changed from 11' to 12' to the bottom of the fixtures.	X				2

SPR.summaryNAU00.1.xls