

# STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

Building Design: Heritage 98

Release Date: May 2001

Release Number: 4

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Implement Change. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	E2.2		17	<b>Chapel Light Switches:</b> Added detail to indicate labeling of all Chapel light switch plates.	3
2	A6.3		51A	<b>Toddler Restroom:</b> Height of the ceramic wall tile has been lowered to 4'-0" with painted gypsum wall board above.	3
3	A5.1		61	<b>Stair Finish:</b> Indicated on the Finish Schedule that the wood stair treads and risers in Stair 125 are to be 'PAINTED'.	3
4	C/A3.3		76	<b>Brick Detailing</b> has been added to Section C/A3.3 for clarification to match that shown on the exterior elevations. <b>(Traditional Only)</b>	4
5	A5.2		84	<b>Door frame types:</b> Added muntins in the sidelights and the transoms of the exterior door frames to match what is shown on the exterior elevations.	4
6	A5.2, A6.4		100	<b>Threshold:</b> Delete the threshold at Serving Area door 114A. Provide finished rubber carpet edge at this location.	3
7	A6.2		139	<b>Clerk's Office:</b> The under counter drawer has been shortened to 18". Reference Section H/A6.2.	3
8	A6.2		196	<b>Tall Cabinets:</b> Filler panels have been identified and dimensioned at the ends of all the tall cabinet units. Reference Elevations K, L, M/A6.2	3
9	A6.2		345	<b>Clerk's office:</b> Located electrical outlet under counter on elevation E/A6.2	3
10	A6.2		399	<b>Clerk's Office:</b> Elevation F/A6.2, clarified that Wall Covering 'A' is to extend the full length of the wall under the counter.	4
11	F3.2		406	<b>Signage Schedule:</b> The signage for the Clerk's offices are to include the Unit Name the same as the Bishop's office.	3
12		09310	437 A	<b>Floor Tile:</b> The size of the floor tiles in all restrooms is to be 8" x 8". Reference Specifications	3
13	F2.1		504	<b>Rostrum Ramp:</b> Plans and elevations of the Rostrum have been extended to include the full width of the ramp.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
14	A1.1, G1.4		510	<b>Concrete Stoops</b> have been indicated on the floor plans at all exterior doors. Stoop at doors detail 'T' added to sheet G1.4	2
15	A5.1	10125	530	<b>Visual Display Cabinet:</b> References to 'ALUMINUM FRAME' have been deleted from Visual Display Cabinet 'V9'. See specifications for material type to be used for cabinets.	4
16	D/M4.2		560	<b>Flue Penetrations:</b> A note has been included to indicate that the flue penetrations through the roof are to terminate 12 inches minimum above the average snow accumulation.	3
17	A1.2		564	Upper <b>Attic access door:</b> Increased size of the upper attic access door to 22" x 30".	3
18	E1.2		590	<b>Magnetic hold opens</b> have been added to doors 113A and 148B.	3
19	AV1.2		632 A	<b>Lapel Microphone:</b> Deleted the Lavalier lapel microphone. Changed to Electro-Voice RE-90LAT	2
20	A1.1, A5.1		N/R	<b>Visual Display board</b> indicators have been located in each room on the floor plan. Visual display board callouts have been removed from the finish schedule.	4
21	A6.2		N/R	<b>Cabinet Elevations:</b> Adjustable shelving has been added to the tall cabinets in Elevations K & L / A6.2. All tall cabinets are to have adjustable shelves. Section P/A6.2 which was a section without adjustable shelves is no longer used.	2
22	A7.1		N/R	<b>Trim Detail:</b> The ceiling trim used in the chapel has been changed from two pieces of wood to one piece. Reference detail D/A7.1	2
23	A1.4		N/R	<b>Wall Types:</b> Added Wall Type P9A. Ceramic tile on side.	4
24		General Conditions	N/R	3.1,C,5 - Changed order of precedence from Drawings over Specifications back to Specifications over Drawings.	4
25		02316	N/R	3.1,B - Changed compaction requirements for gravel base under slab.	3
26		13100	N/R	2.2 - Added VFC Inc and Harger Lightning Protection as approved manufacturers. 3.1,B,3 - Added requirement for inspection well for each ground rod.	3
27		13851	N/R	2.2 - Deleted Honeywell	4
28		15410	N/R	2.2,H or F - Added Woodford hydrant	3
29		15532	N/R	2.1,B,2 - Added additional Lennox cooling coil model	3
30		16140CM	N/R	2.1,E and 2.2 - Deleted Honeywell. Sold off that division. Added Mytech. Newly approved manufacturer	4
31		16410	N/R	2.1,A.5 - Deleted	4
32		16510	N/R	3.1,E - Clarified	4
33		16721M	N/R	2.1,B - Upgraded requirements for telephone cable to CAT5. Combined 16721M with 16721C into 16721CM.	2