

STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

Building Design: Kirtland 00

Release Date: May 2001

Release Number: 2

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Implement Change. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	E6.1a		17	Chapel Light Switches: Added detail to indicate labeling of all Chapel light switch plates.	3
2	A6.1a		61	Stair Finish: Indicated on the Finish Schedule that the wood stair treads and risers in Stair 127 are to be 'PAINTED'.	3
3	3/A4.2, A6.1a		100	Threshold: Delete the threshold at Serving Area door 106A. Provide finished rubber carpet edge at this location.	3
4	A4.3		196	Tall Cabinets: Filler panels have been identified and dimensioned at the ends of all the tall cabinet units. Reference Elevations K, L, M/A4.3	3
5	A5.12a		406	Signage Schedule: The signage for the Clerk's offices are to include the Unit Name the same as the Bishop's office.	3
6	A5.5b		504	Rostrum Ramp: Plans and elevations of the Rostrum have been extended to include the full width of the ramp.	3
7	A4.1, A5.10a		553	Chapel Wall Covering: Elevation A & C/A4.1 - Wall Covering 'B' is to continue the full length of the side walls all the way up to the rear wall of the rostrum. Wood trim is to be used to terminate the top of the wall covering past the end of the light valence. Sheet A5.10a - added wood trim detail C1.	2
8	H/M5.3a		560	Flue Penetrations: A note has been included to indicate that the flue penetrations through the roof are to terminate 12 inches minimum above the average snow accumulation.	3
9	A1.4, G/A5.7a		564	Upper Attic access door: Increased size of the upper attic access door to 22" x 30".	3
10	AV6.2		632 A	Lapel Microphone: Deleted the Lavalier lapel microphone. Changed to Electro-Voice RE-90LAT	2
11	P1.1, P1.2, P9.1		633	Size of the main gas line entering the building has been changed to a 4 inch line to accommodate future expansion. Reference Plumbing floor plan on P1.1, Mechanical Access Plan on P1.2 and the Natural Gas Isometric on P9.1	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
12	A1.2, A1.4, A5.3a, A5.4a, A5.9a, A5.10b, S5.1b,		634 A	Wood Studs: All interior walls have been changed to wood stud framing. Wall type legend has been changed to reflect use of wood framing only.	3
13	G.02, A1.1, A1.2, A1.3, S&3/A4.2, A5.11a, A5.12a, A6.1a, S1.2, E1.1	08701	638	Folding Partition: Deleted the folding partition located between Serving Area 106 and Room 107. Deleted door 107A and the light switch next to this door. Removed Visual Display Board V11 in Serving Area 106. The ceiling in the entire new room area has been changed to painted suspended gypsum board. Sheet A5.11a - V11 deleted from the Visual display board schedule. Door schedule - deleted door 107a.	2
14	A4.3		N/R	Cabinet Elevations: Adjustable shelving has been added to the tall cabinet next to door 121B shown on elevation N/A4.3.	2
15	C/SD5.2a	05129	N/R	Satellite Dish Base: The pipe base has been changed to 6" schedule 40 galvanized steel.	2
16		09310	N/R	Floor Tile: The size of the floor tiles in all restrooms is to be 8" x 8". Reference Specifications	3
17	A5.10a		N/R	Trim Detail: The ceiling trim used in the chapel has been changed from two pieces of wood to one piece. Reference detail D/A5.10a	2
18		General Conditions	N/R	3.1,C,5 - Changed order of precedence from Drawings over Specifications back to Specifications over Drawings.	4
19		02316	N/R	3.1,B - Changed compaction requirements for gravel base under slab.	3
20		13100	N/R	2.2 - Added VFC Inc and Harger Lightning Protection as approved manufacturers. 3.1,B,3 - Added requirement for inspection well for each ground rod.	3
21		13851	N/R	2.2 - Deleted Honeywell	4
22		15410	N/R	2.2,H or F - Added Woodford hydrant	3
23		15532	N/R	2.1,B,2 - Added additional Lennox cooling coil model	3
24		16140CM	N/R	2.1,E and 2.2 - Deleted Honeywell. Sold off that division. Added Mytech. Newly approved manufacturer	4
25		16410	N/R	2.1,A.5 - Deleted	4
26		16510	N/R	3.1,E - Clarified	4
27		16721M	N/R	2.1,B - Upgraded requirements for telephone cable to CAT5. Combined 16721M with 16721C into 16721CM.	2