

# STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

**Building Design:** Nauvoo 00

**Release Date:** May 2001

**Release Number:** 2

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Implement Change. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description
1	E6.1a		17	<b>Chapel Light Switches:</b> Added detail to indicate labeling of all Chapel light switch plates.
2	A6.1a		61	<b>Stair Finish:</b> Indicated on the Finish Schedule that the wood stair treads and risers in Stair 130 are to be 'PAINTED'.
3	3/A4.2, A6.1a		100	<b>Threshold:</b> Delete the threshold at Serving Area door 106A. Provide finished rubber carpet edge at this location.
4	A4.3		196	<b>Tall Cabinets:</b> Filler panels have been identified and dimensioned at the ends of all the tall cabinet units. Reference Elevation G/A4.3
5	A5.12a		406	<b>Signage Schedule:</b> The signage for the Clerk's offices are to include the Unit Name the same as the Bishop's office.
6	E1.2		419	<b>Class Bells:</b> Relocated the class bell in Corridor 148 from outside of the Bishops office to outside of the Serving Area.
7	A5.5b		504	<b>Rostrum Ramp:</b> Plans and elevations of the Rostrum have been extended to include the full width of the ramp.
8	A4.1, A5.10a		553	<b>Chapel Wall Covering:</b> Elevation A & C/A4.1 - Wall Covering 'B' is to continue the full length of the side walls all the way up to the rear wall of the rostrum. Wood trim is to be used to terminate the top of the wall covering past the end of the light valence. Sheet A5.10a - added wood trim detail C1.
9	H/M5.3a		560	<b>Flue Penetrations:</b> A note has been included to indicate that the flue penetrations through the roof are to terminate 12 inches minimum above the average snow accumulation.
10	AV6.2		632 A	<b>Lapel Microphone:</b> Deleted the Lavalier lapel microphone. Changed to Electro-Voice RE-90LAT
11	A1.2, A1.4, A5.3a, A5.4a, A5.9a, A5.10b, S5.1b		634 A	<b>Wood Studs:</b> All interior walls have been changed to wood stud framing. Wall type legend has been changed to reflect use of wood framing only.
12	A4.3		N/R	<b>Cabinet Elevations:</b> Adjustable shelving has been added to the tall cabinet next to door 121B shown in elevation V/A4.3.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description
13	C/SD5.2a	05129	N/R	<b>Satellite Dish Base:</b> The pipe base has been changed to 6" schedule 40 galvanized steel.
14		09310	N/R	<b>Floor Tile:</b> The size of the floor tiles in all restrooms is to be 8" x 8". Reference specifications.
15	A5.10a		N/R	<b>Trim Detail:</b> The ceiling trim used in the chapel has been changed from two pieces of wood to one piece. Reference detail D/A5.10a
16		General Conditions	N/R	3.1,C,5 - Changed order of precedence from Drawings over Specifications back to Specifications over Drawings.
17		02316	N/R	3.1,B - Changed compaction requirements for gravel base under slab.
18		13100	N/R	2.2 - Added VFC Inc and Harger Lightning Protection as approved manufacturers. 3.1,B,3 - Added requirement for inspection well for each ground rod.
19		13851	N/R	2.2 - Deleted Honeywell
20		15410	N/R	2.2,H or F - Added Woodford hydrant
21		15532	N/R	2.1,B,2 - Added additional Lennox cooling coil model
22		16140CM	N/R	2.1,E and 2.2 - Deleted Honeywell. Sold off that division. Added Mytech. Newly approved manufacturer
23		16410	N/R	2.1,A.5 - Deleted
24		16510	N/R	3.1,E - Clarified
25		16721M	N/R	2.1,B - Upgraded requirements for telephone cable to CAT5. Combined 16721M with 16721C into 16721CM.

SPR.summaryNAU00.2.xls

list  
st  
:tion

nge

**Priority Level**

3
3
3
3
3
3
3
2
3
2
3
2

Priority Level
2
3
2
4
3
3
4
3
3
4
4
4
4
2