

STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

Building Design: Palmyra 00

Release Date: May 2001

Release Number: 2

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design and Building Style indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for field managers and consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1-Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2-High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3-Standard Priority:** Implement Change at PM's sole discretion. **Level 4-Low Priority:** Implement Change. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	E6.1a		17	Chapel Light Switches: Added detail to indicate labeling of all Chapel light switch plates.	3
2	3/A4.2, A6.1a		100	Threshold: Delete the threshold at Serving Area door 106A. Provide finished rubber carpet edge at this location.	3
3	A4.3		196	Tall Cabinets: Filler panels have been identified and dimensioned at the ends of all the tall cabinet units. Reference Elevations L and N/A4.3	3
4	A5.12a		406	Signage Schedule: The signage for the Clerk's offices are to include the Unit Name.	3
5	A4.1, A5.10a		553	Multi-use Wall Covering: Elevation A & C/A4.1 - Wall Covering 'B' is to continue the full length of the side walls all the way up to the rear wall of the rostrum. Wood trim is to be used to terminate the top of the wall covering past the end of the light valence. Sheet A5.10a - added wood trim detail H.	2
6	D/M5.3a		560	Flue Penetrations: A note has been included to indicate that the flue penetrations through the roof are to terminate 12 inches minimum above the average snow accumulation.	3
7	AV6.2		632 A	Lapel Microphone: Deleted the Lavalier lapel microphone. Changed to Electro-Voice RE-90LAT	2
8	P1.1, P9.1		633	Size of the main gas line entering the building has been changed to a 4 inch line to accommodate future expansion. Reference Plumbing floor plan and Mechanical Access Plan on P1.1 and the Natural Gas Isometric on P9.1	2
9	A1.3, A5.3a, A5.4a, A5.9a		634 A	Wood Studs: All interior walls have been changed to wood stud framing. Wall type legend has been changed to reflect use of wood framing only.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
10	G.02, A1.1, A1.2, A1.3, S&3/A4.2, A5.12a, A6.1a, S1.2		636	Folding Partition: Deleted the folding partition in Room 107 and replaced with 2x4 stud wall with gypsum board both sides. Folding partition schedule revised on sheet A6.1a.	2
11	G.02, A1.1, A1.2, A1.3, L/A4.3, A5.3a, A5.12a, A6.1a, S1.2, E1.1		637	Folding Partition: Removed folding partition located between rooms 109 and 110. Structure for header is to remain for future installation of folding partition. References to door number 109A changed to 110B. Room 109 reference no longer used. Location of door 110B and the folding door partition moved 3'-0" towards the rear of the building. (See floor plan).	3
12	A1.1		N/R	Dimension Correction: The dimension between the windows in rooms 109 and 114 has been changed from 17'-4" to 23'-6" . Colonial Plan only. Adjust other dimensions at windows as required.	2
13	A4.3		N/R	Cabinet Elevations: Adjustable shelving has been added to the tall cabinet next to door 114A shown on elevation N/A4.3.	2
14	C/SD5.2a	05129	N/R	Satellite Dish Base: The pipe base has been changed to 6" schedule 40 galvanized steel.	2
15		09310	N/R	Floor Tile: The size of the floor tiles in all restrooms is to be 8" x 8". Reference Specifications	3
16	A5.10a		N/R	Trim Detail: The ceiling trim used in the Multi-use has been changed from two pieces of wood to one piece. Reference detail D/A5.10a	2
17	A4.2		N/R	Clerk's Office: 4" apron front on the counters in the clerk's office have been deleted. Reference elevations K and N/A4.2	3
18	A6.1a		N/R	Door Schedule: Door schedule has been revised. Overhead door stops removed. Metal thresholds have been deleted from several doors. Width of door 114A changed to 3'-6" wide. Door 114B changed to 3'-0" wide. The Fire ratings have been removed from several of the doors that are located on the interior of a room.	3
19	E1.2		N/R	Telephone Outlet added in corridor 108 outside of office 104.	3
20	E1.2		N/R	Exterior Push Button Switch has been deleted on the exterior of the building at door 115B	3
21		General Conditions	N/R	3.1,C,5 - Changed order of precedence from Drawings over Specifications back to Specifications over Drawings.	4
22		02316	N/R	3.1,B - Changed compaction requirements for gravel base under slab.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
23		13100	N/R	2.2 - Added VFC Inc and Harger Lightning Protection as approved manufacturers. 3.1,B,3 - Added requirement for inspection well for each ground rod.	3
24		13851	N/R	2.2 - Deleted Honeywell	4
25		15410	N/R	2.2,H or F - Added Woodford hydrant	3
26		15532	N/R	2.1,B,2 - Added additional Lennox cooling coil model	3
27		16138	N/R	2.1C - Changed to Apply to floor outlets for Palmyra Standard plan.	2
28		16140CM	N/R	2.1,E and 2.2 - Deleted Honeywell. Sold off that division. Added Mytech. Newly approved manufacturer	4
29		16410	N/R	2.1,A.5 - Deleted	4
30		16510	N/R	3.1,E - Clarified	4
31		16721M	N/R	2.1,B - Upgraded requirements for telephone cable to CAT5. Combined 16721M with 16721C into 16721CM.	2

SPR.summaryPAL00.2.xls