

STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

Building Design: Kirtland 00

Release Date: May 2002

Release Number: 4

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1		09560, 09771	28	Texturing: Deleted heavy texturing option. Alternate textures only available with approval of Project Manager.	4
2	G0.2		66	Code Sheets: Code information tables - changed the roof covering Actual Building Design to Class A Fire-Resistance.	4
3		10811	106	Commercial toilet accessories: Moved toilet tissue dispensers to FM Group furnished category.	3
4	E1.1		108	Cultural Center lighting: Added additional 3-way switches next to the entry doors to the cultural center to allow all of the lights to be operated from both sides of the Cultural Center.	3
5	P1.2		134	Condensate lines: Added note to sheet P1.2 to not to obstruct the walkway with the condensate lines.	3
6		15075	138	Mechanical Identification: 2.1,A - Added instructional note regarding labeling of equipment. 2.3 - Indicated that valve tags are for temple projects only.	3
7	A1.3		144	Reflected ceiling plan: Changed the corridor ceiling tile layout to be 5'-0" wide centered in the corridor with a painted gypsum board boarder on both sides.	3
8	A5.1a		214	Detail K/A5.1a: Added note to the 5' diameter fiberglass feature to have a 'Smooth Convex Surface'. Colonial style only.	4
9	A5.8a		225	Valley metal: Added bed of mastic under the valley metal. See detail A/A5.8a	2
10	A4.1, A5.5b		259	Rostrum Stair: Changed the size of the carpet edges at the stairs are all equal size. See A/A5.5b	3
11	A5.8a		291	Rain Diverter: Modified the size and shape of the rain diverter at the end of the valley. See detail A/A5.8a	3
12	A4.1		297	Rostrum Wall Covering: Added poche to the rear rostrum wall to clarify the extent of the vinyl wall covering. See detail D/A4.1	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
13	A4.1, A6.1a		297	Sacrament Prep. Room: Deleted the vinyl wall covering on the walls of the Sacrament Prep. Room. See elevation B/A4.1 and the Finish Schedule.	2
14	A5.5a		343	Rostrum Framing: Deleted the wood nosing at the rostrum riser. Changed to a bull nosed edge. See details B, C, E, F & H/A5.5a	3
15	A5.4a		359	Fire extinguisher cabinet: Modified the detail to indicate (2) layers of gypsum board around cabinet. See detail M/A5.4a	2
16	E1.4		373	Chapel Microphone jack: Relocated one microphone jack from the Chapel side of the rostrum railing to the side of the Pulpit.	3
17	A4.5, A5.10a,		397	Hymn book shelf: Changed the size of the Hymn book shelf to a two shelf unit. See elevation L/A5.10a and Sections A, C/A4.5	3
18	E6.3a		461.1	Relief Society lighting: Changed fixtures F15 and F16. Fixture F16 has been changed to a pendant fixture. See Fixture Schedule on Sheet E6.3a	
19		09641	502.1	Cushioned wood flooring: 3.1,l - Modified sanding procedure. Updated VMR contact information.	3
20		09340	557	Paver Tiles: Clarified that tile is to be centered and balanced with no cut tile being less than 1/3 tile size.	4
21	A5.8a	07312	647	Roofing details: Updated the Valley Flashing Detail A/A5.8a and specification section 07312 Fiberglass Reinforced shingles.	2
22		03390	662	Concrete Curing: Deleted all products but those that are acceptable to both carpet manufacturers. Expanded instructional note.	2
23		03390	662.1	Concrete curing: Changed to a supplemental specification section.	2
24	A5.5b		670	Rostrum Railing: Called out for an infill panel to match the rostrum railing at the end of the stair next to the ramp. See detail E/A5.5b	2
25		06110	677.1	Wood framing: 3.1,E,3,d - Clarified construction and installation of folding partition headers and header backings.	3
26	A5.7a		684	Draft separation wall door: Added 1x4 trim on all sides around the door. See details A & B/A5.7a	3
27	A4.2, A6.1a	09305	688	Stone Thresholds: Deleted all stone thresholds and called out for metal edge strips at tile/carpet transitions. Added Schluter trim options for carpet / tile junction, wall / wall and wall / floor junctions.	3
28	A5.1a		696	Weep vents: Added note to the column details to include weep vents on each side. Traditional: G/A5.1a	2
29	P1.1		699	Gas Meter: Added note to sheet P1.1 to locate the gas meter within the mechanical screen enclosure.	2
30		11041	709.1	Baptistries: Coordinated with Section 15494	4
31		11132	714.1	Projection Screens: Clarified location of bottom of screens at full extension.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
32	E1.1, E1.2, E6.2a	16729	718.1	Bell System: Deleted the classroom bell system from the standard plans. Deleted the signal system diagram on sheet E6.1a. Deleted Specification section 16729.	2
33		04443	726	Incised Stone Panels: Updated instructional notes on the usage of free standing signs.	4
34	FX1.1, FX1.2, FX1.3, FX1.4, FX2.1, FX3.1		728	Fire Sprinkler plan: Added option sheets to the set for fire sprinkler system to be used when required by the local jurisdiction or by the governing code.	2
35	A4.2, A4.3, A4.4, A5.10b		732.1	Chairrail: Modified the chairrail so it does not go under the window sill. Chairrail is to wrap around the corner and end at the window frame. See detail F/A5.10b	3
36		16120	751	Conductors and Cables: 3.1,C - Added installation requirements for low voltage cables not in conduit.	2
37		16132	751	Raceway and conduit: 2.1,A,3 & 5 - Merged; 2.1,A,3,b - Added for final connections to indoor electrical equipment; 3.1,A,1 - Modified; 3.1,E - Modified for low voltage cabling.	2
38		16138	751	Boxes: 2.1,A,3 - Added plastic boxes for low voltage systems.	2
39		16811	751	Sound and Video electrical system: 3.1,C,5 - Modified for cables not in conduit.	2
40		13851, 16120, 16132, 16138, 16811	752	MC cable: MC cable was added as an approved wire.	2
41			752	Conduit: Deleted conduit for low voltage systems. Affected systems include: Telephone system, Temperature controls, Fire Alarm system, Sound System.	2
42		07920	758	Joint Sealants: 2.1,B - Added requirement for non-gassing backer rod. 2.1,A,4 - Clarified requirements for sealants in exterior concrete joints.	3
43	A1.1		815	Mechanical enclosures: Added dimension to the mechanical enclosure to indicate the size of the opening away from the wall is to be 4'-0".	3
44		10814, 11453	818	Owner furnished equipment: Added microwave oven as owner furnished item. See section 11453 2.1,C. Baby Changing station: Changed to Owner Furnished. See section 10814.	4
45	E1.1		830	Soffit lights: Deleted one light from each of the exterior entry soffits for a total of three lights on each side. Traditional Style only. See sheet E1.1	4
46		10342	838	Aluminum Steeple: 2.1,B,2,b,4 - Changed color requirement to White.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
47		09250	845.2	Gypsum Wallboard: Allowed use of vinyl corner bead on radiuses.	4
48	A7.1, S4.3		846	Steeple Base: Removed the layer of 5/8" gypsum board from the steeple base. Added a second layer of layer of 1/2" plywood.	2
49		11484	849	Basketball standards: 2.1,B,3 - Added rocker switch option in addition to key switch.	3
50	A4.1		858.1	Rostrum Wall: Modified the gypsum steps on the back wall of the Rostrum to be pictured frame so there are no steps at the floor level. See elevation D/A4.1	3
51	G0.1		860.5	Option Sheets: Added a listing of all of the option sheets on the Index sheet. This listing is to be deleted from the set when not used. Option sheets used should be incorporated into the drawing index.	4
52	E1.4, E1.6		861.7	Symbols Legend: Added a Symbols legend for the sound and satellite equipment.	4
53		02362	864	Termite Control: Changed chemicals to replace chemicals no longer available. Added General Contractor as co-guarantor.	3
54		07312	872	Fiberglass reinforced shingles: 1.3,B - Added requirement to follow VMR procedures. 1.8,A - modified warranty conditions; 2.1,A,2,a and b - changed specified shingles.	2
55		09684	876	Sheet Carpet: Added section to meetinghouse specifications for information only.	3
56		11453	878	Serving area equipment: Clarified that rear controls are standard and that front controls require special notification.	4
57		08701	879.1	Hardware groups: Removed the door numbers from the hardware groups listed in the specifications. Updated hardware groups for all meetinghouse types.	2
58			887	Option Sheet: Added an option sheet to the set for an 'L' shaped configuration for the mechanical access stair when required under the International Building Code.	3
59	All plan sheets for all disciplines, A2.2, A4.4, A6.1a, S4.1, P4.1, P9.1,		888.1	Restrooms: Modified the floor plan to change the layout of the restrooms and the mother's room off of corridor 118.	2
60		08411	893	Aluminum framed storefronts: 2.2,E - Added Pemko door sweep as quality standard.	2
61		10440	896	Interior Signs: Deleted reference to Deseret Industries and David Vandivere. Changed instructions to indicate that tactile / Braille signs are Owner Furnished.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
62		10655	902	Accordion folding partitions: Added requirement for tie-backs.	4
63		08411	905	Aluminum framed storefronts: Added manufacturer's names for 'White'. 1.3 - Added Article referring to necessity to follow VMR procedures.	2
64		08112, 08115, 08211, 08216, 08701	907	VMR deletion: Deleted Girtman as VMR partner.	4
65	A1.1, A5.11a		916	Visual Display boards: Updated all of the visual display board sizes and types.	2
66	A4.2		924	Clerk's office: Deleted the 4" apron at the clerk's counters. See elevations K and N/A4.2	3
67	A2.1, A2.2, A5.1a, A5.9		928	EIFS: Clarified the extent of the joints in the EIFS around the windows on the Traditional style only. See Exterior elevations, detail D/A5.1a, and details G, J/A5.9b	3
68			941	Legal Documents: The General Conditions, Division 1 General Requirements, Agreement Between Owner and Contractor, Supplementary Conditions, and the Bid Requirement sections have been modified.	
69	A5.12a		--	Signage: Modified the dimensions on all of the signage mounting heights to be in compliance with the A.D.A. See details A - G/A5.12a	2
70	A5.4a, A5.7a, ME7.1		--	Equipment Room 128: Deleted the 2x framing on the back wall of room 128. See Stair Section K/A5.7a. Deleted detail J/A5.4a. Deleted Thermostat Installation detail on Sheet ME7.1. Added Local Communicating Panel Installation detail B/ME1.1	2
71	AV6.1		--	Audio Tape playback: Eliminated the audio tape playback from the sound system.	3
72	AV6.1, AV6.2		--	Masking Noise: Removed the Lowell masking system. Mixer is to supply noise.	4
73	AV6.2		--	Amplifier: Added Peavey Amplifier as an alternate 30 watt amp for the Relief Society and Children's meeting room system.	4
74	AV6.2		--	Audio tape recorder: changed model.	4
75	AV6.3		--	Satellite receiver: Changed the Satellite receiver model number	4
76	E1.2		--	Sound Equipment 147: Moved the electrical outlets from the exterior wall of room 147 to the interior wall to coordinate with the location of the sound cabinet that was moved on previous update.	2
77	E1.4		--	Sound cabinet: Clarified note for the conduit from the Sound cabinet to read '3/4" CONDUIT INTO ORGAN LOFT ABOVE'.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
78	E1.4, AV6.1, AV6.2		--	Line level input: Mounted the line level input on the pulpit.	3
79	E1.6		--	Projector feed: Relocated the existing projector feed from the Chapel side of the rostrum railing to the Rostrum side.	3
80	E1.6		--	Changed the RG59 to RG6 which is more available.	4
81	ME7.1, ME7.2, ME7.3, ME7.4		--	T-Stats: Honeywell Communicating T7300 thermostat with the LCP (Local Communicating Panel). Thermostats are no longer grouped together. They are located near the furnace they serve. The LCP is located in the former "thermostat closet". It provides a central display from which to view all thermostats and serves as a master clock. Do not implement in projects under construction.	4
82		02630	--	Storm Drainage: Updated the AASHTO M-294 reference. Added Nyloplast drainage products.	4
83		02742	--	Asphaltic Concrete Paving: Replaced Trific 60DF with Trust 4EC. Company has been sold and the product is longer made.	4
84		02763	--	Pavement Markings: Added preformed thermoplastic pavement markings for Portland cement concrete paving.	4
85		02776, 03120	--	Deleted Product: Deleted Celotex Expansion joints.	4
86		02891	--	Post mounted signage: Changed from Master Builders 713 to 555.	4
87		02917	--	Soil Preparation: Added requirement for GroPower to 2.1,C,1	4
88		02922	--	Hydro Seeding: Added as new section.	3
89		03603	--	Non Metallic grout: Changed from Master Builders 713 to 555.	4
90		04083	--	Masonry veneer ties: 2.1,A,1 - Added comment on the length of pintle to be provided.	4
91		04090	--	Masonry accessories: 2.1,D,1 - Added not on the thickness of mortar guard.	4
92		05129	--	Miscellaneous structural steel: Added frames for under Platform doors.	
93		05520	--	Handrails and railings: Changed from Master Builders 713 to 555.	4
94		06171	--	Laminated Veneer lumber: Added Roseburg Forest Products as an acceptable manufacturer. 1.3,A,1.b - Updated National Design Specification for Wood edition.	4
95		06174	--	Wood 'I' joists: Added Roseburg Forest Products as an acceptable manufacturer.	4
96		06412	--	Custom Casework: Changed National Lock to CompX National; bought by CompX International. Deleted Chicago Lock; Bought by CompX National. Added new pulpit lift mechanism.	4
97		07212	--	Faced batt insulation: 3.1,B,1 - Clarified installation requirements.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
98		07213	--	Rigid Insulation: Deleted Sonneborn adhesive. Sold to OSI	4
99		07261	--	Under slab vapor retarder: Upgraded Griffolyn products. Upgraded Raven Industries products.	4
100		07271	--	Air infiltration barrier: 2.1,B,1 - Corrected Raven Industries tape reference.	4
101		07621, 07629, 07631, 07634, 07636, 07637	--	Manufacturer change: Changed Vincent to Integris Metals.	4
102		07840	--	Firestopping: Added Nelson Firestop Products.	4
103		08112	--	Standard Steel doors: 1.3 - Added requirements to follow VMR requirements.	4
104		08712	--	Securing Devices: Clarified dust box requirements.	2
105		08712	--	Securing Devices: Added Storage building keying to schedules.	4
106		09110	--	Non Load bearing wall framing: Corrected Cemco phone number. Deleted Angeles Metal Systems.	4
107		09305	--	Tile Setting materials: Corrected C-cure information. Added ColorFast epoxy grout. Updated Summitville and TEC products.	4
108		09310	--	Ceramic Tile: Added AC Products for soap dishes. Added instructional option note to Section 09305 for Font stair safety strip.	3
109		09652	--	Resilient sheet flooring: Changed Armstrong Commercial Corlon to Connection Corlon and Classic Corlon. Added Tarkett as acceptable manufacturer.	4
110		09722	--	Vinyl Coated fabric wall covering: Updated Koroseal information. Added Bolta Bella-Glacier and Caruso-Gray. Deleted Bolta Wilton Dusty Blue and Genon Vallery.	4
111		09726	--	Sisal Wall covering: Amplified code requirements.	4
112		09822	--	Acoustical Sealants: Added Owens Corning QuietZone Acoustic Caulk.	4
113		09901	--	General Painting: 1.4,B,1,c - Deleted requirements for MPI Evaluation of Systems and MPI Substrate Preparation information.	4
114		12495	--	Curtains and drapes: Corrected Coral contact information	4
115		13376, 13381	--	Sound System and Satellite / TV system: Updated Atlas Sound contact information.	4
116		15141, 15183, 15185, 15196	--	Vender information: Updated telephone number for Conbraco	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
117		15184	--	Hydronic Piping system specialties: Changed ANAMET to Universal Metal Hose.	4
118		15410	--	Plumbing fixtures: Added Grohe and additional Toto items.	4
119		15494	--	Font Equipment: Coordinated OPTION TWO with Section 11041.	4
120		15815	--	Non-metal Ducts: Updated contact information for Anco.	4
121		15820	--	Duct Accessories: Added Air-Rite Mfg. For several products.	4
122		15854	--	Louvers and vents: Updated information for American Warming and Ventilating website.	4
123		16140	--	Wiring Devices: 2.2.D,2,c - Corrected Pass & Seymour model numbers.	4
124			--	ASTM references: The ASTM references have been updated throughout the entire specifications where necessary.	4