

STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

Building Design: Legacy 98

Release Date: May 2002

Release Number: 6

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	A1.2, A1.3, A1.4, A3.1		8	Wall Assemblies: Clarified the extent of two layers of gypsum board on the walls in the Cultural Center. Two layers below the wood trim detail and one layer above. See Section A/A3.1 and wall assembly P9/A1.4	4
2		09560, 09771	28	Texturing: Deleted heavy texturing option. Alternate textures only available with approval of Project Manager.	4
3	A1.1, A5.2		39	Under Platform doors: Identified the under platform doors on the floor plan as door type A. Added to the door schedule.	4
4		08115	39	Standard Steel frames: Added Related Section reference to Section 05129 for under Platform door frames. 1.2 - Added requirement to follow VMR procedures.	
5	A6.6, P2.1		63	Font drain location: Moved the location of the font drain to be closer to the wall between the font and room 123 for easier access.	3
6	G1.2s, G1.2u		66	Code Sheets: Code information tables - changed the roof covering Actual Building Design to Class A Fire-Resistance.	4
7		10811	106	Commercial toilet accessories: Moved toilet tissue dispensers to FM Group furnished category.	3
8	E1.1		133	Light Switch: Added a second light switch in Corridor 132 and made both light switches 3-way.	3
9		15075	138	Mechanical Identification: 2.1,A - Added instructional note regarding labeling of equipment. 2.3 - Indicated that valve tags are for temple projects only.	3
10	A4.1		144	Reflected ceiling plan: Changed the corridor ceiling tile layout to be 5'-0" wide centered in the corridor with a painted gypsum board boarder on both sides.	3
11	A2.2		214	Fiberglass feature: Added note to the 5' diameter fiberglass feature to have a 'Smooth Convex Surface'. Colonial style only. Detail D/A2.2	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
12	A1.6		225	Valley metal: Added bed of mastic under the valley metal. See detail A/A1.6	2
13	A1.2		242	Mechanical Access Plan: Added poche to the wall on the left hand side of the mechanical stairs to indicate that the wall is to extend to the bottom of the structure.	2
14	A6.1, F2.1		259	Rostrum Stair: Changed the size of the carpet edges at the stairs are all equal size. See A/F2.1	3
15	A1.6		291	Rain Diverter: Modified the size and shape of the rain diverter at the end of the valley. See detail A/A1.6.	3
16	A3.2		297	Rostrum Wall Covering: Added poche to the rear rostrum wall to clarify the extent of the vinyl wall covering. See detail A/A3.2	2
17	A5.1, A6.1		297	Sacrament Prep. Room: Deleted the vinyl wall covering on the walls of the Sacrament Prep. Room. See elevation P/A6.1 and the Finish Schedule.	2
18	A6.1		343	Rostrum Framing: Deleted the wood nosing at the rostrum riser. Changed to a bull nosed edge. See details B, C, D, F & H/A6.1	3
19	A7.1		359	Fire extinguisher cabinet: Modified the detail to indicate (2) layers of gypsum board around cabinet. See detail S/A7.1	3
20	A4.3		367	Dimmer Cabinet: Deleted the lock on the dimmer cabinet door. See detail N/A4.3	3
21	E4.1		373	Chapel Microphone jack: Relocated one microphone jack from the Chapel side of the rostrum railing to the side of the Pulpit.	3
22	A5.1, A6.6		382	Font clothing storage: Deleted the adjustable shelves for the font clothing storage in Vestibules 124 & 126. Added a fixed shelf with a rod below. Identified S16 on the finish schedule as 'ROD AND SHELF'.	3
23	A3.1, A6.2		397	Hymnal Book storage: Changed the height of the Hymnal Book storage cabinet located in the Cultural Center with an additional shelf. See detail N, P/A6.2	3
24	A6.6, P2.1		402	Font: Added dimensions to detail T/A6.6 to locate the font faucet on the tile wall. Faucet is to be located on the center of the wall. Added note to sheet P2.1 to see Architectural drawings for location of faucet.	4
25	A1.1		411	Visual Display board: Move one Visual display board located in Corridor 144 across from the Women's restroom 146 to across from room 140.	4
26			422	Family History Center: Added sisal wall covering below the counters in Family History room 135.	2
27		08701	439	Hardware groups: Removed the door numbers from the hardware groups listed in the specifications. Updated hardware groups for all meetinghouse types.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
28	E2.2		461.1	Relief Society lighting: Changed fixtures F15 and F16. Fixture F16 has been changed to a pendant fixture. See Fixture Schedule on Sheet E2.2	2
29		09641	502.1	Cushioned wood flooring: 3.1,I - Modified sanding procedure. Updated VMR contact information.	3
30	A7.2		557	Enlarged Vestibule plans: Deleted the Enlarged Vestibule layout details R, S, T/A7.2	4
31		09340	557	Paver Tiles: Clarified that tile is to be centered and balanced with no cut tile being less than 1/3 tile size.	4
32	A1.6	07312	647	Roofing details: Updated the Valley Flashing Detail A/A1.6 and specification section 07312 Fiberglass Reinforced shingles.	2
33		03390	662	Concrete curing: Deleted all products but those that are acceptable to both carpet manufacturers. Expanded instructional note.	2
34		03390	662.1	Concrete curing: Changed to a supplemental specification section.	2
35	F2.1		670	Rostrum Railing: Called out for an infill panel to match the rostrum railing at the end of the stair next to the ramp. See detail E/F2.1	2
36		06110	677.1	Wood framing: 3.1,E,3,d - Clarified construction and installation of folding partition headers and header backings.	3
37	A1.1, A1.3, A3.3, A4.1, A5.1, A5.2, A6.2, F1.1, F3.1, E1.1, E1.2, E2.2		679	Family History Center: Removed the Family History Center as part of the Standard plan. Added it as an option sheet. Moved details 1, E, F, G, H, J, K, L, M/A6.2 to the option sheet.	4
38	A7.2		684	Draft separation wall door: Added 1x4 trim on all sides around the door. See details K & L / A7.2	3
39	A5.1		687	Visual Display Boards: Added note to Visual Display Board type V1 that there is to be no Chalk tray on the board used in room 142.	4
40	A6.6, F1.1	09305	688	Stone Thresholds: Deleted all stone thresholds and called out for metal edge strips at tile/carpet transitions. Added Schluter trim options for carpet / tile junction, wall / wall and wall / floor junctions, and Font stair safety strip.	3
41	A3.5		696	Weep vents: Added note to the column details to include weep vents on each side. Classical: D,P/A3.5 Traditional: P/A3.5	2
42	P1.1		699	Gas Meter: Added note to sheet P1.1 to locate the gas meter within the mechanical screen enclosure.	2
43		11132	714.1	Projection Screens: Clarified location of bottom of screens at full extension.	3
44	E1.2, E2.2	16729	718.1	Bell System: Deleted the classroom bell system from the standard plans. Deleted the signal system diagram on sheet E2.2. Deleted Specification section 16729.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
45		04443	726	Incised Stone Panels: Updated instructional notes on the usage of free standing signs.	4
46	FX1.1, FX1.2, FX1.3, FX1.4, FX2.1, FX3.1		728	Fire Sprinkler plan: Added option sheets to the set for fire sprinkler system to be used when required by the local jurisdiction or by the governing code.	2
47	A3.3, A6.4, A7.1		732.1	Chairrail: Modified the chairrail so it does not go under the window sill. Chairrail is to wrap around the corner and end at the window frame. See detail X/A7.1	3
48	A6.5		744	Serving Area Backsplashes: Deleted the post formed backsplashes at the serving area only. See millwork sections E-M / A6.5	2
49		06415	744	Plastic Laminate: Clarified exceptions to post-formed backsplash.	2
50		16120	751	Conductors and Cables: 3.1,C - Added installation requirements for low voltage cables not in conduit.	2
51		16132	751	Raceway and conduit: 2.1,A,3 & 5 - Merged; 2.1,A,3,b - Added for final connections to indoor electrical equipment; 3.1,A,1 - Modified; 3.1,E - Modified for low voltage cabling.	2
52		16138	751	Boxes: 2.1,A,3 - Added plastic boxes for low voltage systems.	2
53		16811	751	Sound and Video electrical system: 3.1,C,5 - Modified for cables not in conduit.	2
54		13851, 16120, 16132, 16138, 16811	752	MC cable: MC cable was added as an approved wire.	2
55			752	Conduit: Deleted conduit for low voltage systems. Affected systems include: Telephone system, Temperature controls, Fire Alarm system, Sound System.	2
56		07920	758	Joint Sealants: 2.1,B - Added requirement for non-gassing backer rod. 2.1,A,4 - Clarified requirements for sealants in exterior concrete joints.	3
57	A1.1		812	General Notes: Added 'SEE SHEET A1.3' to note number 9	4
58	A1.1		815	Mechanical enclosures: Added dimension to the mechanical enclosure to indicate the size of the opening away from the wall is to be 4'-0".	3
59		10814, 11453	818	Owner furnished equipment: Added microwave oven as owner furnished item. See section 11453 2.1,C. Baby Changing station: Changed to Owner Furnished. See section 10814.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
60	A6.2		829	Organ loft framing: Added blocking at the front wall of the organ loft at the location of the floor to wall connection. See detail D/A6.2	2
61		10342	838	Aluminum Steeple: 2.1,B,2,b,4 - Changed color requirement to White.	2
62		11486	840	Scoreboard: Added as new section for Owner furnished item.	3
63		09250	845.2	Gypsum Wallboard: Allowed use of vinyl corner bead on radiuses.	4
64	A3.7, S2.7		846	Steeple Base: Removed the layer of 5/8" gypsum board from the steeple base. Added a second layer of layer of 1/2" plywood.	2
65	A6.5		848.1	Fire Extinguisher: Moved the fire extinguisher in the Serving Area to the same wall as the exterior door. See enlarged plan 1 and elevation A/A6.5	3
66		11484	849	Basketball standards: 2.1,B,3 - Added rocker switch option in addition to key switch.	3
67	A6.3		856	Under platform guide tracks: Indicated on the enlarged platform plan the location of the guide tracks in the storage space under the platform.	4
68		15410	857.2	Disposers: Removed the disposers completely from the specification	4
69	A3.2		858.1	Rostrum Wall: Modified the gypsum steps on the back wall of the Rostrum to be pictured frame so there are no steps at the floor level.	3
70	E1.2		860.1	Foyer Outlets: Centered the outlets on the walls of Foyers 111 and 150 on the Traditional and New England styles. Other two styles completed on previous update.	2
71	A1.1, A7.1		860.3	Coat racks: Deleted the coat racks from rooms 108 and 149. Coat racks in these rooms are to be an option. Added visual display board in each of the rooms and updated the visual display board schedule. Added note to detail R/A7.1 that it is an option.	3
72	A1.5, A2.2		860.4	Roof plan: Added sloped roof over the Serving Area exterior door.	3
73	G1.1		860.5	Option Sheets: Added a listing of all of the option sheets on the Index sheet. This listing is to be deleted from the set when not used. Option sheets used should be incorporated into the drawing index.	4
74	E4.1		861.7	Symbols Legend: Added a Symbols legend for the sound and satellite equipment.	4
75		02362	864	Termite Control: Changed chemicals to replace chemicals no longer available. Added General Contractor as co-guarantor.	3
76		07312	872	Fiberglass reinforced shingles: 1.3,B - Added requirement to follow VMR procedures. 1.8,A - modified warranty conditions; 2.1,A,2,a and b - changed specified shingles.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
77		09684	876	Sheet Carpet: Added section to meetinghouse specifications for information only.	3
78		11453	878	Serving area equipment: Clarified that rear controls are standard and that front controls require special notification.	4
79			887	Option Sheet: Added an option sheet to the set for an 'L' shaped configuration for the mechanical access stair when required under the International Building Code.	3
80			888	IBC restrooms: Added an option sheet to the set that shows an additional women's restroom that complies with the fixture counts under the International Building code. Room 112 is to become a restroom.	3
81		08411	893	Aluminum framed storefronts: 2.2,E - Added Pemko door sweep as quality standard.	2
82		10440	896	Interior Signs: Deleted reference to Deseret Industries and David Vandivere. Changed instructions to indicate that tactile / Braille signs are Owner Furnished.	4
83		10655	902	Accordion folding partitions: Added requirement for tie-backs.	4
84		08411	905	Aluminum framed storefronts: Added manufacturer's names for 'White'. 1.3 - Added Article referring to necessity to follow VMR procedures.	2
85		08112, 08115, 08216, 08701	907	VMR deletion: Deleted Girtman as VMR partner.	4
86	A1.1, A5.1		916	Visual Display boards: Updated all of the visual display board sizes and types.	2
87	A6.4		924	Clerk's office: Deleted the 4" apron at the clerk's counters. See elevations P and Q/A6.4	3
88			941	Legal Documents: The General Conditions, Division 1 General Requirements, Agreement Between Owner and Contractor, Supplementary Conditions, and the Bid Requirement sections have been modified.	
89	A3.4		--	Brick overhang: Reduced the size of the brick overhang at the foundation from 1" to 1/2". Classical Style only. See details B & C/A3.4, J & N/A3.5	3
90	A7.2, ME1.1		--	Equipment Room 122: Deleted the 2x framing on the back wall of room 122. See Stair Section M/A7.2. Deleted detail N/A7.2. Deleted Thermostat Installation detail on Sheet ME1.1. Added Local Communicating Panel Installation detail B/ME1.1	2
91	AV1.1		--	Audio Tape playback: Eliminated the audio tape playback from the sound system.	3
92	AV1.1, AV1.2		--	Masking Noise: Removed the Lowell masking system. Mixer is to supply noise.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
93	AV1.2		--	Amplifier: Added Peavey Amplifier as an alternate 30 watt amp for the Relief Society and Children's meeting room system.	4
94	AV1.2		--	Audio tape recorder: changed model.	4
95	AV1.3		--	Satellite receiver: Changed the Satellite receiver model number	4
96	E1.2		--	Storage 160: Moved the electrical outlets from the exterior wall of room 160 to the interior wall to coordinate with the location of the sound cabinet that was moved on previous update.	2
97	E4.1		--	Sound cabinet: Clarified note for the conduit from the Sound cabinet to read '3/4" CONDUIT INTO ORGAN LOFT ABOVE'.	4
98	E4.1		--	Projector feed: Relocated the existing projector feed from the Chapel side of the rostrum railing to the Rostrum side.	3
99	E4.1		--	Changed the RG59 to RG6 which is more available.	4
100	E4.1, AV1.1, AV1.2		--	Line level input: Mounted the line level input on the pulpit.	3
101	F3.2		--	Signage: Modified the dimensions on all of the signage mounting heights to be in compliance with the A.D.A. See details A - G/F3.2	2
102	ME1.1, ME2.1, ME2.2, ME2.3, ME2.4		--	T-Stats: Honeywell Communicating T7300 thermostat with the LCP (Local Communicating Panel). Thermostats are no longer grouped together. They are located near the furnace they serve. The LCP is located in the former "thermostat closet". It provides a central display from which to view all thermostats and serves as a master clock. Do not implement in projects under construction.	4
103		02630	--	Storm Drainage: Updated the AASHTO M-294 reference. Added Nyloplast drainage products.	4
104		02742	--	Asphaltic Concrete Paving: Replaced Trific 60DF with Trust 4EC. Company has been sold and the product is longer made.	4
105		02763	--	Pavement Markings: Added preformed thermoplastic pavement markings for Portland cement concrete paving.	4
106		02776, 03120	--	Deleted Product: Deleted Celotex Expansion joints.	4
107		02891	--	Post mounted signage: Changed from Master Builders 713 to 555.	4
108		02917	--	Soil Preparation: Added requirement for GroPower to 2.1,C,1	4
109		02922	--	Hydro Seeding: Added as new section.	3
110		03603	--	Non Metallic grout: Changed from Master Builders 713 to 555.	4
111		04083	--	Masonry veneer ties: 2.1,A,1 - Added comment on the length of pintle to be provided.	4
112		04090	--	Masonry accessories: 2.1,D,1 - Added not on the thickness of mortar guard.	4
113		05129	--	Miscellaneous structural steel: Added frames for under Platform doors.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
114		05520	--	Handrails and railings: Changed from Master Builders 713 to 555.	4
115		06171	--	Laminated Veneer lumber: Added Roseburg Forest Products as an acceptable manufacturer. 1.3,A,1.b - Updated National Design Specification for Wood edition.	4
116		06174	--	Wood 'I' joists: Added Roseburg Forest Products as an acceptable manufacturer.	4
117		06412	--	Custom Casework: Changed National Lock to CompX National; bought by CompX International. Deleted Chicago Lock; Bought by CompX National. Added new pulpit lift mechanism.	4
118		07212	--	Faced batt insulation: 3.1,B,1 - Clarified installation requirements.	3
119		07213	--	Rigid Insulation: Deleted Sonneborn adhesive. Sold to OSI	4
120		07261	--	Under slab vapor retarder: Upgraded Griffolyn products. Upgraded Raven Industries products.	4
121		07271	--	Air infiltration barrier: 2.1,B,1 - Corrected Raven Industries tape reference.	4
122		07621, 07629, 07631, 07634, 07636, 07637	--	Manufacturer change: Changed Vincent to Integris Metals.	4
123		07840	--	Firestopping: Added Nelson Firestop Products.	4
124		08112	--	Standard Steel doors: 1.3 - Added requirements to follow VMR requirements.	4
125		08712	--	Securing Devices: Clarified dust box requirements.	2
126		09110	--	Non Load bearing wall framing: Corrected Cemco phone number. Deleted Angeles Metal Systems.	4
127		09305	--	Tile Setting materials: Corrected C-cure information. Added ColorFast epoxy grout. Updated Summitville and TEC products.	4
128		09310	--	Ceramic Tile: Added AC Products for soap dishes. Added instructional option note to Section 09305 for Font stair safety strip.	3
129		09652	--	Resilient sheet flooring: Changed Armstrong Commercial Corlon to Connection Corlon and Classic Corlon. Added Tarkett as acceptable manufacturer.	4
130		09722	--	Vinyl Coated fabric wall covering: Updated Koroseal information. Added Bolta Bella-Glacier and Caruso-Gray. Deleted Bolta Wilton Dusty Blue and Genon Vallory.	4
131		09726	--	Sisal Wall covering: Amplified code requirements.	4
132		09822	--	Acoustical Sealants: Added Owens Corning QuietZone Acoustic Caulk.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
133		09901	--	General Painting: 1.4,B,1,c - Deleted requirements for MPI Evaluation of Systems and MPI Substrate Preparation information.	4
134		12495	--	Curtains and drapes: Corrected Coral contact information	4
135		13376, 13381	--	Sound System and Satellite / TV system: Updated Atlas Sound contact information.	4
136		15123, 15141, 15183, 15185, 15196	--	Vender information: Updated telephone number for Conbraco	4
137		15184	--	Hydronic Piping system specialties: Changed ANAMET to Universal Metal Hose.	4
138		15410	--	Plumbing fixtures: Added Grohe and additional Toto items.	4
139		15494	--	Font Equipment: Coordinated OPTION TWO with Section 11041.	4
140		15815	--	Non-metal Ducts: Updated contact information for Anco.	4
141		15820	--	Duct Accessories: Added Air-Rite Mfg. For several products.	4
142		15854	--	Louvers and vents: Updated information for American Warming and Ventilating website.	4
143		16140	--	Wiring Devices: 2.2.D,2,c - Corrected Pass & Seymour model numbers.	4
144			--	ASTM references: The ASTM references have been updated throughout the entire specifications where necessary	4
145			--	Pavilion: Added option sheets for a standard pavilion for use at Stake Centers.	3
146			--	Truss elevation: Sections A & B/A5.4 - Corrected the top of truss elevation of truss T-2. Top of truss should be 121'-2 3/4"	4