

STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

Building Design: Palmyra 00

Release Date: May 2002

Release Number: 4

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect construction cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1		09560, 09771	28	Texturing: Deleted heavy texturing option. Alternate textures only available with approval of Project Manager.	4
2	G0.2		66	Code Sheets: Code information tables - changed the roof covering Actual Building Design to Class A Fire-Resistance.	4
3		10811	106	Commercial toilet accessories: Moved toilet tissue dispensers to FM Group furnished category.	3
4	P1.2		134	Condensate lines: Added note to sheet P1.2 to not to obstruct the walkway with the condensate lines.	3
5		15075	138	Mechanical Identification: 2.1,A - Added instructional note regarding labeling of equipment. 2.3 - Indicated that valve tags are for temple projects only.	3
6	A1.2		144	Reflected ceiling plan: Changed the corridor ceiling tile layout to be 5'-0" wide centered in the corridor with a painted gypsum board boarder on both sides.	3
7	A5.1a		214	Detail K/A5.1a: Added note to the 5' diameter fiberglass feature to have a 'Smooth Convex Surface'. Colonial style only.	4
8	A5.8a		225	Valley metal: Added bed of mastic under the valley metal. See detail A/A5.8a	2
9	A5.8a		291	Rain Diverter: Modified the size and shape of the rain diverter at the end of the valley. See detail A/A5.8a	3
10	A4.1		297	Rostrum Wall Covering: Added poche to the rear rostrum wall to clarify the extent of the vinyl wall covering. See detail D/A4.1	3
11	A5.5a		343	Rostrum Framing: Deleted the wood nosing at the rostrum riser. Changed to a bull nosed edge. See details D, H, J/A5.5a	3
12	A5.4a		359	Fire extinguisher cabinet: Modified the detail to indicate (2) layers of gypsum board around cabinet. See detail M/A5.4a	2
13	A5.10a,		397	Hymn book shelf: Changed the size of the Hymn book shelf to a two shelf unit. See elevation F/A5.10a	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
14	A1.1, A4.1		397.1	Hymn book shelf: Deleted one hymn book cabinet from the Multi-use room 127. Only one cabinet is to be provided in each of the Multi-use room and room 114. See floor plan A1.1 and elevation B/A4.1	3
15		09641	502.1	Cushioned wood flooring: 3.1,I - Modified sanding procedure. Updated VMR contact information.	3
16		09340	557	Paver Tiles: Clarified that tile is to be centered and balanced with no cut tile being less than 1/3 tile size.	4
17	A5.8a	07312	647	Roofing details: Updated the Valley Flashing Detail A/A5.8a and specification section 07312 Fiberglass Reinforced shingles.	2
18		03390	662	Concrete Curing: Deleted all products but those that are acceptable to both carpet manufacturers. Expanded instructional note.	2
19		03390	662.1	Concrete curing: Changed to a supplemental specification section.	2
20		06110	677.1	Wood framing: 3.1,E,3,d - Clarified construction and installation of folding partition headers and header backings.	3
21	A5.7a		684	Draft separation wall door: Added 1x4 trim on all sides around the door. See details A & B/A5.7a	3
22	A4.2, A6.1a	09305	688	Stone Thresholds: Deleted all stone thresholds and called out for metal edge strips at tile/carpet transitions. Added Schluter trim options for carpet / tile junction, wall / wall and wall / floor junctions.	3
23	P1.1		699	Gas Meter: Added note to sheet P1.1 to locate the gas meter within the mechanical screen enclosure.	2
24		11041	709.1	Baptistries: Coordinated with Section 15494	4
25		11132	714.1	Projection Screens: Clarified location of bottom of screens at full extension.	3
26	E1.1, E1.2	16729	718.1	Bell System: Deleted the classroom bell system from the standard plans. Deleted Specification section 16729.	2
27	All plan sheets all disciplines		718.2	Custodial room 117: Size of the room was enlarged to be the same size as the custodial room in the Kirtland. Roughed in plumbing for future drinking fountain.	3
28		04443	726	Incised Stone Panels: Updated instructional notes on the usage of free standing signs.	4
29	FX1.1, FX1.2, FX1.3, FX1.4, FX2.1, FX3.1		728	Fire Sprinkler plan: Added option sheets to the set for fire sprinkler system to be used when required by the local jurisdiction or by the governing code.	2
30	A4.2, A4.3, A5.10a		732.1	Chairrail: Modified the chairrail so it does not go under the window sill. Chairrail is to wrap around the corner and end at the window frame. See detail J/A5.10a	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
31		16120	751	Conductors and Cables: 3.1,C - Added installation requirements for low voltage cables not in conduit.	2
32		16132	751	Raceway and conduit: 2.1,A,3 & 5 - Merged; 2.1,A,3,b - Added for final connections to indoor electrical equipment; 3.1,A,1 - Modified; 3.1,E - Modified for low voltage cabling.	2
33		16138	751	Boxes: 2.1,A,3 - Added plastic boxes for low voltage systems.	2
34		16811	751	Sound and Video electrical system: 3.1,C,5 - Modified for cables not in conduit.	2
35		13851, 16120, 16132, 16138, 16811	752	MC cable: MC cable was added as an approved wire.	2
36			752	Conduit: Deleted conduit for low voltage systems. Affected systems include: Telephone system, Temperature controls, Fire Alarm system, Sound System.	2
37		07920	758	Joint Sealants: 2.1,B - Added requirement for non-gassing backer rod. 2.1,A,4 - Clarified requirements for sealants in exterior concrete joints.	3
38	A4.1		788	Enlarged Rostrum Plan: Clarified that the ramp handrail next to the wall is to be wall mounted.	3
39	A1.1, A5.11a		799	Visual Display boards: Updated all of the visual display board sizes and types.	2
40	A6.1a		803	Door schedule: Deleted the thresholds at door 113A and 114A. Not required at these doors.	2
41	E1.2		807	Corridor telephone: Moved the telephone in corridor 108 to be on the wall between the corridor and storage 111.	3
42	A5.9a		813	Flexible Flashing: Changed details A & L /A5.9a so that the flexible flashing is shown above the steel lintel.	3
43	A1.1		815	Mechanical enclosures: Added dimension to the mechanical enclosure to indicate the size of the opening away from the wall is to be 4'-0".	3
44		10814, 11453	818	Owner furnished equipment: Added microwave oven as owner furnished item. See section 11453 2.1,C. Baby Changing station: Changed to Owner Furnished. See section 10814.	4
45	A3.1		821	Building Sections: Extended the mechanical walkway railing to the bottom of the roof deck on section A/A3.1	2
46	A1.1		823	Drapery: Added drapes on the window in the Material Center.	2
47		10342	838	Aluminum Steeple: 2.1,B,2,b,4 - Changed color requirement to White.	2
48			841	Option Sheet: Added an option sheet for the folding partition to divide room 110 into two rooms.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
49	A4.2		842.2	Serving Area Millwork: Extended the cabinets on the exterior wall to the wall that is between the serving area and room 107. See elevation S and enlarged floor plan 3/A4.2	2
50	A1.1, A4.2, E1.4		844.1	Satellite and Sound equipment: Combined the sound and satellite equipment into one cabinet located in Room 124. Deleted the satellite cabinet from the Material Center.	2
51	E1.4		844.2	CP Panel: Moved the CP panel on the Rostrum into Room 124.	3
52		09250	845.2	Gypsum Wallboard: Allowed use of vinyl corner bead on radiuses.	4
53	A7.1, S4.3		846	Steeple Base: Removed the layer of 5/8" gypsum board from the steeple base. Added a second layer of layer of 1/2" plywood.	2
54	A4.1		858.1	Rostrum Wall: Modified the gypsum steps on the back wall of the Rostrum to be pictured frame so there are no steps at the floor level. See elevation D/A4.1	3
55	G0.1		860.5	Option Sheets: Added a listing of all of the option sheets on the Index sheet. This listing is to be deleted from the set when not used. Option sheets used should be incorporated into the drawing index.	4
56	E1.4		861.7	Symbols Legend: Added a Symbols legend for the sound and satellite equipment.	4
57		02362	864	Termite Control: Changed chemicals to replace chemicals no longer available. Added General Contractor as co-guarantor.	3
58		07312	872	Fiberglass reinforced shingles: 1.3,B - Added requirement to follow VMR procedures. 1.8,A - modified warranty conditions; 2.1,A,2,a and b - changed specified shingles.	2
59		09684	876	Sheet Carpet: Added section to meetinghouse specifications for information only.	3
60		11453	878	Serving area equipment: Clarified that rear controls are standard and that front controls require special notification.	4
61		08701	879.1	Hardware groups: Removed the door numbers from the hardware groups listed in the specifications. Updated hardware groups for all meetinghouse types.	2
62		08411	893	Aluminum framed storefronts: 2.2,E - Added Pemko door sweep as quality standard.	2
63		10440	896	Interior Signs: Deleted reference to Deseret Industries and David Vandivere. Changed instructions to indicate that tactile / Braille signs are Owner Furnished.	4
64		10655	902	Accordion folding partitions: Added requirement for tie-backs.	4
65		08411	905	Aluminum framed storefronts: Added manufacturer's names for 'White'. 1.3 - Added Article referring to necessity to follow VMR procedures.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
66		08112, 08115, 08216, 08701	907	VMR deletion: Deleted Girtman as VMR partner.	4
67	A1.1		916	Visual Display board: Moved the Visual Display board in the Serving Area from the wall next to the door to the wall between the serving area and room 107. Changed to a type V1 board. See schedule.	2
68	E1.2		923	Room 114: Deleted one electrical outlet on the wall between rooms 114 and 110 by the Visual Display board.	2
69	A2.1, A5.1a, A5.9		928	EIFS: Clarified the extent of the joints in the EIFS around the windows on the Traditional style only. See Exterior elevations, detail D/A5.1a, and details T, U, V/A5.9	3
70			941	Legal Documents: The General Conditions, Division 1 General Requirements, Agreement Between Owner and Contractor, Supplementary Conditions, and the Bid Requirement sections have been modified.	
71	A5.12a		--	Signage: Modified the dimensions on all of the signage mounting heights to be in compliance with the A.D.A. See details A - G/A5.12a	2
72	A6.1a		--	Door schedule: Changed the fire rating of Door 117A to FR20.	2
73	All plan sheets all disciplines		--	Room 110: Revised the layout of room 110. Enlarged the size of the storage room 111	2
74	AV6.1, AV6.2		--	Single Line Sound Diagram: Deleted the satellite cabinet audio volume control.	2
75	E1.2		--	Sound Equipment 124: Moved the electrical outlets from the exterior wall of room 124 to the interior wall to coordinate with the location of the sound cabinet that was moved on previous update.	2
76	E1.2		--	Panel B: Moved the location of Panel B on the mezzanine towards the rear of the building to avoid the panel being over corridor 112. See Attic Floor Plan on sheet E1.2	3
77	E1.4		--	Sound cabinet: Clarified note for the conduit from the Sound cabinet to read '3/4" CONDUIT INTO ORGAN LOFT ABOVE'.	4
78	E1.5		--	Changed the RG59 to RG6 which is more available.	4
79	E6.1		--	Masking Noise: Removed the Lowell masking system. Changed to Emtech module.	4
80	ME7.1, ME7.2, ME7.3, ME7.4		--	T-Stats: Honeywell Communicating T7300 thermostat with the LCP (Local Communicating Panel). Thermostats are no longer grouped together. They are located near the furnace they serve. The LCP is located in the former "thermostat closet". It provides a central display from which to view all thermostats and serves as a master clock. Do not implement in projects under construction.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
81		02630	--	Storm Drainage: Updated the AASHTO M-294 reference. Added Nyloplast drainage products.	4
82		02742	--	Asphaltic Concrete Paving: Replaced Trific 60DF with Trust 4EC. Company has been sold and the product is longer made.	4
83		02763	--	Pavement Markings: Added preformed thermoplastic pavement markings for Portland cement concrete paving.	4
84		02776, 03120	--	Deleted Product: Deleted Celotex Expansion joints.	4
85		02891	--	Post mounted signage: Changed from Master Builders 713 to 555.	4
86		02917	--	Soil Preparation: Added requirement for GroPower to 2.1,C,1	4
87		02922	--	Hydro Seeding: Added as new section.	3
88		03603	--	Non Metallic grout: Changed from Master Builders 713 to 555.	4
89		04083	--	Masonry veneer ties: 2.1,A,1 - Added comment on the length of pintle to be provided.	4
90		04090	--	Masonry accessories: 2.1,D,1 - Added not on the thickness of mortar guard.	4
91		05520	--	Handrails and railings: Changed from Master Builders 713 to 555.	4
92		06171	--	Laminated Veneer lumber: Added Roseburg Forest Products as an acceptable manufacturer. 1.3,A,1.b - Updated National Design Specification for Wood edition.	4
93		06174	--	Wood 'I' joists: Added Roseburg Forest Products as an acceptable manufacturer.	4
94		06412	--	Custom Casework: Changed National Lock to CompX National; bought by CompX International. Deleted Chicago Lock; Bought by CompX National. Added new pulpit lift mechanism.	4
95		07212	--	Faced batt insulation: 3.1,B,1 - Clarified installation requirements.	3
96		07213	--	Rigid Insulation: Deleted Sonneborn adhesive. Sold to OSI	4
97		07261	--	Under slab vapor retarder: Upgraded Griffolyn products. Upgraded Raven Industries products.	4
98		07271	--	Air infiltration barrier: 2.1,B,1 - Corrected Raven Industries tape reference.	4
99		07621, 07629, 07631, 07634, 07636, 07637	--	Manufacturer change: Changed Vincent to Integris Metals.	4
100		07840	--	Firestopping: Added Nelson Firestop Products.	4
101		08112	--	Standard Steel doors: 1.3 - Added requirements to follow VMR requirements.	4
102		08712	--	Securing Devices: Clarified dust box requirements.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
103		09110	--	Non Load bearing wall framing: Corrected Cemco phone number. Deleted Angeles Metal Systems.	4
104		09305	--	Tile Setting materials: Corrected C-cure information. Added ColorFast epoxy grout. Updated Summitville and TEC products.	4
105		09310	--	Ceramic Tile: Added AC Products for soap dishes. Added instructional option note to Section 09305 for Font stair safety strip.	4
106		09652	--	Resilient sheet flooring: Changed Armstrong Commercial Corlon to Connection Corlon and Classic Corlon. Added Tarkett as acceptable manufacturer.	4
107		09722	--	Vinyl Coated fabric wall covering: Updated Koroseal information. Added Bolta Bella-Glacier and Caruso-Gray. Deleted Bolta Wilton Dusty Blue and Genon Vallory.	4
108		09726	--	Sisal Wall covering: Amplified code requirements.	4
109		09822	--	Acoustical Sealants: Added Owens Corning QuietZone Acoustic Caulk.	4
110		09901	--	General Painting: 1.4,B,1,c - Deleted requirements for MPI Evaluation of Systems and MPI Substrate Preparation information.	4
111		12495	--	Curtains and drapes: Corrected Coral contact information	4
112		13376, 13381	--	Sound System and Satellite / TV system: Updated Atlas Sound contact information.	4
113		15141, 15183, 15185, 15196	--	Vender information: Updated telephone number for Conbraco	4
114		15184	--	Hydronic Piping system specialties: Changed ANAMET to Universal Metal Hose.	4
115		15410	--	Plumbing fixtures: Added Grohe and additional Toto items.	4
116		15494	--	Font Equipment: Coordinated OPTION TWO with Section 11041.	4
117		15815	--	Non-metal Ducts: Updated contact information for Anco.	4
118		15820	--	Duct Accessories: Added Air-Rite Mfg. For several products.	4
119		15854	--	Louvers and vents: Updated information for American Warming and Ventilating website.	4
120		16140	--	Wiring Devices: 2.2.D,2,c - Corrected Pass & Seymour model numbers.	4
121			--	ASTM references: The ASTM references have been updated throughout the entire specifications where necessary.	4