

# STANDARD PLAN RELEASE SUMMARY HIGHLIGHTS

## Physical Facilities Department

*The following summary highlights changes in the various standard plan documents since the last update that are of particular importance.*

No.	Item Description	Standard Plan Buildings Affected						Priority Level
		Palmyra Release 6	Kirtland Release 6	Nauvoo Release 6	Fayette Release 5	Heritage Release 8	Legacy Release 8	
1	<b>Chapel windows</b> have been changed at the direction of the PBO. Chapel windows are now constructed of aluminum storefront material and are unique to the building style. This change also affects the structural detailing and storefront entry designs. The new window configurations will also require modified drapery designs that are unique to each style. Drapery designs are now detailed on the plans. See Standard Plan Information Notice #005, dated July 7, 2003 for implementation procedures.	X	X	X	Not Affected	X	X	3
2	<b>Single hung windows</b> in classrooms and offices are now available in vinyl and aluminum and will be provided by the Owner via new VMRs, Milgard and Traco, respectively. Window type will be selected at the discretion of the project manager. Window proportions were also changed to better reflect the traditional detailing of the building styles. See Standard Plan Information Notice #005, dated July 7, 2003 for implementation procedures.	X	X	X	Not Affected	X	X	3
3	<b>Exterior entry storefront systems</b> have been standardized. VMR manufacturers, Kawneer and Vista Wall, have agreed to supply pre-engineered systems requiring no additional steel reinforcement (except for Traditional Style only). Storefront components will also come pre-cut. This will require the general contractor to construct rough openings exactly as indicated on the drawings.	X	X	X	Not Affected	X	X	3
4	<b>Under platform doors</b> will now be shown on door schedule and will be provided by doors, frames and hardware VMR.	Not Affected	Not Affected	X	Not Affected	Not Affected	X	3
5	<b>Door locks</b> have been removed from all doors entering the Chapel and Cultural Center from interior corridors, as well as for the accordion doors between the referenced rooms at the direction of PFD Directors.	Not Affected	X	X	X	X	X	3

No.	Item Description	Standard Plan Buildings Affected						Priority Level
		Palmyra Release 6	Kirtland Release 6	Nauvoo Release 6	Fayette Release 5	Heritage Release 8	Legacy Release 8	
6	<b>Accordion door header</b> has been modified to be more generic to better accommodate the needs of both Modernfold and Won Dor. This should be implemented where possible to allow more competitive bidding.	Not Affected	X	X	X	X	X	2
7	<b>Cathedral fiberglass insulation batts</b> (10" thick / R-38) are now specified for all 16" TJI and 2x12 joist bays. This will provide a more uniform ventilation path without compromising the 'R' value.	X	X	X	Not Affected	X	X	3
8	<b>Pre-Set Interior Colors</b> have been added at the direction of PFD Directors. See Standard Plan Information Notice (SPI #003.2), dated May 20, 2003 and Standard Plan Document Change Notice (SPDC #003), dated June 16, 2003 for implementation procedures.	X	X	X	X	X	X	2
9	<b>Modernfold accordion door</b> model number has been changed. New number reflects a much improved door system.	X	X	X	Not Affected	X	X	4
10	<b>Font mirror angle</b> has been increased for better viewing. This should be corrected on any projects where mirror has not already been installed.	X	X	X	X	Not Affected	Not Affected	1
11	<b>Plumbing plan</b> has been added to the Fayette standard plans to facilitate plan reviews.	Not Affected	Not Affected	Not Affected	X	Not Affected	Not Affected	3
12	<b>Fayette men's restroom layout</b> has been changed to increase accessibility and access to drinking fountains.	Not Affected	Not Affected	Not Affected	X	Not Affected	Not Affected	2