

# STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

**Building Design:** Fayette 01

**Release Date:** November 2003

**Release Number:** 6

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The Priority Level is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	E1.3, AV1.1			<b>Sound system overflow:</b> Added overflow sound to rooms 101 & 118. Updated the Single line sound diagram on sheet AV1.1	
2	A4.2, P1.1			<b>Floor Drain:</b> Coordinated the location of the floor drain in Men's restroom 124 to be in the same place on sheets A4.2 & P1.1.	
3	A1.1, A5.1			<b>Interior Signs:</b> Added Baptismal Caution Sign at the entry doors to the font from the restrooms. "CAUTION: BAPTISMAL FONT ENTRY. PLEASE WATCH YOUR STEP." Reference Building Signage Schedule on sheet A5.1 and Signage locations shown on floor plan.	
4	A1.2			<b>Foyer Speaker Enclosure:</b> Increased the inside dimension of the foyer speaker enclosure to 6-1/2" high. See detail A/A1.2	