

STANDARD PLAN RELEASE SUMMARY (SPR)

Physical Facilities Department

Building Design: Kirtland 00

KIR-TRA-00-10, KIR-COL-00-10

Release Date: May 2005

Release Number: 10

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Essential Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - Important Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

| Item No. | Affected Sheet No's and Detail No's | Affected Spec. Section | SPC No. | Description | Priority Level |
|----------|-------------------------------------|------------------------|---------|--|----------------|
| 1 | A2.1, A2.2, E1.1 | | 05-010 | Emergency egress lighting: Added exterior emergency egress lighting per IBC 2003 code requirements. | 3 |
| 2 | E1.1 | | 05-010 | Emergency Lighting: Added emergency lighting in Relief Society and Primary rooms per code requirements. | 2 |
| 3 | A4.2 | | 05-013 | Grommets: Changed the 1" x 4" slots in the counter tops to round grommets in all clerk offices. Reference enlarged plan on sheet A4.2 | 4 |
| 4 | A5.9b | | 05-021 | Window Sills: Deleted the 1/4" cement board at the window sills under the solid surface window stools. Reference window details on sheet A5.9b | 3 |
| 5 | A1.6 | 09831 | 05-026 | Sound Deadening Board: Changed the thickness of the specified Homasote product to 1/2" from 5/8". The 1/2" material is more readily available and not a special order product. Modified wall assembly P21 to indicate the thinner material. | 3 |
| 6 | A6.1a | 12495 | 05-033 | Chapel Drapery: Deleted the custom drapery valences from the chapel windows. Removed detail A/A6.1a | 3 |
| 7 | A5.10a | | 05-035 | Chair rails: Changed the height of the chair rail in the corridors and foyers to be 2'-10" to the top of the rail. Chair rail in the Clerk offices also will remain at the 2'-10" height. In all other locations, the top of chair rail will be at 3'-2". Reference detail B/A5.10a | 3 |
| 8 | | 09841 | 05-037 | Acoustical Wall Panels: In specification section 09841, deleted the option for the Architect to select sisal color for the acoustical wall panels. Emphasized that the sisal color for the panels is to match that specified in section 09726 Sisal Wall covering. | 2 |

| Item No. | Affected Sheet No's and Detail No's | Affected Spec. Section | SPC No. | Description | Priority Level |
|----------|-------------------------------------|------------------------|---------|---|----------------|
| 9 | A6.1a | | 05-041 | Classroom view windows: Added a 6" x 14" view window in all classroom doors. View windows are not to be installed in offices, chapel, cultural center or material center doors. Added door type 'G' to sheet A6.1a. SPC #1101 was issued on May 20, 2005. | 2 |
| 10 | A1.1 | | 05-042 | Walk off carpet tiles: Changed the size of the walk off carpet tiles in the vestibules to 24" x 24". Manufacturer discontinued 18" x 18" size tiles. | 4 |
| 11 | E1.1, E6.3a | | 05-043 | Corridor Light Fixtures: Changed the surface mounted light fixtures in the corridors to recessed. Recessed corridor lights have been identified on the Lighting Fixture schedule and on the lighting floor plan as F20. | 3 |
| 12 | | 09641 | 05-044 | Cushioned wood flooring assemblies: Changed the contact information for Connor Sports flooring to: Jon Isaacs, (800) 283-9522. E-mail: jisaacs@connorfloor.com | 4 |
| 13 | B/E5.2, B/E1.6, T1.2, T1.3 | | 05-046 | Sound System: Updated the surge suppression devices to include rack mounted versions | 3 |
| 14 | | 10110, 10115 | 05-047 | Visual Display Boards: Mounting of the visual display boards is to be by continuous bar only. No other mounting option is allowed. | 2 |
| 15 | A3.3, A3.4, A5.8a, A5.9b, S5.2c | | | Top Plate framing: Changed the framing detail at the top of the exterior walls from (2) 2x6 top plates and a shaped 3x6 to (1) 2x6 top plate and a shaped 3x6 cut to match roof slope. This has been done to ensure attachment of the exterior sheathing to the plates. Added detail E/S5.2c | 3 |
| 16 | A4.2, A4.4 | | | Grab Bars: Added a vertical grab bar in all wheelchair accessible toilet compartments and in the uni-sex restrooms to comply with the ANSI A117 standards. Reference mounting detail on sheet A4.2 for mounting location. | 3 |
| 17 | A6.2 opt. | | | Recessed projection screen: Added electrical information to the optional recessed projection screen sheet. | 3 |
| 18 | All ME sheets | 15915 2.1 | | LCP (Local Communicating Panel): The LCP is no longer necessary if T7350 thermostats are used. Command Display is retained. | 2 |
| 19 | E1.3 | | | Furnace units: Removed duplex receptacles from furnace units. Reference Attic Floor Plan - Electrical on sheet E1.3 | 3 |
| 20 | E1.4 | | | Cable: Added Liberty Cable as an additional cable manufacturer | 4 |
| 21 | E1.4 | | | Electrical Equipment List: Added "Or as approved by consultant" for cable callouts. | 4 |
| 22 | E6.3a | | | Lighting Fixture Schedule: Updated and made corrections to the Lighting Fixture Schedule. | 4 |
| 23 | M6.1 | | | Electric Duct Heater: KW capacity adjusted down | 2 |

| Item No. | Affected Sheet No's and Detail No's | Affected Spec. Section | SPC No. | Description | Priority Level |
|----------|-------------------------------------|------------------------|---------|--|----------------|
| 24 | ME1.1 Floor plan, ME2.1, | 15915 3.1 | | Remote Temperature Sensors: Changed from 4 sensor averaging to 2 sensor averaging in Bishops zones 1 and 4. Moved the override sensor in the corridor from the wall opposite the bishops offices to the wall of the bishops offices outside the clerk's office. | 3 |
| 25 | ME2.1 | 15915 2.1 | | Outside Air Damper Wiring: Eliminated the RIB relay. It is no longer necessary. Changed wiring to accommodate. | 3 |
| 26 | ME2.1 | 15915 2.1 | | Discharge air Sensor : Changed from 12" long to 6" long element | 3 |
| 27 | ME2.3 | | | Electric Duct Heater: Control wiring updated. | 2 |
| 28 | S0.1 | | | Structural Design Criteria: Updated the structural design criteria schedule for the 2003 IBC | 4 |
| 29 | S1.1 | | | Foundation Plan: Added note #15: Vertical foundation wall reinforcing bent into floor slab may be shop fabricated as an "L" and field bent after backfill and compaction. | 3 |
| 30 | S4.3 | | | Steeple Framing: Made corrections in the drawings and clarified notes. See sheet S4.3 | 3 |
| 31 | S5.1a, S5.1b | | | Sill Plate anchors: Added option to use concrete screw anchors when attaching sill plates. | 3 |
| 32 | T1.3 | | | Satellite Audio Interface: Added the EMTECH TTAIB interface developed by ICS. | 3 |
| 33 | T1.3 | | | Video Equipment List: Updated part number for the Blonder Tongue Modulator replacement model. | 4 |
| 34 | | 07312 | | Fiberglass Reinforced Shingles: Added Timberline Ultra as an approved shingle for use in high wind applications. | 4 |
| 35 | | 09513 | | Acoustical Ceiling Tile: Removed USG and BPB Celotex as approved manufacturers of ceiling tile. Only approved acoustical ceiling tile is CSP by Armstrong. A VMR has been established with Armstrong. | 2 |
| 36 | | 09771 | | Textured Walls: Changed specification to indicate that the only approved wall texture is a 'Light Orange Peel' texture. Other types of textures are no longer approved. | 2 |
| 37 | | 10342 | | Aluminum Steeples: Added Weidemann Church Products as an approved supplier of aluminum steeples. Removed Tec Fab from the approved list of manufacturers. | 4 |
| 38 | | 10655 | | Accordion Folding Partitions: Added Sealy Corp. as an approved manufacturer. | 4 |
| 39 | | 10655 | | Accordion Folding Partitions: Removed Eggshell as an approved color for the accordion folding partitions. Added White as an approved color for both WonDoor and Sealy. | 3 |
| 40 | | 13100 | | Lightning Protection: Added Preferred Lighting Protection Company as an approved manufacturer. | 4 |
| 41 | | 15410 | | Sensor Urinal Flush: Added AMTC flush valve. | 4 |
| 42 | | 15853 | | Roof Mounted Air inlet/outlets: Added Air-Rite products | 4 |
| 43 | | 15854 | | Louvers and Vents: Added Air-Rite Products | 4 |

| Item No. | Affected Sheet No's and Detail No's | Affected Spec. Section | SPC No. | Description | Priority Level |
|----------|-------------------------------------|------------------------|---------|---|----------------|
| 44 | | 15915 2.2 | | Distributors List: Updated list of distributors approved to provide temperature control equipment. | 3 |
| 45 | | 16051 | | General Electrical requirements: Added mounting height for emergency lighting units | 4 |
| 46 | | 16140 | | Wiring Devices: Corrected catalog number for Watt Stopper occupancy sensor. | 4 |
| 47 | | 16532 | | Emergency Battery Units: Added battery packs for recessed compact fluorescent fixtures. Deleted listing of approved manufacturers of battery packs for linear fluorescent fixtures. Added emergency lighting units and remote lighting heads for exterior emergency egress lighting. | 3 |