

# STANDARD PLAN RELEASE SUMMARY (SPR)

Architecture, Engineering, and Construction Division

Building Design: Sharon 130 SHA-130-2-[07]-05

Release Date: December 2009

Release Number: 5

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Essential Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - Important Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	SD501, SD502			<b>Site Details:</b> Added sheet with upgraded or new light pole, curb and gutter, and miscellaneous site details.	2
2	L103, L104, L105, L106, L107	32 8234	09-041	<b>Irrigation Sprinkler System Control:</b> Added SMART irrigation controllers; revised miscellaneous irrigation sprinklering system details.	2
3	1/A103, 1/A401, 3/P101, 4/P101, M101			<b>Restroom Plumbing Wall:</b> Provide piping chase at plumbing wall in RESTROOM 115; added new wall type.	2
4	1/A104, A/A301, J/A321, A601			<b>Foyer Ceiling:</b> Lowered ceiling height, added ceiling suspension system, and simplified detailing.	2
5	A/A311, C/A311		09-125	<b>Baptismal Font Safety Rail:</b> Revised tempered glass railing installation at font viewing opening.	1
6	A501			<b>Window Types:</b> Added option for fixed windows	2
7	S001, S002, S003			<b>Structural Schedules:</b> Revised and updated miscellaneous structural information.	2
8	S103			<b>Roof Framing Plan:</b> Revised folding partition header size.	2
9	H/S203			<b>Partition Wall Beam Detail:</b> Reduced beam size.	2
10				<b>Owner Testing and Inspections:</b> Owner will now provide all	
11		01 6400, 23 5417, 23 6213		<b>HVAC Equipment:</b> Expanded list of approved equipment approved beyond York equipment.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
12	ME101, ME201, ME202, ME203, E201	23 0933	09-087	<b>Thermostat Remote Access:</b> Added WebStat technology to qualifying meetinghouses.	2
13	1/E101			<b>Occupancy Sensor:</b> Relocated ceiling sensor in restrooms away from supply air diffuser.	1
14	E202			<b>Electrical Coordination:</b> In accordance with mechanical change back to multiple approved equipment manufacturers, 1) Updated FURNACE HORSEPOWER and FULL LOAD AMPS in EQUIPMENT SCHEDULE, 2) Updated associated loads and circuit breaker sizes in PANEL SCHEDULES, 3) Updated CONDENSING UNIT FULL LOAD AMPS in EQUIPMENT SCHEDULE, and 4) Updated LOAD TABULATION table to reflect equipment changes.	2
15	FD101			<b>Fire Alarm System:</b> Deleted all but one manual pull station from fire alarm and detection system.	2
16	T102	27 4117	08-169	<b>Small Satellite Dish Antenna:</b> Add details for smaller Ku-band satellite dish antenna for qualified locations; clarified C-band details.	2
17		01 1200, <i>et al</i>	08-194	<b>Owner Testing and Inspections:</b> Owner will now provide all testing, inspections, special testing, special inspections, air and water balancing, adjusting, and testing laboratory services for materials, products, and construction methods.	2
18		01 6400, <i>et al</i>		<b>Owner-Furnished Items:</b> Installation of most Owner-furnished items will now be scheduled to occur before Project Substantial Completion.	2