

STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

Building Design: Sharon 90 SHA-90-1-[07]-05

Release Date: December 2009

Release Number: 5

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Essential Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - Important Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	1/A104, A/A301, J/A321, A601			Foyer Ceiling: Lowered ceiling height and simplified detailing.	2
2	1/E101			Occupancy Sensor: Relocated ceiling sensor in restrooms away from supply air diffuser.	1
3		01 6400, 23 5417, 23 6213	09-133	HVAC Equipment: Expanded list of approved equipment approved beyond York equipment.	2
4	A/A311, C/A311		09-125	Baptismal Font Safety Rail: Revised tempered glass railing installation at font viewing opening.	1
5	ME101, ME201, ME202, E201	23 0933	09-087	Thermostat Remote Access: Added WebStat technology to qualifying meetinghouses.	2
6	T102	27 4117	08-169	Small Satellite Dish Antenna: Add details for smaller Ku-band satellite dish antenna for qualified locations; clarified C-band details.	2
7	L103, L104, L105, L106, L107	32 8234	09-041	Irrigation Control: Added SMART irrigation controllers; revised miscellaneous irrigation sprinklering system details.	2
8	SD501, SD502			Site Details: Added sheet with upgraded or new light pole, curb and gutter, and miscellaneous site details.	2
9	A501			Window Types: Added option for fixed windows	2
10	S001, S002, S003			Structural Schedules: Revised and updated miscellaneous structural information.	2
11	S103			Roof Framing Plan: Revised folding partition header size.	2
12	H/S203			Partition Wall Beam Detail: Reduced beam size.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
13	E202			Electrical Coordination: In accordance with mechanical change back to multiple approved equipment manufacturers, 1) Updated FURNACE HORSEPOWER and FULL LOAD AMPS in EQUIPMENT SCHEDULE, 2) Updated associated loads and circuit breaker sizes in PANEL SCHEDULES, 3) Updated CONDENSING UNIT FULL LOAD AMPS in EQUIPMENT SCHEDULE, and 4) Updated LOAD TABULATION table to reflect equipment changes.	2
14	FD101			Fire Alarm System: Deleted all but one manual pull station from fire alarm and detection system.	2
15		01 1200, <i>et al</i>	08-194	Owner Testing and Inspections: Owner will now provide all testing, inspections, special testing, special inspections, air and water balancing, adjusting, and testing laboratory services for materials, products, and construction methods.	2
16		01 6400, <i>et al</i>		Owner-Furnished Items: Installation of most Owner-furnished items will now be scheduled to occur before Project Substantial Completion.	2