

STANDARD PLAN RELEASE SUMMARY (SPR)

Physical Facilities Department

Building Design: Legacy 98

LEG-TRA-98-19, LEG-NEW-98-19, LEG-CLA-98-19, LEG-COL-98-19

Release Date: March 2010

Release Number: 19

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The Priority Level is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable.

Level 1 - Essential Priority: Implement Change even if building is near Substantial Completion;

Level 2 - Important Priority: Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion;

Level 3 - Standard Priority: Implement Change at PM's sole discretion.

Level 4 - Low Priority: Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	L1.3, L1.4, L1.5, L1.6, L1.7		32 8423	<p>Landscape Drawings: Updated various landscaping details; moved irrigation stop and waste valve detail (G/L1.4) from plumbing drawings to provide option for installation by landscape contractor as designated by project architect.</p> <p>Landscape Style Options: Updated options are provided in a subfolder of the same name.</p> <p>UNDERGROUND SPRINKLERS: General updates.</p>	2
2		03 3053		MISCELLANEOUS CAST-IN-PLACE CONCRETE: Added requirement for approval of control and expansion joint layout plan submittal.	2
3		03 3111		NORMAL-WEIGHT STRUCTURAL CONCRETE: Changed submittal information for concrete mix Type E.	2
4		06 1643		GYPSUM SHEATHING: Added submittal, delivery, and storage requirements; added warranty information.	2
5		06 1753		SHOP-FABRICATED WOOD TRUSSES: Trussed Rafters: Updated list of metal gusset plate manufacturers.	2
6		06 4114		WOOD-VENEER-FACED ARCHITECTURAL CABINETS: Custom Grade: Updated list of manufacturers.	2
7	W/SD5.1, X/SD5.1			Site Handrail: Added details for skateboard deterrent handrails.	2
8	A1.3, A1.4			Sound Isolation Wall: Added a new WALL TYPE 'P9C' to increase sound isolation between ROOMS 134 and 136. Note this wall is already filled with (full height) batt insulation.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
9	E/A3.3, F/A3.3			Overbuild Ventilation: Added ventilation openings and airflow channel for ventilating roof joist spaces beneath overbuild roof areas.	2
10	E/A3.3, F/A3.3, D/A3.4, E/A3.4, F/A3.4, G/A3.4, H/A3.4, K/A3.4, L/A3.4, M/A3.4, N/A3.4, P/A3.4, A/A3.5, C/A3.5, D/A3.5, E/A3.5	07 2419		EIFS (Traditional Style only): Revised details to provide improved water management. WATER-DRAINAGE EIFS: Upgraded information for reinforcing mesh.	2
11	E/A3.3, E/A3.4, K/A3.4, M/A3.4, N/A3.4, P/A3.4, A/A3.5			EIFS (Classical Style only): Revised details to provide improved water management.	2
12		07 2616		BELOW-GRADE VAPOR RETARDERS: Added closeout submittal.	2
13		07 2719		PLASTIC SHEET AIR BARRIERS: Updated list of manufacturer's products.	2
14		07 6310		STEEP SLOPE ROOF FLASHING: ASPHALT SHINGLES: Modified requirements for pipe flashing for plumbing vent lines and HVAC air piping.	2
15	A/A3.1, A/A3.2, D/A3.4, E/A3.4, F/A3.4, G/A3.4, H/A3.4, L/A3.4, A/A3.5, E/A3.5	07 4646		Siding - COLONIAL STYLE ONLY: Revised references for metal siding to be generic term "SIDING" (to allow for acceptable usage of MINERAL FIBER CEMENT SIDING).	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
16		07 7226		RIDGE VENTS: Added new section for ridge vents for high velocity hurricane zones (07 7226.03.doc).	2
17		08 7103		SECURING DEVICES: Changed flush bolt model numbers; added dustproof strikes.	2
18		08 0601		HARDWARE GROUP AND KEYING SCHEDULES: Changed hardware for Group 10.	1
19		09 3013		CERAMIC TILING: Changed font grout color.	2
20	A5.1			FINISH SCHEDULE: Changed ceiling types for various rooms in stake suite, corridors, and mother's room.	2
21	A5.2			DOOR SCHEDULE: Changed hardware group for DOORS 169A and 172A to be Group 26.	2
22		10 2226	SPI 62	ACCORDION FOLDING PARTITIONS: Revised procurement procedures and changed installation scheduling for Owner-furnished accordion folding partitions.	2
23	1/A6.5, E1.2	11 3113		SERVING AREA 116: Prepared option sheets to replace freestanding ranges with built-in wall ovens or warming drawers to avoid installing commercial kitchen equipment otherwise mandated by an AHJ. Also added an option to provide one drop-in accessible range in place of one freestanding range, when required by an AHJ.	3
24	L/F2.1			Rostrum Handrail: Added detail to strengthen transition from sloped portion to horizontal end extensions of rostrum handrails in compliance with code requirements. Fieldcrest has been given these details and instructed to comply.	1
25	ME2.1, ME2.2, ME2.3			AUTOMATIC TEMPERATURE CONTROL WIRING: General upgrades.	2
26		11 6624		BASKETBALL EQUIPMENT: Added requirement for basketball standards to now be furnished shop-painted.	2
27		14 4216		VERTICAL WHEELCHAIR LIFTS: Updated this SUPPLEMENTARY section (14 4216.02-SUP.doc).	2
28		21 1313		WET-PIPE SPRINKLER SYSTEMS: Changed fitting usage; modified note regarding anti-freeze protection.	2
29		22 3413		INSTANTANEOUS, TANKLESS, GAS DOMESTIC WATER HEATERS: Added flues (moved from Section 23 5234); changed model numbers for Rinnai water heaters.	2
30		23 0933		ELECTRIC & ELECTRONIC CONTROL SYSTEMS FOR HVAC: Revised the distributor list; added damper actuator information for actuator with end switch.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
31		23 1123		FACILITY NATURAL GAS PIPING: Changed seismic valve model number; added seismic valve for R&I-- valve to be for vertical installation with bottom inlet.	2
32		23 3300		AIR DUCT ACCESSORIES: Added website informaton for Metco Inc.	2
33		23 5234		FLUES: Deleted water heater flues (moved to Section 22 3413).	2
34	E1.2	26 0533		MAIN FLOOR POWER PLAN: Added power circuit for LED exit signs; added a duplex receptacle in ROOM 113 for YW electronic keyboard alternate location; changed duplex receptacles for EWCs to code complying GFCI. RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS: Added air/vapor back boxes for all receptacle boxes in exterior walls.	2
35	E2.1			PANEL SCHEDULES: Added LED exit sign loads to panel schedules.	2
36	E2.2			LIGHTING FIXTURE SCHEDULE: Changed recessed lighting fixtures in CULTURAL CENTERS to be IC-rated type; changed exit signs from self-luminous type to be LED type.	
37		26 2726		WIRING DEVICES: Changed model numbers for surge protective devices.	
38		26 5600		EXTERIOR LIGHTING: Changed photo cell manufacturer information.	
39	T1.2			(EK) OUTPUT MODULE: Corrected labeling to be engraved on coverplate face.	
40		28 1316		ACCESS CONTROL SYSTEM: Added new SUPPLEMENTARY section (28 1316.00-SUP.doc) for electronic building access control system. NOTE that access control is approved only for installations where justified by a qualifying cost/benefit ratio.	2
41		32 1723		PAVEMENT MARKING: Changed color for pavement marking to not conflict with local highway department requirements.	2
42				Church Master Specifications: General updates affecting multiple sections include: 1) Updated information for reference standards and formatting for imperial/metric dimensions have been updated. 2) Introduced sustainable construction requirements into the Church Master Specifications in anticipation of possible future implementation under the direction of a Project Manager. 3) Added information for mission office modules for meetinghouses.	2
43				Structural Calculations: Updated calculations are provided in a subfolder of the same name within the 'Info' folder.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
44				Mechanical Calculations: Updated calculations are provided in a subfolder of the same name within the 'Info' folder.	3