

# STANDARD PLAN RELEASE SUMMARY (SPR)

Meetinghouse Facilities Department/ Architecture, Engineering, and Construction Division

**Building Design:** Heritage 98

HER-TRA-98-19, HER-NEW-98-19, HER-CLA-98-19, HER-COL-98-19

**Release Date:** September 2010

**Release Number:** 19

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The Priority Level is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable.

**Level 1 - Essential Priority:** Implement Change even if building is near Substantial Completion;

**Level 2 - Important Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion;

**Level 3 - Standard Priority:** Implement Change at PM's sole discretion.

**Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	SD5.1 C701, C702, C703			<b>SITE CIVIL DETAILS:</b> Expanded civil details and renumbered sheets to comply with new sheet numbering standard.	2
2	C/C703			<b>POLE BASE PLAN VIEW:</b> Reduced size of concrete apron and added control joints.	2
3	<del>G/C703</del>			<b>SATELLITE DISH BASE:</b> Removed duplicated detail that is provided elsewhere as B/T1.3.	2
4	E/C703, F/C703, H/C703			<b>MASONRY ENCLOSURE WALLS:</b> Added note under each detail title requiring coordinating verification of brick coursing with architectural drawings.	2
5	<del>G/L1.4</del> L/C703			<b>STOP &amp; WASTE VALVE DETAIL:</b> Moved this detail from a landscape sheet to a civil site sheet-- note the continued need for the contract architect to define who will install this item.	2
6	SD4.4 C801			<b>STORAGE BUILDING AND DETAILS:</b> Renumbered this sheet to comply with new sheet numbering standard.	2
7	L1.3, L1.4, L1.5, L1.6, L1.7 L501, L502, L503, L504, L505			<b>LANDSCAPE DRAWINGS:</b> Renumbered sheets to comply with new sheet numbering standard.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
8	G/A1.6	07 7226		<p><b>RIDGE VENT:</b> Revised configuration to add new interior baffle and strengthening offset in top cap of ridge vent.</p> <p><b>RIDGE VENT:</b> Added manufacturer for ventilation core material.</p>	2
9	A/A3.4, E/A3.4, G/A3.4, H/A3.4, B/A3.5, C/A3.5, D/A3.5, E/A3.5, J/A3.5, N/A3.5, C/A3.6, G/A3.6			<p><b>DETAIL REFERENCES:</b> Multiple references to SOFFIT VENT STRIP AND TRIM corrected to read J/A3.4 (Heritage Traditional style meetinghouse only).</p>	2
10	A4.1			<p><b>REFLECTED CEILING PLAN:</b> Revised CEILING-FINISH SCHEDULE Type 6 and 7 definitions to correctly refer to TYPICAL SOFFIT VENT PROFILE J/A3.4; revised Type 8 definition to correctly refer to Detail P/A6.4 (wood furr-down over top of cabinets).</p>	2
11	D/A6.4, L/A6.4			<p><b>SACRAMENT PREPARATION 145:</b> Lowered wall-hung open shelving and lighting fixture to provide 20-inch clearance between countertop and underside of bottom shelf.</p>	1
12		01 1100		<p><b>SUMMARY OF WORK:</b> Clarified items listed in 1.3 WORK BY OWNER.</p>	2
13		01 1200		<p><b>MULTIPLE CONTRACT SUMMARY:</b> Changed items included as separate contracts to follow substantial completion; changed items included as part of national contracts.</p>	2
14		01 4000  01 4500		<p><b>QUALITY REQUIREMENTS:</b> Add new section covering Testing and Inspection changes.</p> <p><b>QUALITY CONTROLS:</b> <del>Eliminated section, replaced by Section 01 4000.</del></p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
15		01 4523  <i>01 4543,</i> <i>01 4546</i> <i>01 4549,</i> <i>03 1113,</i> <i>03 1511,</i> <i>03 2100,</i> <i>03 3053,</i> <i>03 3111,</i> <i>04 0513,</i> <i>04 0516,</i> <i>04 0519,</i> <i>04 2113,</i> <i>04 2723,</i> <i>05 1200,</i> <i>06 1636,</i> <i>06 1753,</i> <i>09 0503,</i> <i>09 6813,</i> <i>09 6816,</i> <i>31 2216,</i> <i>31 2323,</i> <i>32 1216,</i> <i>32 1313,</i> <i>32 1416,</i> <i>32 3213</i>		<p><b>Testing and Inspection:</b> Moved field tests and inspections information from Section 01 4523 into PART 3 - FIELD QUALITY CONTROL of each listed <i>italicized section</i>.</p>	2
16		01 1200, 01 4000, 01 4301		Updates for testing and inspection also changed these listed sections.	2
17		03 3053, 03 4800		<p><b>Detection Warning Panels:</b> Moved specifying information from Section 03 3053 to Section 03 4800.</p>	2
18		03 3111		<p><b>NORMAL-WEIGHT STRUCTURAL CONCRETE:</b> Added requirements for limestone aggregate.</p>	2
19		<del>042223</del>  04 2713		<p><del><b>ARCHITECTURAL CONCRETE UNIT MASONRY:</b></del> Eliminate this section and replace it with new Section 04 2713.</p> <p><b>COMPOSITE UNIT MASONRY:</b> New section added for mechanical enclosure and dumpster walls.</p>	2
20		06 2001  <i>06 2210,</i> <i>06 4001,</i> <i>06 4114,</i> <i>06 4115,</i> <i>06 4512</i>		<p><b>COMMON FINISH CARPENTRY REQUIREMENTS:</b> Clarified summary of work to coordinate with related <i>italicized sections</i> listed underneath.</p> <p>Coordination also made for UTAH MILLWORK INITIATIVE being utilized only where specifically approved by Owner.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
21		06 2024		<b>DOOR FRAME INSTALLATION:</b> Use of crowbar or other prying device no longer permitted to install gypsum wallboard.	2
22		06 4005		<b>PLASTIC LAMINATE:</b> Revised color schemes.	2
23		06 6001		<b>MISCELLANEOUS PLASTIC FABRICATIONS:</b> Revised color schemes; updated contact information for Corian.	2
24		07 2116		<b>BLANKET INSULATION:</b> Updated manufacturers.	2
25		07 2613		<b>ABOVE-GRADE VAPOR RETARDERS:</b> New section added.	2
26		07 2616		<b>BELOW-GRADE VAPOR RETARDERS:</b> Minimum thickness for vapor retarder redefined to be 15 mils.	2
27		07 3113 (05 1200)		<b>ASPHALT SHINGLES:</b> Roof sealant changed; steeple base underlayment and tube boot flashing moved from Section 05 1200; high wind requirements updated; approved installers updated.	2
28		07 6210		<b>GALVANIZED STEEL FLASHING AND TRIM:</b> General update.	2
29		07 9213		<b>ELASTOMERIC JOINT SEALANTS:</b> Paintable sealant added.	2
30		08 1213		<b>HOLLOW METAL FRAMES:</b> Requirement added for frames to be furnished with throat dimension 1/8 inch wider than wall width.	2
31		08 3483		<b>UNDER PLATFORM DOORS:</b> Added another approved manufacturer; Rhino liner approved for optional backside finish.	2
32		08 5113		<b>ALUMINUM WINDOWS:</b> Manufacturers contact information updated.	2
33		09 3013		<b>CERAMIC TILING:</b> Replaced 4-1/4 inch high cove base with 6-inch high cove base; added options for floor and wall grout.	2
34		09 6816		<b>SHEET CARPETING: Urethane Cushion, Direct Glue:</b> Floor stoning added at rostrum ramp.	2
35		09 7216		<b>VINYL-COATED FABRIC WALL COVERING:</b> Added two new suppliers.	2
36		09 7226		<b>SISAL WALL COVERING:</b> General upgrades.	2
37		09 8413		<b>FIXED SOUND-ABSORPTIVE PANELS:</b> Color scheme changed.	2
38		09 9324  08 1416, 08 1429, 08 4114, 12 6713		<b>INTERIOR CLEAR-FINISHED HARDWOOD:</b> Clarified approved clear finishes for wood surfaces as related to <i>italicized sections</i> listed underneath.	2
39		10 1116		<b>FIXED MARKERBOARDS:</b> Manufacturers updated.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
40		10 2113		<b>METAL TOILET COMPARTMENTS:</b> Manufacturers updated; component requirements updated.	2
41		10 2226		<b>ACCORDIAN FOLDING PARTITIONS:</b> Reference standards updated.	2
42		11 6624		<b>BASKETBALL EQUIPMENT:</b> Owner's selected prefinished color changed (equipment furnished in off-white shade).	2
43		22 1313		<b>WET-PIPE SPRINKLER SYSTEMS:</b> Clarified furnishing and installation of firestopping.	2
44		22 1319		<b>FACILITY SANITARY SEWER SPECIALTIES:</b> Deleted floor drain Type FD-2.	2
45		22 3413		<b>INSTANTANEOUS, TANKLESS, GAS DOMESTIC WATER HEATERS:</b> Changed manufacturers model numbers.	2
46		22 4213		<b>COMMERCIAL WATER CLOSETS &amp; URINALS:</b> Clarified mounting heights for handicap accessible urinals; undated manufacturers.	2
47		23 3300		<b>AIR DUCT ACCESSORIES:</b> Added approved product for volume dampers.	2
48		23 5417		<b>GAS-FIRED FURNACES:</b> Two-stage heat/dehumidification furnace updated with electronically commutated motor (ECM); updated manufacturers.	2
49		23 6213		<b>AIR-COOLED REFRIGERANT CONDENSERS:</b> Updated information for furnace manufacturers.	2
50		23 8216		<b>AIR COILS:</b> Updated manufacturers' contact list.	2
51		26 5600		<b>EXTERIOR LIGHTING:</b> Added options for exterior lighting control.	2
52		26 0523		<b>CONTROL-VOLTAGE ELECTRICAL CABLES:</b> Edited to coordinate with Division 27 information.	2
53		26 0526		<b>GROUNDING AND BONDING FOR ELECTRICAL SYSTEMS:</b> Edited to coordinate with Division 27 information.	2
54		26 2726		<b>WIRING DEVICES:</b> Edited to coordinate with Division 27 information.	2
55		27 1501		<b>COMMUNICATIONS HORIZONTAL CABLING:</b> New section added and installer qualifications expanded.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
56		31 1123 <del>31 2324,</del> 03 3053, 03 3111, 32 1216, 32 1416, 32 1313		<b>AGGREGATE BASE:</b> New section created from information extracted from listed <i>italicized sections</i> .  Section <del>31-2324</del> eliminated.	2
57		31 2213		<b>ROUGH GRADING:</b> Administrative requirements changed.	2
58		31 2323		<b>FILL:</b> Added information for excavatable flowable fill/ controlled low strength materials (CLSM) with clarifications.	2
59		31 3116		<b>TERMITE CONTROL:</b> [SUPPLEMENTARY] Clarified application to top of aggregate base.	2
60		32 1216, [32 1313], [32 1416]		<b>Pre-emergent Herbicide:</b> Added usage and disposal requirements for applications under asphalt paving, [concrete paving], and [brick unit pavers]. [SUPPLEMENTARY SECTIONS]	2
61		32 8423		<b>UNDERGROUND SPRINKLERS:</b> Clarified requirement for providing record documentation of installed system.	2