

STANDARD PLAN RELEASE SUMMARY(SPR)

Facilities Management Department

Building Design: Fayette 01

Release Date: May 2002

Release Number: 3

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The Priority Level is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	A4.3		343	Rostrum Framing: Deleted the wood nosing at the rostrum riser. Changed to a bullnosed edge. See detail G/A4.3	
2	A5.1		359	Fire extinguisher cabinet: Modified the detail to indicate (2) layers of gypsum board around cabinet. See detail H/A5.1	
3	A4.2		402	Font: Added dimensions to detail K/A4.2 to locate the font faucet on the tile wall. Faucet is to be located on the center of the wall.	
4	A3.2		696	Weep vents: Added note to the column details to include weep vents on each side. See Section C/A3.2	
5		07920	758	Joint sealants: Added requirement for non-gassing backer rod.	
6	A1.1, A4.1		799	Visual Display boards: Updated all of the visual display board sizes and types.	
7		10814	818	Baby Changing station: Changed to owner furnished item.	
8		09250	845.2	Gypsum wallboard: Allowed use of vinyl corner bead on radiuses.	
9	A4.3		858.1	Rostrum Wall: Modified the gypsum steps on the back wall of the Rostrum to be pictured frame so there are no steps at the floor level. See elevation 1/A4.3	
10		08411	893	Aluminum framed storefronts: Added Pemko door sweep as quality standard.	
11		10440	896	Interior signs: Deleted reference to Deseret Industries and David Vandivere.	
12		10655	902	Accoridon folding partitions: Added requirement for tie-backs.	
13	A4.1		924	Clerk's counter: Deleted the 4" apron from the countertop in the Clerk's office.	
14		09722	939	Vinyl Wallcovering: Changed the quality standard manufacturer to Bolta Wallcovering distributed by MDC Wallcoverings.	

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
15			940	Legal Documents: The General Conditions, Supplementary Conditions, Bidding Requirements and the Agreement between Owner and Contractor have all been modified.	
16	A5.1		--	Signage: Modified the dimensions on all of the signage mounting heights to be in compliance with the A.D.A. See details A - G / A5.12a	
17	All Drawings		--	Mirrored Plan: A mirrored version of the Fayette Plans have been included on the CD in a folder labeled 'MIRRORED'.	