

# STANDARD PLAN RELEASE SUMMARY HIGHLIGHTS

## Physical Facilities Department

*The following summary highlights changes in the various standard plan documents since the last update that are of particular importance.*

No.	Item Description	Standard Plan Buildings Affected						Priority Level
		Palmyra Release 11	Kirtland Release 11	Nauvoo Release 11	Fayette Release 9	Heritage Release 13	Legacy Release 14	
1	<b>SEER 13 Condensing Units</b> are now required due to new Federal legislation requirement effective January 26, 2006. This change should result in a cost savings as it affects other aspects of the mechanical and electrical systems. Those projects which have not yet been permitted or bid should determine the availability of SEER 10 condensers.	X	X	X	X	X	X	3
2	<b>Specification Fomat Changes:</b> The specification division/section numbers have been updated to the new six digit 2004 MasterFormat. The Table of Contents still identifies the corresponding division/section using the old Format. Starting with May 2006 Update all specification divisions/sections will utilize the new 2004 MasterFormat with no reference to older format.	X	X	X	X	X	X	4
3	<b>New Foyer furnishing packages:</b> A new foyer furnishings package has been approved for use in New Construction projects. Fabrics have been pre-selected to coordinate with each of the pre-set color schemes and are not interchangeable. New furnishing packages will be provided with orders received after January 23, 2006.	X	X	X	X	X	X	4
4	<b>Rostrum Seating:</b> The default for the choir seats and at the sacrament table in the Heritage and Legacy buildings has been changed to pews. The opera charis are to remain on the first row of the rostrum. The PM and Stake Leadership have the option to select opera chairs for the choir seats and sacrament table seating. This change was approved by Meetinghouse Directors. The change will offer greater flexibility for seating larger adults and more children during Primary programs. It also is a less expensive alternative.	Not Affected	Not Affected	Not Affected	Not Affected	X	X	3
5	<b>Mezzanine Gypsum Board:</b> The gypsum board on the bottom of the trusses at the mezzanine level has been changed to 1/2" untaped. Gypsum board located on the walls and ceilings throughout the remainder of the building remains 5/8".	X	X	X	Not Affected	X	X	3
6	<b>Signage:</b> An "In Case of Emergency Call 911" sign has been added next to the corridor telephones in all buildings. Building address and telephone number will need to be added to the signage schedule.	X	X	X	X	X	X	3