

STANDARD PLAN RELEASE SUMMARY(SPR)

Physical Facilities Department

Building Design: Palmyra 00

Release Date: May 2003

Release Number: 6

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The **Priority Level** is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable. **Level 1 - Critical Priority:** Implement Change even if building is near Substantial Completion; **Level 2 - High Priority:** Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion; **Level 3 - Standard Priority:** Implement Change at PM's sole discretion. **Level 4 - Low Priority:** Implement Change as appropriate to phase of project. Change should not affect construction cost or schedule.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
1	A6.1a		439	Door Schedule: Updated the door schedule and clarified the types of stop to be used for each door.	3
2	A6.1a		869	Roughing Window Opening Sizes: Identified the window sizes as being Rough Opening dimensions. See sheet A6.1a	4
3	P1.1		934	Supply & Waste lines: Re-routed the supply and waste lines that serve the Sacramento Prep sink. This will eliminate the need for the waste line on the exterior at the front of the building.	2
4	P1.1		935	Cleanout: Relocated the cleanout to grade from the exterior of room 104 to a wall clean out in the common interior wall between rooms 103 & 104.	3
5	Affects most all sheets		971	Chapel windows: Changed the design of the Chapel windows. Reference exterior elevations and sheet A5.2. Revised the structural framing around the windows. See structural sheets. See Standard Plan Information Notice #005 Implementation Instructions dated July 7, 2003.	3
6	Affects most all sheets		971	Window configuration: The size of the typical classroom windows has been changed to be 2'-6" x 5'-2". Added a schedule listing the sizes and quantities of the windows. See sheet A6.1a. See Standard Plan Information Notice #005 Implementation Instructions dated July 7, 2003.	3
7		08521, 08561	971	Single Hung Window VMR: A new VMR agreement for single hung windows has been established with TRACO - Aluminum Windows and MILGARD - Vinyl windows, as manufacturers for the Windows. <u>Section 08521 Aluminum Hung Windows:</u> Changed to Owner Furnished, Contractor installed windows. <u>Section 08561 Vinyl Hung Windows:</u> Added Owner Furnished, Contractor installed. See Standard Plan Information Notice #005 Implementation Instructions dated July 7, 2003.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
8	A5.11a		980	Font Mirror: Increased the angle on the font mirror bracket to 45 degrees to allow for better viewing. See detail N/A5.11a	1
9	A6.1a	12495	1045	Chapel Window Coverings: Added an elevation detail to show the window covering configurations for the new Chapel window styles - see B/A6.1a. Specification Section 12495: Added cornice boxes for draperies at new Chapel windows. See Standard Plan Information Notice #005 Implementation Instructions dated July 7, 2003.	3
10	ME7.2		1046	Fire / Smoke Damper Interlock Relay: Replaced standard relay with time delay relay. Moved current status switch model number from wiring diagram to schedule.	2
11		15410	1053	Urinals: Changed the model numbers of the urinals for all manufacturers.	3
12	A4.3, A6.1		1056	Vinyl Wall covering locations: Clarified the locations for installation of vinyl wall covering in rooms 110 & 114. Updated the Finish Schedule. Reference elevations M, N/A4.3. The Relief Society Room walls are to have a sisal wainscot with vinyl wall covering above the chair rail. The Primary room walls are to have a sisal wainscot with paint above the chair rail.	4
13	E1.2		1074.1	Electrical Note Corrections: Note 9 on sheet E1.2 should reference sheet E6.1a not E5.1a.	4
14	E1.2		1074.2	Electrical Note Corrections: Reference to note 19 in corridor 112 should be to Note 7.	4
15	G0.1, S0.1		1078	Structural Design Criteria: Removed references to the structural design criteria from the Index sheet G1.1 and placed a structural design criteria schedule on sheet S1.0. Added note to the schedule to indicate that the roof dead load does not take into account for concrete roof tiles.	4
16			1083	Calculations: The update number on all of the project calculations have been modified to be consistent with the plan update numbers.	4
17	A1.1, A4.1, A5.2a			Sacrament Prep room: Increased the size of the wing walls at room 125 & room 124 to be 2'-5 1/4" long. This will keep the counter in room 125 from extending past the end of the wall. Reference section A/A5.2a	3
18	A6.1a	08701		Cultural Center Doors: Removed locks from all of the doors that enter the Cultural Center. Updated door schedule.	3
19	A6.1a			Finish Schedule: Added note to the legend to indicate that all paint is color level II unless noted otherwise.	4
20	AV6.1			Sound Equipment List: Clarified speaker grille and enclosures model numbers.	4
21	AV6.2			Satellite Dish: Added option for 3.7 meter dish for use in Hawaii, Canada, Alaska and extreme east coast of USA. 3.4 meter dish not adequately receiving signal.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
22	AV6.2			Grounding Block: Added grounding block to satellite cable from dish to receiver. Will provide transition point from larger RG11 to smaller RG6 cable.	2
23	AV6.2			Satellite Cabinet Panel: Reword panel to include 800 technical support phone number. Remove phone jack already in rear of cabinet.	4
24	AV6.2			Satellite Modulators: Specified additional modulator options.	4
25	AV6.2			Foyer Speaker mounting ring: Changed speaker ring model number for one with truss mounting flange.	4
26	FX1.1, FX1.2, FX1.3, FX1.4, FX2.1, FX3.1, DH1.1, PH1.2, PH5.1, PHME1			Option Sheets: Added the word 'OPTION' to the title of sheets indicated and 'ALL' to the development number to indicate that these sheets are to be used for both the Colonial and Traditional styles.	4
27	M3.1, M5.2a, ME7.2, ME7.3			Combination Fire/Smoke Damper Detail Change: Removed the stand-alone equipment ie. smoke detector and remote enunciator.	2
28	M5.3a			Air Intake & Exhaust Pipes: Modified the note on air intake and exhaust pipes for furnaces in Details B & C to read "Pipe size as per manufacturer's recommendations."	4
29	M6.1a			Updated Heating/Cooling Load Calculations: Adjusted scheduled cooling coil capacities for CC-1 and CC-2.	2
30	ME7.1			Condensing Unit Low Voltage Control Conduit: Changed the conduits for the condensing units to run underground. Reference detail A/ME7.1	2
31	ME7.1			Sensors: Re-located the sensors closer to edge of doors and away from chalkboard locations. Reference Floor Plan - Temperature Control drawing.	3
32	ME7.4			Local Communication Panel (LCP): Updated the LCP diagram.	4
33	P5.1a			Piping Dimensions: Adjusted dimensions between pipes to accommodate specified valve box. See Detail L / P5.1a	4
34		02776		Cast in place concrete site elements: Added requirement to compact sub grade under mow strips.	3
35		05520		Handrails and railings: Divided into two sections, 05521 Steel Pipe Handrails and 05522 Stainless Steel Pipe Handrails.	4
36		06171		Structural Composite Lumber (SCL): Changed Title and added LSL's.	4
37		06412		Custom Casework: Changed requirements for PVC edge-banding material to be 2 mm minimum all cases.	3

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
38		06415		Plastic Laminate: Removed requirement for raised lip on meetinghouse counters. Added pre-set interior color scheme information.	3
39		07212		Faced Batt insulation: Added cathedral insulation at TJI's and 2x12 overbuild framing. Clarified other 'overhead' insulation requirements.	3
40		07242		Polymer based EIFS: Restricted sealants to be used to silicone by Dow or G.E.	4
41		07261		Under-Slab vapor retarder: Added Barrier-Bac VB, Griffolyn 10 mil, and W R Meadows 10 mil. Changed Ultra to Ultra 'B', added Ultra 'C' as a Class 'C'.	4
42		07312		Fiberglass reinforced shingles: Added Grace Ice & Water shield as secondary underlayment for steeple base. Added requirement to coordinate with water heater and furnace installers for installation of air piping flashing.	2
43		07467, 07621, 07636		ASTM numbers: Updated ASTM numbers for these sections.	4
44		07631		Roof Flashing / Shingles: Clarified flashing for roof penetrations.	4
45		07723		Ridge Vents: 2.2,A - changed to 24 ga. Steel. Updated Southam contact information.	3
46		07920		Joint Sealants: Expanded application requirements. Updated GE products. Changed to elastomeric sealants for sheet metal work.	4
47		08216		Flush wood doors / factory finished, clear: Clarified that the factory finish is to be provided by the Door Manufacturer.	4
48		08711		Hanging devices: Added Ives and PBB as acceptable manufacturers.	4
49		08712		Securing Devices: Deleted Glyn Johnson as an acceptable manufacturer. Updated Ives numbers.	4
50		08717		Stops and Holders: Updated Glynn Johnson and Ives information.	4
51		08718		Accessories: Updated model numbers.	4
52		09305		Tile setting material and accessories: Updated Mapei products.	4
53		09684, 09722, 09726, 10120, 10655, 11065, 12611, 12670		Pre-set colors: Added products and colors for Pre-set interior color schemes. See Standard Plan Document Change #003 implementation instruction dated June 16, 2003.	2
54		10523		Fire Extinguishers and cabinets: Deleted General Fire Extinguisher. No longer in business.	4

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
55		10655		Accordion Folding Partitions: Updated Modernfold acoustical partition number.	4
56		10811		Commercial toilet accessories: Emphasized requirements for Type 304, non-magnetic stainless steel.	4
57		11484		Basketball standards: Updated CMI model numbers. Changed reference to 'National Basketball Committee' to 'National Collegiate Athletic Association (NCAA)'.	4
58		12495		Curtains and Drapes: Deleted tinted opaque drapery; revised blackout options.	3
59		15120		Potable water piping specialties: Moved font valve box to Section 15494	4
60		15410		Plumbing Fixtures: Deleted Crane faucets and brass. Updated flush valve information. Deleted Sperzel.	4
61		15494		Font Equipment: Moved font valve box from Section 15120	4
62		15915		Electric and Electronic control: 2.3 - Updated approved distributor's list. 1.4,A - Updated qualifications required to submit bid and perform work. Updated equipment numbers and deleted obsolete information.	3
63		16410		Wiring Devices: Miscellaneous updates, particularly plates and weatherproof receptacle covers.	4