

STANDARD PLAN RELEASE SUMMARY (SPR)

MFD/ Architecture, Engineering, and Construction Division

Building Design: Independence Series Phased Meetinghouses and Small Stake Center

IPA-MH-10-03 [50 Chapel Size Meetinghouse]
 IPB-MH-10-03 [90 Chapel Size Meetinghouse]
 IPC-MH-10-03 [130 Chapel Size Meetinghouse]
 IPD-MH-10-03 [170 Chapel Size Meetinghouse]
 IPE-MH-10-03 [230 Chapel Size Meetinghouse]

IPE-SC-10-03 [230 Chapel Size Small Stake Center]

Release Date: October 2011

Release Number: 3

Summarized below is a list of modifications made to the Standard Plans, which are applicable to the Building Design indicated. This list is not intended to be exhaustive or detailed in nature, but is a tool for Project Managers and their consultants to quickly identify the changes made since the last Standard Plan Update. The Priority Level is intended to identify four levels of implementation for current projects in the late design phase or construction phase. Current projects in the planning phase or early design phase should incorporate all Changes where applicable.

Level 1 - Essential Priority: Implement Change even if building is near Substantial Completion;

Level 2 - Important Priority: Implement Change even when Change may require minor additional cost - if Change will require significant additional cost or time, Change is left to PM's discretion;

Level 3 - Standard Priority: Implement Change at PM's sole discretion.

Level 4 - Low Priority: Implement Change as appropriate to phase of project. Change should not affect cost or schedule.

Format Note: ~~Red strikethrough text~~ addresses items to be removed from drawings.

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
----------	-------------------------------------	------------------------	---------	-------------	----------------

Independence 50 Meetinghouse [IPA-MH-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS.	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area and added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER from Sheet C700. BICYCLE RACK: Relocated detail (to Sheet C703) and reassigned reference to relocated EXPANSION AND CONTROL JOINT (from Sheet C703).	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2
7	G/C703			EXPANSION AND CONTROL JOINT: Relocated detail (to Sheet C701) and reassigned reference to BICYCLE RACK (relocated from Sheet C701).	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	C801			STORAGE BUILDING AND DETAILS: Replaced this sheet with an entirely new sheet.	2
10	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2
11	A101, 1/A101			GENERAL NOTES: Added Note 12. FLOOR PLAN: Revised MEN 408 (108A), WOMEN 409 (109A), and FONT 110, relocated TECHNOLOGY 112 and adjacent cabinets, and added MECHANICAL 113.	2
12	1/A102			WALL TYPES MAIN FLOOR PLAN: Revised restroom area walls layout; changed wall between ROOM 102 and OFFICE 103 from W4-4A to W4-4, changed (viewing opening) wall at FONT 110 from W6-4 to W6-4A.	2
13	A103			WALL TYPES: Revised wall type W8-1.	2
14	D/A105			RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.	2
15	1/A151			REFLECTED CEILING PLAN: Revised ceiling layouts in accordance with floor plan changes.	2
16	A201			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.	2
17	A301			BUILDING SECTIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.	2
18	A/A402			DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural holddowns at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
19	A/A403, B/A403, C/A403, D/A403, E/A403			EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.	2
20	A601			FINISH SCHEDULE: Revised schedule for restroom changes, added new MECHANICAL 113, and added new CEILING HEIGHT information for CH3 and CH4.	2
21	A602			DOOR SCHEDULE: Revised schedule for restroom changes and added new Door 113.	2
22	C/A604			HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2
23	A/A701, E/A701			ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section cut reference. BAPTISMAL FONT SECTION: Changed dimension of font width.	2
24	1/A702, D/A702, E/A702, J/A702, F/A702, N/A702			ENLARGED BISHOP (OFFICE/CLERK) PLAN: Changed plan title and dimensioning, added reference for visual display board. ELEVATION: Moved window. CABINET ELEVATIONS ROOM 111A: Eliminated reference and assigned new reference to elevation. SECTION: Eliminated reference and assigned new reference to section.	2
25	1/A703, A/A703, B/A703, C/A703, D/A703, E/A703, F/A703, G/A703, H/A703, J/A703			ENLARGED RESTROOM AREA PLAN: Revised restroom area layout. ELEVATION(s) and DETAILS: Revised elevations in accordance with restroom layout revisions, eliminated one ELEVATION and reference letter.	2
26	A/A801, N/A801			WOOD TRIM DETAIL: Removed detail and designated reference NOT USED. FLUSH COVE TILE BASE DETAIL: Revised detail.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
27	1/F101			FURNISHINGS FLOOR PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
28	1/F301			ROOM SIGNAGE LOCATION PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
29	S001			SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded notes" below SCHEDULE E.	2
30	S002			SCHEDULE A (SCHEDULE NOTES): revised Note 11; ELEVATION NOTES: Removed requirement for sheathing to only be installed with long dimension across studs and reordered notes.	2
31	S003			SCHEDULE A: Added detail for CONTINUOUS BARS THROUGH INTERSECTED SPOT FOOTINGS. SCHEDULE D: Added nailing requirements for BUILT-UP GIRDERS AND BEAMS. SCHEDULE F: Added new Notes 3 and 4.	2
32	S004			SCHEDULE A (HOLD-DOWN A-4): Added clarifying ENGINEER OF RECORD note for DETAIL reference "B" and added new DETAIL reference "C".	2
33	1/S101			FOOTING AND FOUNDATION PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
34	1/S102			CEILING FRAMING PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
35	1/S103			ROOF FRAMING PLAN: Revised to reflect restroom area layout changes and added mechanical room; changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches.	2
36	A/S201, 2/S201, E/S201			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3—TOP CHORD (SOLAR PANELS), eliminated numeric reference.	2
37	J/S501, K/S501, L/S501, X/S501			CONCRETE PIER DETAIL: Added "clouded note" to EOR. FOOTING AND FOUNDATION AT BAPTISMAL FONT: Relocated section and reassigned reference to MECHANICAL ENCLOSURE (relocated section) MECHANICAL ENCLOSURE: Relocated section and eliminated reference. FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
38	P101			MAIN FLOOR PLUMBING PLAN: Revised to reflect restroom area layout changes and added mechanical room, changed size of capped gas lines (for future connections) from 1 inch to 1-1/4 inch near Gridline "B" and from 1-1/4" to 1-1/2" near Gridline "A". GENERAL NOTES: Added new Note 9.	2
39	1/P401, 2/P401			MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom changes and added mechanical room. MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom changes and added mechanical room.	2
40	1/P402, 2/P402			RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom changes and added mechanical room. RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom changes and added mechanical room.	2
41	K/P501, L/P501			WALL PIPE SUPPORT DETAIL: Added relocated detail (from Sheet P502). FONT VALVE BOX DETAIL: Added relocated detail (from Sheet P502).	2
42	A/P502, B/P502, C/P502			WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501) and reassigned reference to GAS PIPING SCHEME. DETAIL NOT USED: Removed reference. FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501).	2
43	M101			MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom area layout changes to include ductwork layout changes for MECHANICAL 107 (Furnace F2 with added note referencing large scale plan B/M401) and MECHANICAL 113 (relocated Furnace F1); return air register changes in renumbered rooms include: OFFICE 103 (from two sidewall R-1s to one sidewall R-2), SERVING 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3); clarified size of in-wall duct drop for registers R-1 and R-2; and relocated section reference A/M301. GENERAL NOTES: Added Note 7. Relocated DESIGN CONDITIONS schedule (to Sheet M601).	2
44	M102			UPPER MECHANICAL PLAN: Repositioned section reference A/M301; revised flue, intake piping, and outside air duct routing for relocated furnace (MECHANICAL 113).	2
45	M301, A/M301, B/M301			Additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect repositioned section cut. SECTION: Revised to reflect mechanical layout changes.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
46	A/M401, B/M401			MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN . MECHANICAL ROOM 107 LARGE SCALE PLAN: Assigned new reference to revised plan.	2
47	E/M502			TYPICAL OUTSIDE AIR DUCT DETAIL: Reoriented detail.	2
48	M601			EXHAUST FAN SCHEDULE: Relocated schedule (to Sheet M602). FURNACE SCHEDULE FAN UNIT SCHEDULE (GAS FIRED FURNACE): Retitled schedule. CONDENSING UNIT SCHEDULE COMPRESSOR UNIT SCHEDULE (COMPRESSOR): Retitled schedule. Relocated DESIGN CONDITIONS schedule (from Sheet M601).	2
49	M602			EXHAUST FAN SCHEDULE: Relocated schedule (from Sheet M602). REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall register R-2 and sidewall R-5; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), and louver L-9 (from L-10).	2
50	ME101			MAIN FLOOR PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
51	ME201			WIRING DIAGRAM (SYSTEMS F-1 and F-2): Revised wiring diagram. CONTROL EQUIPMENT: Revised schedule.	2
52	1/E101, 2/E101			LIGHTING PLAN: Revised to reflect restroom area layout changes and added mechanical room. LIGHTING PLAN NOTES: Revised Note 7, added new Notes 8 and 9. POWER PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
53	E801			ELECTRICAL NOTES: Add new Notes 7 and 8.	2
54	B/E802, C/E802			REFLECTED CEILING PLAN: Revised to reflect restroom area layout changes and added mechanical room. FLOOR PLAN: Revised to reflect restroom area layout changes and added mechanical room.	2
55	F/TA600, G/TA600, H/TA600			REMOTE CONTROL DETAIL: Added new detail. ROSTRUM REMOTE CONTROL DETAIL: Added new detail. REMOTE CONTROL DETAIL: Added new detail.	2
56	TA604			INTEGRATOR NOTES: Inserted new Note 3 and reordered subsequent notes.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
57	TA700			(Ku-BAND OPTION): Deleted redundant note below SATELLITE NOTES concerning locating dish within mechanical enclosure.	2
58	C705			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2
59	C706			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2

Independence 90 Meetinghouse [IPB-MH-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS. (OPTION SHEET TITLE): Added optional Sheets C705 and C706 (PERVIOUS CONCRETE DETAILS).	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area and added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER from Sheet C700. BICYCLE RACK: Relocated detail to Sheet C703 and reassigned reference to EXPANSION AND CONTROL JOINT (relocated from Sheet C703).	2
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2
7	G/C703			EXPANSION AND CONTROL JOINT: Relocated detail (to Sheet C701) and reassigned reference to relocated BICYCLE RACK (from Sheet C701).	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	C801			STORAGE BUILDING AND DETAILS: Replaced this sheet with an entirely new sheet.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
10	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2
11	1/A101			FLOOR PLAN: Revised layout of HALL 106, MECHANICAL 107, MEN 108 (108A), WOMEN 109, and TECHNOLOGY 112; added VESTIBULE 108B and MECHANICAL 113; renumbered ELECTRICAL 113 (114), RISER 114 (115), ROOM 115 (116), ROOM 116 (117), ROOM 117 (118), MULTI-USE 118 (119), MECHANICAL 119 (120), HALL 120 (121), and CUSTODIAL 121 (122); changed DOOR numbers to match ROOM renumbering; revised GENERAL NOTES.	2
12	1/A102			WALL TYPES MAIN FLOOR PLAN: Revised restroom area walls layout; changed (plumbing) wall at CUSTODIAL 122 from W4-3a to W6-4, changed (viewing opening) wall at FONT 110 from W6-1 to W6-4A, changed walls along Gridline "A" at MULTI-PURPOSE 119 from W8-2 to W8-1.	2
13	A103			WALL TYPES: Changed wall type designation W8-1 to W8-2.	2
14	D/A105			RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.	2
15	1/A151			REFLECTED CEILING PLAN: Revised ceiling layouts in accordance with floor plan changes; added dimensions to coffered ceiling portion (in MULTI-PURPOSE 119).	2
16	A201			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.	2
17	A/A301, B/A301			BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork. BUILDING SECTION: Added detail reference (H/A501) to section cut through bottom wall portion of coffered ceiling at wall trim; removed depictions of mechanical ductwork and equipment.	2
18	C/A302			BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added detail reference (J/A501) to section cut through upper wall portion of coffered ceiling; removed depiction of mechanical ductwork and equipment.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
19	A/A402			DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural holddowns at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2
20	A/A403, B/A403, C/A403, D/A403, E/A403			EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.	2
21	H/A501, J/A501			COFFER DETAIL(s): Added details.	2
22	E/A603, G/A603, N/A603, P/A603			HEAD: Revised suspended ceiling construction (right side). HEAD: Revised suspended ceiling construction (right side). HEAD: Added detail. JAMB: Added detail.	2
23	C/A604			HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2
24	A/A701, E/A701			ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section cut reference. BAPTISMAL FONT SECTION: Changed dimension of font width.	2
25	L/A702, M/A702			ELEVATION(s): Renumbered room references in titles.	2
26	1/A703, A/A703, B/A703, C/A703, D/A703			ENLARGED RESTROOM AREA PLAN: Revised restroom area layout. ELEVATION(s): Revised elevations in accordance with restroom layout revisions.	2
27	1/F101			FURNISHINGS FLOOR PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
28	1/F301			ROOM SIGNAGE LOCATION PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
29	S001			<p>SCHEDULE A: Removed design criteria for LIVE LOAD – 125 P.S.F.</p> <p>SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded NOTES" below SCHEDULE E.</p>	2
30	S002			<p>SCHEDULE A (SCHEDULE NOTES): revised Note 11; ELEVATION NOTES: removed requirement for sheathing to only be installed with long dimension across studs and reordered notes.</p>	2
31	S004			<p>SCHEDULE A (HOLD-DOWN A-4): Added clarifying ENGINEER OF RECORD note for DETAIL reference "B" and added new DETAIL reference "C".</p>	2
32	1/S101			<p>FOOTING AND FOUNDATION PLAN: Revised to reflect restroom area layout changes.</p>	2
33	1/S102			<p>PARTITION DOOR PLAN: Revised to reflect restroom area layout changes.</p>	2
34	1/S103			<p>ROOF FRAMING PLAN: Revised to reflect restroom area layout changes; changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches.</p>	2
33	A/S201, B/S201, C/S201, D/S201			<p>(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3 – TOP CHORD (SOLAR PANELS).</p>	2
34	K/S501, L/S501, X/S501			<p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Relocated section and reassigned reference to MECHANICAL ENCLOSURE (relocated section) MECHANICAL ENCLOSURE: Relocated section and eliminated reference.</p> <p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.</p>	2
35	Q/S521			<p>OVERBUILD DETAIL: Added hold-downs for steeple girder trusses (AT BEAM inset detail).</p>	2
34	X/S522			<p>SOLAR PANEL ATTACHMENT BLOCKING: Removed redundant detail shown elsewhere (Sheet S521).</p>	2
35	FS101, 1/FS101			<p>GENERAL NOTES: Added Note 5.1, renumbered Note 15 (16), and inserted new Note 15.</p> <p>MAIN FLOOR PLAN: Revised to reflect restroom area layout changes, relocated section references.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
36	FS201, A/FS201, B/FS201			DRAWINGS NOTES: Removed notes. BUILDING SECTION(s): Revised sections in accordance with relocated section cuts.	2
37	A/FS501			RISER SCHEMATIC: Revised this detail.	2
38	P101			MAIN FLOOR PLUMBING PLAN: Revised to reflect restroom area layout changes and renumbered rooms, changed size of capped gas line (for future connection) from 1 inch to 1-1/4 inch, added another floor drain (FD-1) in MECHANICAL 120. GENERAL NOTES: Added new Note 9.	2
39	P401, 1/P401, 2/P401			PLUMBING FIXTURE SCHEDULE: Added urinal (U-1). MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom area layout changes. MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom area layout changes.	2
40	1/P402, 2/P402			RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom area layout changes. RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom area layout changes	2
41	K/P501, L/P501			WALL PIPE SUPPORT DETAIL: Added relocated detail (from Sheet P502). FONT VALVE BOX DETAIL: Added relocated detail (from Sheet P502).	2
42	A/P502, B/P502, C/P502			WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501). DETAIL NOT USED: Removed reference. FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501).	2
43	M101			MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom area layout changes to include ductwork layout changes for MECHANICAL 107 (Furnace F2 with added note referencing large scale plan B/M401) and MECHANICAL 113 (relocated Furnace F1); return air register changes in renumbered rooms include: CLERK 102 (from two sidewall R-1s to one sidewall R-2), SERVING 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3), ROOM 116 (from two sidewall R-1s to one sidewall R-2), ROOM 117 (from two sidewall R-1s to one sidewall R-2), ROOM 118 (from two sidewall R-1s to two sidewall R-2s), ROOM 119 (from sidewall R-3 to sidewall R-4); clarified size of in-wall duct drop for registers R-1 and R-2; and relocated section reference A/M301. GENERAL NOTES: Added Notes 6 and 7.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
44	M102			UPPER MECHANICAL PLAN: Repositioned section reference A/M301; revised flue, intake piping, and outside air duct routing for relocated furnace (MECHANICAL 113).	2
45	M301, A/M301, B/M301, D/M301, E/M301			Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect mechanical layout changes. SECTION: Revised to reflect mechanical layout changes. SECTION: Added electric wall heater (EH2) in MECHANICAL 120. SECTION: Changed sidewall register in ROOM 119 (near Gridline 2) from R-3 to R-4.	2
46	A/M401, B/M401, C/M401			MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN. MECHANICAL ROOM 119 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 107 LARGE SCALE PLAN. MECHANICAL ROOM 120 LARGE SCALE PLAN: Assigned new reference to relocated/renumbered plan.	2
47	J/M501			TYPICAL ERV CONNECTION DETAIL: Added backdraft damper in main exhaust air duct.	2
48	M601			EXHAUST FAN SCHEDULE: Changed schedule values for MIN. S.C.F.M. and MINIMUM WATTS for exhaust fan EF2.	2
49	M602			REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall register R-2; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), and louver L-9 (from L-10).	2
50	ME101			MAIN FLOOR PLAN: Revised to reflect restroom area layout changes and renumbered rooms.	2
51	ME201			ENERGY RECOVERY VENTILATOR (SYSTEM F-3): Revised wiring diagram.	2
52	1/E101, 2/E101			LIGHTING PLAN: Revised to reflect restroom area layout changes. LIGHTING PLAN NOTES: Added new Note 9. POWER PLAN: Revised to reflect restroom area layout changes.	2
53	E801			ELECTRICAL NOTES: Add new Notes 7 and 8.	2
54	G/TA600, H/TA600, I/TA600			REMOTE CONTROL DETAIL: Added new detail. ROSTRUM REMOTE CONTROL DETAIL: Added new detail. REMOTE CONTROL DETAIL: Added new detail.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
55	C705			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2
56	C706			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2

Independence 130 Meetinghouse [IPC-MH-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS. (OPTION SHEET TITLE): Added optional Sheets C705 and C706 (PERVIOUS CONCRETE DETAILS).	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area and added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER from Sheet C700. BICYCLE RACK: Relocated detail (to Sheet C703 and reassigned reference to relocated EXPANSION AND CONTROL JOINT (from Sheet C703).	2
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2
7	G/C703			EXPANSION AND CONTROL JOINT: Relocated detail (to Sheet C701) and reassigned reference to relocated BICYCLE RACK (from Sheet C701).	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	C801			STORAGE BUILDING AND DETAILS: Replaced this sheet with an entirely new sheet.	2
10	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
11	1/A101			FLOOR PLAN: Revised layout of HALL 106, MECHANICAL 107, MEN 108 (now 108A), WOMEN 109, and TECHNOLOGY 112; added VESTIBULE 108B and MECHANICAL 113; renumbered ELECTRICAL 113 (114), RISER 114 (115), ROOM 115 (116), ROOM 116 (117), ROOM 117 (118), MULTI-USE 118 (119), MECHANICAL 119 (120), ROOM 120 (124), MECHANICAL 122 (123), ROOM 123 (125), ROOM 124 (126), HALL 125 (121), and CUSTODIAL 126 (122); changed DOOR numbers to match ROOM renumbering; revised GENERAL NOTES.	2
12	1/A102			WALL TYPES MAIN FLOOR PLAN: Revised restroom area walls layout; changed (plumbing) wall at CUSTODIAL 122 from W4-1 to W6-4, changed (viewing opening) wall at FONT 110 from W6-1 to W6-4A, changed walls along Gridline "A" at MULTI-PURPOSE 119 from W8-2 to W8-1, changed wall along Gridline "C" in ROOM 124 from W8-1 to W8-2.	2
13	A103			WALL TYPES: Swapped wall construction for Types W8-1 and W8-2.	2
14	D/A105			RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.	2
15	1/A151			REFLECTED CEILING PLAN: Revised ceiling layouts in accordance with floor plan changes; added dimensions to coffered ceiling portion (in MULTI-PURPOSE 119).	2
16	A201			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.	2
17	A/A301, B/A301			BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork. BUILDING SECTION: Added detail reference (H/A501) to section cut through bottom wall portion of coffered ceiling at wall trim; removed depictions of mechanical ductwork and equipment.	2
18	C/A302			BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added detail reference (J/A501) to section cut through upper wall portion of coffered ceiling; removed depiction of mechanical ductwork and equipment.	2
19	A/A402			DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural holddowns at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
20	A/A403, B/A403, C/A403, D/A403, E/A403			EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.	2
21	E/A501			VESTIBULE SECTION: Removed detail and redesignated space as NOT USED.	2
22	E/A603, G/A603			HEAD: Revised suspended ceiling construction (right side). HEAD: Revised suspended ceiling construction (right side).	2
23	C/A604			HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.	2
24	A/A701, E/A701			ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section cut reference. BAPTISMAL FONT SECTION: Changed dimension of font width.	2
25	1/A702, D/A702, J/A702, K/A702, L/A702, M/A702, N/A702			ENLARGED OFFICE/CLERK PLAN: Deleted room number references in title. ELEVATION: Relocated window. SECTION: Relocated section and reassigned reference to CABINET ELEVATIONS ROOM 106 , changed section cut reference. CABINET ELEVATIONS ROOM 106 119: Renumbered room, revised cabinets, and changed section cut reference. CABINET ELEVATIONS ROOM 118 119: Renumbered room, revised cabinets, and changed section cut reference. CABINET ELEVATIONS ROOM 118 106: Renumbered room, revised cabinets, and changed section cut reference. SECTION: Assigned new reference to relocated section.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
26	1/A703, A/A703, B/A703, C/A703, D/A703, E/A703, F/A703, G/A703, H/A703, J/A703, K/A703			<p>ENLARGED RESTROOM AREA PLAN: Revised restroom area layout.</p> <p>ELEVATION(s): Revised elevations in accordance with restroom layout revisions.</p> <p>TYPICAL ACCESSORY MOUNTING LOCATION: Relocated detail and reassigned reference to new ELEVATION.</p> <p>ELEVATION: Relocated elevation and reassigned reference to relocated TYPICAL ACCESSORY MOUNTING LOCATION.</p> <p>ELEVATION: Relocated elevation and reassigned reference to relocated ELEVATION.</p> <p>TYPICAL BENCH: Relocated elevation and reassigned reference to relocated ELEVATION.</p> <p>BENCH DETAIL: Relocated detail and reassigned reference to relocated TYPICAL BENCH.</p> <p>BENCH DETAIL: Assigned new reference to relocated detail.</p>	2
27	1/F101			FURNISHINGS FLOOR PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
28	1/F301			ROOM SIGNAGE LOCATION PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
29	S001			<p>SCHEDULE A: Removed design criteria for LIVE LOAD -- 125 P.S.F.</p> <p>SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded NOTES" below SCHEDULE E.</p>	2
30	S002			SCHEDULE A: SCHEDULE NOTES: revised Note 11; ELEVATION NOTES - removed requirement for sheathing to only be installed with long dimension across studs and reordered notes.	2
31	S004			SCHEDULE A (HOLD-DOWN A-4): Added new DETAIL reference "B" with clarifying ENGINEER OF RECORD note.	2
32	1/S101			FOOTING AND FOUNDATION PLAN: Revised to reflect restroom area layout changes.	2
33	1/S102			PARTITION DOOR PLAN: Revised to reflect restroom area layout changes to include eliminating one folding partition header between Gridlines "B" and "C" along Gridline "1".	2
34	1/S103			ROOF FRAMING PLAN: Revised to reflect restroom area layout changes; changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
35	A/S201, B/S201, C/S201, D/S201			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).	2
36	K/S501, L/S501, M/S501, N/S501, X/S501			<p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Relocated section and reassigned reference to relocated MECHANICAL ENCLOSURE.</p> <p>MECHANICAL ENCLOSURE: Relocated section and reassigned reference to relocated TYPICAL INTERIOR CONCRETE FOOTING.</p> <p>TYPICAL INTERIOR CONCRETE FOOTING: Relocated section and reassigned reference to relocated FOOTING STEP AT EXTERIOR FOUNDATION WALL.</p> <p>FOOTING STEP AT EXTERIOR FOUNDATION WALL: Relocated section and reassigned reference to relocated INTERIOR FOUNDATION WALL.</p> <p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.</p>	2
37	Q/S521			OVERBUILD DETAIL: Added hold-downs for steeple girder trusses (AT BEAM inset detail).	2
38	X/S522			SOLAR PANEL ATTACHMENT BLOCKING: Removed redundant detail shown elsewhere (Sheet S521).	2
39	FS101, 1/FS101			<p>GENERAL NOTES: Added Note 5.1, renumbered Note 15 (16), and inserted new Note 15.</p> <p>MAIN FLOOR PLAN: Revised to reflect restroom area layout changes, relocated section references.</p>	2
40	FS201, A/FS201, B/FS201			<p>DRAWINGS NOTES: Removed notes.</p> <p>BUILDING SECTION(s): Revised sections in accordance with relocated section references.</p>	2
41	A/FS501			RISER SCHEMATIC: Revised this detail.	2
42	P101			<p>MAIN FLOOR PLUMBING PLAN: Revised to reflect restroom area layout changes and renumbered rooms, added another floor drain (FD-1) in MECHANICAL 120.</p> <p>GENERAL NOTES: Added new Note 9.</p>	2
43	1/P401, 2/P401			<p>MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom area layout changes.</p> <p>MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom area layout changes.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
44	1/P402, 2/P402			RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom area layout changes. RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom area layout changes	2
45	K/P501, L/P501			WALL PIPE SUPPORT DETAIL: Added new detail (relocated from Sheet P502). FONT VALVE BOX DETAIL: Added new detail (relocated from Sheet P502).	2
46	A/P502, B/P502, C/P502			WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501). DETAIL NOT USED: Removed reference. FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501).	2
47	M101			MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom area layout changes to include ductwork layout changes for MECHANICAL 107 (Furnace F2 with added note referencing large scale plan B/M401) and MECHANICAL 113 (relocated Furnace F1); return air register changes in renumbered rooms include: CLERK 102 (from two sidewall R-1s to one sidewall R-2), SERVING 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3), ROOM 116 (from two sidewall R-1s to one sidewall R-2), ROOM 117 (from two sidewall R-1s to one sidewall R-2), ROOM 118 (from two sidewall R-1s to two sidewall R-2s), ROOM 119 (from sidewall R-3 to sidewall R-4), ROOM 122 (from two sidewall R-1s to one sidewall R-2, two locations); clarified size of in-wall duct drop for registers R-1 and R-2; and relocated section reference A/M301. GENERAL NOTES: Added Note 7.	2
48	M102			UPPER MECHANICAL PLAN: Repositioned section reference A/M301; revised flue, intake piping, and outside air duct routing for relocated furnace (MECHANICAL 113).	2
49	M301, A/M301, B/M301, E/M301, F/M301			Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect mechanical layout changes. SECTION: Revised to reflect mechanical layout changes. SECTION: Changed sidewall register in ROOM 119 (near Gridline 2) from R-3 to R-4. SECTION: Changed ductwork routing above ceiling.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
50	A/M401, B/M401, C/M401, D/M401			<p>MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN.</p> <p>MECHANICAL ROOM 119 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 107 LARGE SCALE PLAN.</p> <p>MECHANICAL ROOM 120 LARGE SCALE PLAN: Assigned new reference to relocated/renumbered plan.</p> <p>MECHANICAL ROOM 123 LARGE SCALE PLAN: Added new plan.</p>	2
51	J/M501			TYPICAL ERV CONNECTION DETAIL: Added backdraft damper in main exhaust air duct.	2
52	M601			EXHAUST FAN SCHEDULE: Changed schedule values for MIN. S.C.F.M. and MINIMUM WATTS for exhaust fan EF2.	2
53	M602			REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall register R-2; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), and louver L-9 (from L-10).	2
54	ME101			MAIN FLOOR PLAN: Revised to reflect restroom area layout changes and renumbered rooms.	2
55	ME201			ENERGY RECOVERY VENTILATOR (SYSTEM F-3): Revised wiring diagram.	2
56	1/E101, 2/E101			<p>LIGHTING PLAN: Revised to reflect restroom area layout changes.</p> <p>LIGHTING PLAN NOTES: Added new Note 9.</p> <p>POWER PLAN: Revised to reflect restroom area layout changes.</p>	2
57	E601			FIXTURE SCHEDULE: Changed design criteria for lighting fixture Type F13.	2
58	E801, B/E801			<p>ELECTRICAL NOTES: Add new Note 7.</p> <p>FLOOR BOX PLATE DETAIL: Changed detail.</p>	2
59	E/TA600, F/TA600, G/TA600, H/TA600, I/TA600, J/TA600			<p>SPEAKER SWITCH & VOLUME: Relocated detail and reassigned reference to new REMOTE CONTROL DETAIL.</p> <p>SATELLITE SWITCH & VOLUME: Relocated detail and reassigned reference to relocated SPEAKER SWITCH & VOLUME.</p> <p>SATELLITE SWITCH & VOLUME: Assigned new reference to relocated detail.</p> <p>REMOTE CONTROL DETAIL: Added new detail.</p> <p>ROSTRUM REMOTE CONTROL DETAIL: Added new detail.</p> <p>TV WALL PLATE DETAIL: Added new detail.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
60	C705			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2
61	C706			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2

Independence 170 Meetinghouse [IPD-MH-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS. (OPTION SHEET TITLE): Added optional Sheets C705 and C706 (PERVIOUS CONCRETE DETAILS).	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area and added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (from Sheet C700). BICYCLE RACK: Relocated detail (to Sheet C703) and reassigned reference to relocated EXPANSION AND CONTROL JOINT (from Sheet C703).	2
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2
7	G/C703			EXPANSION AND CONTROL JOINT: Relocated detail to Sheet C701 and reassigned reference to relocated BICYCLE RACK (from Sheet C701).	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
10	1/A101			<p>FLOOR PLAN: Revised layout of HALL 106, MECHANICAL 107, MEN 108 (now 108A), WOMEN 109, and TECHNOLOGY 112; added VESTIBULE 108B and MECHANICAL 113; renumbered ELECTRICAL 113 (114), RISER 114 (115), ROOM 115 (116), ROOM 116 (117), ROOM 117 (118), MULTI-USE 118 (119), MECHANICAL 119 (120), ROOM 120 (124A), ROOM 121 (124B), MECHANICAL 122 (123), OFFICE 123 (125), CLERK 124 (126), HALL 125 (121), MOTHER'S ROOM 126 (127), REST ROOM 127 (128), CUSTODIAL 128 (129), SERVING AREA 129 (130), FOYER 130 (131), MECHANICAL 131 (132), CHAPEL 132 (133), ROSTRUM 133 (134), SACRAMENT PREPARATION 134 (135), TECHNOLOGY 135 (136), MECHANICAL 136 (137), VESTIBULE 137 (138), STORAGE 138 (139), CULTURAL CENTER 139 (140), and STORAGE 140 (141); changed DOOR numbers to match ROOM renumbering; revised GENERAL NOTES.</p>	2
11	1/A102			<p>WALL TYPES MAIN FLOOR PLAN: Revised restroom area walls layout; changed (plumbing) wall at REST ROOM 127 from W4-3 to W6-4, changed (viewing opening) wall at FONT 110 from W6-1 to W6-4A, changed walls at MULTI-PURPOSE 119 (along Gridline "B"), MECHANICAL 120 (outside wall), ROOM 124B (along Gridline "F"), and CLERK 126 (along Gridline "F") from W8-2 to W8-1, changed wall in ROOM 124A (along Gridline "E") from W8-1 to W8-2.</p>	2
12	A103			<p>WALL TYPES: Swapped wall construction for Types W8-1 and W8-2; deleted reference to "VAPOR BARRIER" on wall Types W6-8, W10-2, W10-2A, W12-1, and W12-1A.</p>	2
13	D/A105			<p>RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.</p>	2
14	1/A106			<p>EQUIPMENT PLATFORM PLAN: Changed layout of ladders accessing ORGAN CHAMBER 201 and upper attic space over CHAPEL 132 and ROSTRUM 133.</p>	2
15	1/A151			<p>REFLECTED CEILING PLAN: Revised ceiling layouts in accordance with restroom area floor plan changes; added dimensions to coffered ceiling portion (in MULTI-PURPOSE 119); changed ceiling over ORGAN CHAMBER 201.</p>	2
16	A201			<p>EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.</p>	2
17	A202			<p>EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
18	A203			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.	2
19	A301, A/A301, B/A301			<p>Added GENERAL NOTE regarding placement of mechanical ductwork to provide clearance for lighting fixtures and fire sprinkler piping runs.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork; renumbered rooms.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork and equipment; renumbered rooms.</p>	2
20	B/A302, C/A302			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added a raised floor in ORGAN CHAMBER 201 and changed ladder access to upper floor level; added another layer of gypsum ceiling board beneath acoustical ceiling tile in CULTURAL CENTER 140; widened recessed shelving unit in wall of CULTURAL CENTER 140; renumbered rooms.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added pendant light fixtures and visual display board in (renumbered) ROOM 119; removed depiction of mechanical ductwork.</p>	2
21	C/A303, E/A303			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; clarified location of high wall exterior mechanical louvers; added light cove and pendant light fixture in coffered ceiling area over renumbered FOYER 131; renumbered rooms.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added acoustical ceiling tile note in renumbered CULTURAL CENTER 139 (140); removed depiction of mechanical ductwork.</p>	2
22	F/A304			BUILDING SECTION: Changed type of exterior door (119A) and added pendant light fixture in coffered ceiling area within renumbered ROOM 119; removed depiction of mechanical ductwork and equipment in renumbered MECHANICAL 120.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
22	A/A402, D/A402, G/A402			<p>DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural hold-downs at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p>	2
23	A/A403, B/A403, C/A403, D/A403, E/A403			<p>EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.</p>	2
24	A/A404, B/A404, C/A404, D/A404, E/A404, G/A404			<p>DETAIL: Added structural hold-downs at truss and blocking to top plate; deleted vapor barrier.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point.</p> <p>DETAIL: Raised top plates at trussed rafter bearing point; added aluminum soffit information.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p> <p>DETAIL: Added new detail.</p>	2
25	E/A501			<p>OVERBUILD SECTION: Relocated insulated wall within trussed rafter space to align with load bearing wall.</p>	2
26	D/A502, J/A502			<p>TRIM DETAIL: Added light cove and raised roof structure by 8 inches.</p> <p>LIGHT COVE AT WINDOW: Shortened end of trussed rafter to accommodate mechanical louver plenum depth</p>	2
27	A601			<p>FINISH SCHEDULE: Renumbered rooms in accordance with restroom area floor plan changes.</p>	2
28	A602			<p>DOOR SCHEDULE: Renumbered doors in accordance with restroom area floor plan changes.</p>	2
29	E/A603, G/A603			<p>HEAD: Revised suspended ceiling construction (right side).</p> <p>HEAD: Revised suspended ceiling construction (right side).</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
30	B/A604 B1/A604, E/A604			<p>HEAD: Added reference to alternate header detail.</p> <p>HEAD (ALT-CORNELL): Added alternate header detail.</p> <p>JAMB: Revised detail to show floating jamb provision for accordion folding partition.</p>	2
31	A/A605			<p>HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space; added structural hold-downs at truss and blocking to top plate.</p>	2
32	A/A701, E/A701			<p>ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section reference.</p> <p>BAPTISMAL FONT SECTION: Changed dimension of font width.</p>	2
33	1/A702, 2/A702, D/A702, H/A702, J/A702, K/A702, L/A702, M/A702, N/A702, P/A702, Q/A702			<p>ENLARGED OFFICE/CLERK PLAN: Changed room number references in title.</p> <p>ENLARGED MOTHERS ROOM PLAN: Changed location of wall hung sink; changed elevation references.</p> <p>ELEVATION: Relocated window.</p> <p>SECTION: Changed section cut reference.</p> <p>CABINET ELEVATIONS ROOM 106: Changed section reference.</p> <p>CABINET ELEVATIONS ROOM 148 119: Renumbered room and changed section cut reference.</p> <p>CABINET ELEVATIONS ROOM 148 119: Renumbered room and changed section cut reference.</p> <p>SECTION: Relocated section and reassigned reference to new CABINET ELEVATIONS ROOM 106.</p> <p>ELEVATION: Relocated section and reassigned reference to relocated SECTION.</p> <p>ELEVATION: Reassigned elevation reference to relocated elevation; reduced amount of ceramic wall tile behind repositioned wall hung sink.</p> <p>ELEVATION: Assigned new reference to relocated elevation.</p>	2
34	1/A703, A/A703, B/A703, C/A703, D/A703, E/A703			<p>ENLARGED RESTROOM AREA PLAN: Revised restroom area layout.</p> <p>ELEVATION(s): Revised elevations in accordance with restroom layout revisions.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
35	1/A704, F/A704, G/A704, H/A704			ENLARGED SERVING AREA: Renumbered room. SECTION: Changed detail reference at top of cabinet. SECTION: Changed detail reference at top of cabinet. SECTION: Changed detail reference at top of cabinet.	2
36	B/A705, C/A705			SECTION: Changed detail reference at top of cabinet. SECTION: Changed detail reference at top of cabinet.	2
37	2/A706, D/A706, E/A706			ELEVATION - ORGAN CHAMBER: Raised top edges of organ chamber facade by 8 inches to match raised roof structure bearing plates. SECTION - UPPER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER. SECTION - LOWER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER.	2
38	A/A707, E/A707, F/A707			SECTION - ORGAN CHAMBER: Changed position of access ladders within ORGAN CHAMBER. ELEVATION: Widened book storage cabinet. SECTION: Changed framing at top of recessed book storage cabinet.	2
39	A/A708, B/A708, D/A708, F/A708			PLANTER WALL: Deleted section and redesignated reference to be NOT USED. PLANTER WALL: Added TOP OF WALL elevation reference. PLANTER WALL: Added TOP OF WALL elevation reference. TYPICAL HANDRAIL: Changed anchorage at handrail bottom.	2
40	D/A801			CEILING RIDGE DETAIL: Clarified materials.	2
41	J/A802			FLUSH COVE TILE BASE DETAIL: Changed base shape.	2
42	1/F101			FURNISHINGS FLOOR PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
43	M/F201, N/F201			HALF NEWEL POST: Added detail. HALF NEWEL POST: Added detail.	2
44	1/F301			ROOM SIGNAGE LOCATION PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
45	S001			SCHEDULE A: Removed design criteria for LIVE LOAD - 125-P.S.F. (above SOIL BEARING) and for EQUIPMENT PLATFORM - LIVE LOAD and DEAD LOAD. SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded NOTES" below SCHEDULE E.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
46	S002			SCHEDULE A: Added new Wood Wall Types W6-J and W12-B*, added special inspection requirement (*) for Wall Type W6-H*; SCHEDULE NOTES: revised Note 11; ELEVATION NOTES: removed requirement for sheathing to only be installed with long dimension across studs and reordered notes.	2
47	S004			SCHEDULE A (HOLD-DOWN A-4): Added DETAIL reference "B" with clarifying ENGINEER OF RECORD note.	2
48	1/S101			FOOTING AND FOUNDATION PLAN: Revised to reflect restroom area layout changes.	2
49	1/S103			EQUIPMENT PLATFORM PLAN: Revised to reflect restroom area layout changes to include eliminating one folding partition header between Gridlines "D" and "E" along Gridline "5".	2
50	1/S104			LOW ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches.	2
51	1/S105			HIGH ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches.	2
52	A/S201, B/S201, C/S201, D/S201, E/S201			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3 - TOP CHORD (SOLAR PANELS).	2
53	A/S202, B/S202, C/S202, D/S202			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3 - TOP CHORD (SOLAR PANELS).	2
54	A/S203, C/S203, D/S203			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER OF RECORD edit note referencing LOAD DIAGRAM #3 (#4 in Detail "D") - TOP CHORD (SOLAR PANELS).	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
55	K/S501, L/S501, M/S501, N/S501, P/S501, Q/S501, R/S501, S/S501, X/S501			<p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Reassigned section reference to relocated MECHANICAL ENCLOSURE.</p> <p>MECHANICAL ENCLOSURE: Reassigned section reference to relocated TYPICAL INTERIOR CONCRETE FOOTING.</p> <p>TYPICAL INTERIOR CONCRETE FOOTING: Reassigned section reference to relocated FOOTING STEP AT EXTERIOR FOUNDATION WALL.</p> <p>FOOTING STEP AT EXTERIOR FOUNDATION WALL: Reassigned section reference to relocated INTERIOR FOUNDATION WALL.</p> <p>BEARING WALL DETAIL AT FLOOR OFFSET: Reassigned section reference to relocated SHEARWALL DETAIL.</p> <p>SHEARWALL DETAIL: Reassigned section reference to relocated INTERIOR WOOD COLUMN TO FOOTING DETAIL.</p> <p>INTERIOR FOUNDATION WALL: Relocated detail and eliminated reference.</p> <p>INTERIOR WOOD COLUMN TO FOOTING DETAIL: Relocated detail and eliminated-- see above.</p> <p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.</p>	2
56	Q/S521, X/S521			<p>OVERBUILD DETAIL: Added hold-downs for steeple girder trusses (AT BEAM inset detail).</p> <p>SOLAR PANEL ATTACHMENT BLOCKING: Added relocated detail (from Sheet S522).</p>	2
56	X/S522			<p>SOLAR PANEL ATTACHMENT BLOCKING: Relocated detail (to Sheet S521).</p>	2
57	FS101, 1/FS101			<p>GENERAL NOTES: Added Note 5.1, renumbered Note 15 (16), and inserted new Note 15.</p> <p>MAIN FLOOR PLAN: Revised to reflect restroom area layout changes, relocated section references.</p>	2
58	3/FS201, C/FS201, E/FS201			<p>MECHANICAL ACCESS PLAN: Deleted plan not applicable to this meetinghouse phase.</p> <p>SECTION: Expanded section view.</p> <p>BUILDING SECTION: Deleted section not applicable to this meetinghouse phase.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
59	FS501, B/FS501, C/FS501, D/FS501, E/FS501, F/FS501, G/FS501, H/FS501, J/FS501			<p>Rearranged schedules.</p> <p>LATERAL SEISMIC BRACE: Relocated detail and reassigned reference to "I-JOIST" HANGER.</p> <p>LONGITUDINAL SEISMIC BRACE: Relocated detail and reassigned reference to HANGER DETAIL.</p> <p>ALARM BELL WIRING: Relocated detail and reassigned reference to TRAPEZE HANGER DETAIL.</p> <p>PIPING DETAIL WITHIN FLOOR FRAMING: Deleted detail and reassigned reference to ALARM BELL WIRING</p> <p>SECTION: Deleted section and reassigned reference to LATERAL SEISMIC BRACE.</p> <p>"I-JOIST" HANGER: Relocated detail and reassigned reference to LONGITUDINAL SEISMIC BRACE.</p> <p>HANGER DETAIL: Relocated detail and eliminated reference.</p> <p>TRAPEZE HANGER DETAIL: Relocated detail and eliminated reference.</p>	2
60	P101			<p>MAIN FLOOR PLUMBING PLAN: Revised to reflect restroom area layout changes and renumbered rooms, changed size of capped gas line (for future connection) from 2 inch to be 2-1/2 inch, added another floor drain (FD-1) in MECHANICAL 120.</p> <p>GENERAL NOTES: Added new Note 9.</p>	2
61	P102			<p>EQUIPMENT PLATFORM PLUMBING PLAN: Revised piping in upper portion of MECHANICAL 137 (MECHANICAL 202).</p>	2
62	1/P401, 2/P401			<p>MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom area layout changes.</p> <p>MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom area layout changes.</p>	2
63	1/P402, 2/P402			<p>RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom area layout changes.</p> <p>RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom area layout changes.</p>	2
64	K/P501, L/P501			<p>CONDENSATE RECEIVER DETAIL: Relocated detail (to Sheet P502) and reassigned reference to relocated WALL PIPE SUPPORT DETAIL (from Sheet P502).</p> <p>FONT VALVE BOX DETAIL: Assigned new reference to relocated detail (from Sheet P502).</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
65	A/P502, C/P502, D/P502			<p>WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501) and reassigned reference to revised GAS PIPING SCHEME.</p> <p>FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501) and reassigned reference to relocated CONDENSATE RECEIVER DETAIL (from Sheet P501).</p> <p>GAS PIPING SCHEME: Relocated detail and eliminated reference</p>	2
66	M101			<p>MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom changes and renumbered rooms to include ductwork changes for MECHANICAL 107 (Furnace F2 with added reference B/M401) and MECHANICAL 113 (relocated Furnace F1); changed return air collection in renumbered rooms: CLERK 102 (from two sidewall R-1s to one sidewall R-2), ROOM 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3), ROOM 116 (from two sidewall R-1s to one sidewall R-2), ROOM 117 (from two sidewall R-1s to one sidewall R-2), ROOM 118 (from two sidewall R-1s to two sidewall R-2), ROOM 119 (from sidewall R-3 to sidewall R-4), ROOM 122 (from two sidewall R-1s to one sidewall R-2, two locations), OFFICE [125] (from two sidewall R-1s to one sidewall R-2), FOYER 131 (from ceiling R-2 to ceiling R-3), MECHANICAL 132 (from R-4 with connecting duct drop to R-5 with connecting double duct drops defined by F/M502), CHAPEL 133 (from sidewall R-4 to R-5, from sidewall R-4 with two connecting duct drops to relocated sidewall R-6 with connecting duct drop), and from sidewall R-5 to sidewall R-7, CULTURAL CENTER 140 (from sidewall R-5 to sidewall R-7, two locations); changed supply air delivery in renumbered rooms: ROOMS 111A/111B (from three ceiling D-4s to three ceiling D-3s) and FOYER 131 (from sidewall S-3 to ceiling diffuser D-3); changed furnace systems: upsized ductwork for Furnace F5 for future needs and rerouted outside air ductwork for Furnace F6 (above ceiling of FOYER 131); clarified size of in-wall duct drops for registers R-1 and R-2; and moved section reference A/M301.</p> <p>GENERAL NOTES: Added Note 7.</p>	2
67	M102			<p>UPPER MECHANICAL PLAN: Repositioned section reference A/M301; revised flue, intake piping, and outside air duct routing for relocated furnace (MECHANICAL 113); revised ductwork layouts for Furnaces F6, F7a, F7b, F7c, F7d, F8a, and F8b.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
68	M301, A/M301, B/M301, E/M301, F/M301, G/M301, H/M301, J/M301			Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect mechanical layout changes. SECTION: Revised to reflect mechanical layout changes. SECTION: Changed sidewall register in ROOM 119 (near Gridline 6) from R-3 to R-4. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling.	2
69	M302, A/M302, B/M302			Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling.	2
70	M401 A/M401, B/M401, C/M401, D/M401, E/M401, F/M401			Added new GENERAL NOTES 1-7. MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN. MECHANICAL ROOM 119 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 107 LARGE SCALE PLAN. MECHANICAL ROOM 122 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 120 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 123 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN: Assigned new reference to revised plan.	2
71	J/M501			TYPICAL ERV CONNECTION DETAIL: Added backdraft damper in main exhaust air duct.	2
72	B/M502, F/M502, G/M502			VERTICAL FURNACE SUPPORT DETAILS: Shortened detail title; clarified information for F7 FURNACES. CHAPEL RETURN AIR PLENUM: Added new detail. COMBINATION FILTER AND SUPPORT FRAME: Added new detail.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
73	M601			<p>EXHAUST FAN SCHEDULE: Changed schedule values of MIN. S.C.F.M. and MINIMUM WATTS for exhaust fan EF2, changed SERVES ROOM numbers for EF5, EF6, EF7, and EF8.</p> <p>ELECTRIC WALL HEATER SCHEDULE: Changed SERVES room numbers for EH1, EH2, and EH3.</p>	2
74	M602			<p>REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall registers R-2 and R-6; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), sidewall register R-5 (from R-4), sidewall register R-7 (from R-5), sidewall register R-8 (from R-6), sidewall register R-9 (from R-7), sidewall register R-10 (from R-8), and louver L-9 (from L-10); changed schedule values of NOMINAL SIZE for louvers L-5, L-6, L-7, and L-8.</p>	2
75	ME101			<p>MAIN FLOOR PLAN: Revised to reflect restroom area layout changes and renumbered rooms.</p> <p>NOTES: Added note 9.</p> <p>SYMBOLS: Revised symbols legend.</p>	2
76	ME201			<p>ENERGY RECOVERY VENTILATOR (SYSTEM F-3 AND F-8): Revised wiring diagram.</p>	2
77	1/E101			<p>LIGHTING PLAN: Revised to reflect restroom area layout and renumbered rooms.</p> <p>NOTES: Added new Note 12.</p>	2
78	1/E102			<p>POWER PLAN: Revised to reflect restroom area layout and renumbered rooms.</p> <p>NOTES: Revised and added to notes.</p>	2
79	E601			<p>FIXTURE SCHEDULE: Changed design criteria for lighting fixture Types F13 and F14.</p>	2
80	E801			<p>ELECTRICAL NOTES: Add new Notes 7 and 8.</p>	2
81	A/E802			<p>FLOOR PLAN: Revised to reflect restroom area layout and renumbered rooms.</p>	2
82	A/E803			<p>REFLECTED CEILING PLAN: Revised to reflect restroom area layout and renumbered rooms.</p>	2
83	1/FA101			<p>FIRE ALARM PLAN: Revised to reflect restroom area layout and renumbered rooms.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
84	E/TA600, F/TA600, G/TA600, H/TA600, I/TA600, J/TA600			SPEAKER SWITCH & VOLUME: Relocated detail and reassigned reference to new REMOTE CONTROL DETAIL . SATELLITE SWITCH & VOLUME: Relocated detail and reassigned reference to relocated SPEAKER SWITCH & VOLUME . SATELLITE SWITCH & VOLUME: Relocated detail with new assigned reference. REMOTE CONTROL DETAIL: Added new detail. ROSTRUM REMOTE CONTROL DETAIL: Added new detail. TV WALL PLATE DETAIL: Added new detail.	2
85	C705			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2
86	C706			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2

Independence 230 Meetinghouse [IPE-MH-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS. (OPTION SHEET TITLE): Added optional Sheets C705 and C706 (PERVIOUS CONCRETE DETAILS).	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area, courtyard access, cultural center vestibule, and equipment platform access; added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (from Sheet C700). BICYCLE RACK: Relocated detail (to Sheet C703) and reassigned reference to relocated EXPANSION AND CONTROL JOINT (from Sheet C703).	2
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
7	G/C703, L/C703			EXPANSION AND CONTROL JOINT: Relocated detail (to Sheet C701) and reassigned reference to relocated BICYCLE RACK (from Sheet C703). STOP & WASTE VALVE DETAIL: Added detail.	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2
10	1/A101			FLOOR PLAN: Revised layout of HALL 106, MECHANICAL 107, MEN 108 (108A), WOMEN 109, and TECHNOLOGY 112, and FOYER-147 (HALL 148); added VESTIBULE 108B and MECHANICAL 113; deleted Doors 130B and 147 ; added Door 148B; relocated Door 141C (142C); renumbered ELECTRICAL 113 (114), RISER 114 (115), ROOM 115 (116), ROOM 116 (117), ROOM 117 (118), MULTI-USE 118 (119), MECHANICAL 119 (120), ROOM 120 (124A), ROOM 121 (124B), MECHANICAL 122 (123), OFFICE 123 (125), CLERK 124 (126), HALL 125 (121), MOTHER'S ROOM 126 (127), REST ROOM 127 (128), CUSTODIAL 128 (129), ROOM 129 (130), FOYER 130 (131), MECHANICAL 131 (132), CHAPEL 132 (133), ROSTRUM 133 (134), SACRAMENT PREPARATION 134 (135), TECHNOLOGY 135 (136), MECHANICAL 136 (137), VESTIBULE 137 (138), STORAGE 138 (139), CULTURAL CENTER 139 (140), STORAGE 140 (141), CULTURAL CENTER 141 (142), PLATFORM 142 (143), STORAGE 143 (144), STORAGE 144 (145), MECHANICAL 145 (146), VESTIBULE 146 (147), HALL 148 (149), SERVING AREA 149 (150), ROOM 150 (151), MEN 151 (152), CLERK 152 (153), OFFICE 153 (154), ROOM 154 (155), ROOM 155 (156), REST ROOM 156 (157), MECHANICAL 157 (158), HALL 158 (159), ROOM 159 (160), VESTIBULE 160 (161), STORAGE 161 (162); changed DOOR numbers to match ROOM renumbering; and revised GENERAL NOTES.	2
11	1/A102			WALL TYPES MAIN FLOOR PLAN: Revised restrooms, courtyard access, cultural center storage and exit, and equipment platform access; added mechanical room, added room identification; changed (plumbing) wall at REST ROOM 127 from W4-3 to W6-4, changed (viewing opening) wall at FONT 110 from W6-1 to W6-4A; changed walls at MULTI-PURPOSE 119 (along Gridline "B") and MECHANICAL 120 (outside wall) from W8-2 to W8-1, changed interior walls of HALL 148 from W6-2 to W6-1.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
12	A103			WALL TYPES: Swapped wall construction for Types W8-1 and W8-2; deleted reference to "VAPOR BARRIER" on wall Types W6-8, W10-2, W10-2A, W12-1, and W12-1A.	2
13	D/A105			RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.	2
14	1/A106			EQUIPMENT PLATFORM PLAN: Changed layout of ladders accessing ORGAN CHAMBER 201 and upper attic space over CHAPEL 132 and ROSTRUM 133; revised MECHANICAL 204 to include new walkway along Gridline "F" over to new overflow mechanical space near intersection of Gridlines "F" and "3".	2
15	A151, 1/A151			GENERAL NOTES: Deleted Note 4 and reordered notes. REFLECTED CEILING PLAN: Revised ceiling layouts in accordance with revised restroom areas and courtyard access corridor changes; added dimensions to coffered ceiling portion (in MULTI-PURPOSE 119); changed ceiling over ORGAN CHAMBER 201.	2
16	A201, 2/A201, 3/A201			Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Inserted new elevation with reassigned reference. ELEVATION: Assigned new reference to existing elevation.	2
17	A202, 3/A202, 4/A202, 5/A202, 6/A202			Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Eliminated this reference from sheet. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Inserted new elevation with reassigned reference. ELEVATION: Assigned new reference to relocated elevation.	2
18	A203, 5/A203, 6/A203, 7/A203, 8/A203, 9/A203, 10/A203, 11/A203, 12/A203			Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Eliminated this reference from sheet. ELEVATION: Eliminated this reference from sheet. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Assigned new reference to relocated elevation. ELEVATION: Assigned new reference to relocated elevation.	2
19	A301, A/A301,			Added GENERAL NOTE regarding placement of mechanical ductwork to provide clearance for lighting fixtures and fire sprinkler piping runs. BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork; renumbered rooms.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
20	B/A302			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added floor framing for extended equipment platform walkway over ramp at rear of PLATFORM 143; added note to extend gypsum board at gable endwall along Gridline "F"; added reference note for projection screen behind ROSTRUM 134; clarified floor framing and changed ladder access to upper floor level in ORGAN CHAMBER 201; added another layer of gypsum board beneath acoustical ceiling tile in CULTURAL CENTER 140; widened recessed shelving unit in wall of CULTURAL CENTER 140; renumbered rooms.</p>	2
21	C/A303, D/A303			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; clarified location of high wall exterior mechanical louvers; added light cove and pendant light fixture in coffered ceiling area over renumbered FOYER 131; renumbered rooms.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; changed detail reference for roof eave at Gridline "1".</p>	2
22	E/A304			<p>BUILDING SECTION: Changed type of exterior door (119A) and added pendant light fixture in coffered ceiling area within renumbered ROOM 119; removed depiction of mechanical ductwork and equipment in renumbered MECHANICAL 120.</p>	2
23	F/A305, G/A305			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added pendant light fixtures and visual display board in (renumbered) ROOM 119; removed depiction of mechanical ductwork.</p> <p>BUILDING SECTION: Revised section to include changed MECHANICAL 204 with new connecting walkway and overflow mechanical space (near intersection of Gridlines "3" and "F"); changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
24	A/A402, D/A402, G/A402			<p>DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural hold-downs at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.</p> <p>DETAIL: Added structural holddowns at outlooker and blocking to top plate.</p> <p>DETAIL: Added structural holddowns at outlooker and blocking to top plate.</p>	2
25	A/A403, B/A403, C/A403, D/A403, E/A403			<p>EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.</p>	2
26	A/A404, B/A404, C/A404, D/A404, E/A404, G/A404, H/A404			<p>DETAIL: Added structural hold-downs at truss and blocking to top plate; deleted vapor barrier.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point; added truss blocking.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point; added truss blocking.</p> <p>DETAIL: Raised top plates at trussed rafter bearing point; added aluminum soffit information.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p> <p>DETAIL: Added new detail.</p> <p>DETAIL: Added new detail.</p>	2
27	E/A501			<p>OVERBUILD SECTION: Relocated insulated wall within trussed rafter space to align with load bearing wall.</p>	2
28	D/A502, J/A502			<p>TRIM DETAIL: Added light cove and raised roof structure by 8 inches.</p> <p>LIGHT COVE AT WINDOW: Shortened end of trussed rafter to accommodate mechanical louver plenum depth</p>	2
29	A601			<p>FINISH SCHEDULE: Renumbered rooms in accordance with restroom area floor plan changes.</p>	2
30	A602			<p>DOOR SCHEDULE: Renumbered doors in accordance with restroom area floor plan changes.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
31	E/A603, G/A603, U/A603			HEAD: Revised suspended ceiling construction (right side). HEAD: Revised suspended ceiling construction (right side). JAMB: Added new detail.	2
32	B/A604 B1/A604, E/A604			HEAD: Added reference to new alternate header detail. HEAD (ALT-CORNELL): Added alternate header detail. JAMB: Revised detail to show floating jamb provision for accordion folding partition.	2
33	A/A605			HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space; added structural hold-downs at truss and blocking to top plate.	2
34	A/A701, E/A701			ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section reference. BAPTISMAL FONT SECTION: Changed dimension of font width.	2
35	1/A702, 2/A702, D/A702, H/A702, J/A702, K/A702, L/A702, M/A702, N/A702, P/A702, Q/A702			ENLARGED OFFICE/CLERK PLAN: Changed room number references in title; changed dimensioning. ENLARGED MOTHERS ROOM PLAN: Changed location of wall hung sink; changed elevation references. ELEVATION: Relocated window. SECTION: Changed section cut reference. CABINET ELEVATIONS ROOM 106: Changed section cut reference. CABINET ELEVATIONS ROOM 118/158 119/159: Changed room numbers, changed section cut reference. CABINET ELEVATIONS ROOM 118 119: Changed room number, changed section cut reference. SECTION CABINET ELEVATIONS ROOM 106: Reassigned section reference to (inserted) new elevation. ELEVATION SECTION: Reassigned elevation reference to relocated section. ELEVATION: Reassigned elevation reference to relocated elevation; reduced amount of ceramic wall tile behind repositioned wall hung sink. ELEVATION: Assigned new elevation reference to relocated elevation.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
36	1/A703, 3/A703, A/A703, B/A703, C/A703, D/A703, E/A703			ENLARGED RESTROOM AREA PLAN: Revised restroom area layout. ENLARGED RESTROOM AREA PLAN [128/156]: Reoriented plan view. ELEVATION(s): Revised elevations in accordance with restroom layout revisions.	2
37	1/A704			ENLARGED SERVING AREA: Renumbered room.	2
38	2/A706, D/A706, E/A706			ELEVATION - ORGAN CHAMBER: Raised top edges of organ chamber facade by 8 inches to match raised roof structure bearing plates. SECTION - UPPER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER. SECTION - LOWER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER.	2
39	A/A707, E/A707, F/A707			SECTION - ORGAN CHAMBER: Changed position of access ladders within ORGAN CHAMBER. ELEVATION: Widened book storage cabinet. SECTION: Changed framing at top of recessed book storage cabinet.	2
40	1/A708, A/A708, B/A708, D/A708, F/A708			ENLARGED COURTYARD PLAN: Changed section references at planter wall nearest building from B/A708 to A/A708. PLANTER WALL: Deleted section and redesignated reference to be NOT USED. PLANTER WALL: Added TOP OF WALL elevation reference. PLANTER WALL: Added TOP OF WALL elevation reference. TYPICAL HANDRAIL: Changed anchorage of handrail at bottom end.	2
41	D/A801			CEILING RIDGE DETAIL: Clarified materials.	2
42	J/A802			FLUSH COVE TILE BASE DETAIL: Changed base shape.	2
43	1/F101			FURNISHINGS FLOOR PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2
44	1/F301			ROOM SIGNAGE LOCATION PLAN: Revised to reflect restroom area layout changes with renumbered rooms.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
45	S001			<p>SCHEDULE A: Removed design criteria for EQUIPMENT PLATFORM--LIVE LOAD and DEAD LOAD.</p> <p>SCHEDULE B: Added schedule Note No. 4.</p> <p>SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded NOTES" below SCHEDULE E.</p>	2
46	S002			<p>SCHEDULE A: Added special inspection requirement (*) for Wall Type W6-H*, added new Wood Wall Type W12-B*; SCHEDULE NOTES: revised Note 11; ELEVATION NOTES: Revised Note C to allow sheathing to also be installed with long dimension vertical, switched information in Notes D and E; added detail to clarify ORIENTATION OF 2x BLOCKING.</p> <p>SCHEDULE B: Added Wood Column Type WC-8.</p> <p>SCHEDULE C: Added detail to clarify bolting pattern for 4 AND 5-PLY BEAM.</p>	2
47	S003			<p>SCHEDULE A: Added detail for CONTINUOUS BARS THROUGH INTERSECTED SPOT FOOTINGS.</p> <p>SCHEDULE D: Added nailing requirements for BUILT-UP GIRDERS AND BEAMS.</p> <p>SCHEDULE F: Added new Notes 3 and 4.</p>	2
48	S004			<p>SCHEDULE A (HOLD-DOWN A-4): Added DETAIL reference "B" with clarifying ENGINEER OF RECORD note, added schedule Note 9.</p>	2
49	1/S101			<p>FOOTING AND FOUNDATION PLAN: Revised to reflect restroom area layout changes.</p>	2
50	1/S103			<p>EQUIPMENT PLATFORM PLAN: Revised to reflect restroom area layout changes to include eliminating one folding partition header between Gridlines "D" and "E" along Gridline "5"; revised floor framing and access to equipment platform near intersection of Gridlines "F" and "2" including new walkway along Gridline "F" and additional equipment platform near intersection of Gridlines "F" and "3".</p>	2
51	1/S104			<p>LOW ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches, revised floor layout at restrooms.</p>	2
52	1/S105			<p>HIGH ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches; revised roof framing near intersection of Gridlines "D" and "3".</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
53	A/S201, B/S201, C/S201, D/S201, E/S201			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER-OF RECORD edit note referencing LOAD DIAGRAM #3 - TOP CHORD (SOLAR PANELS).	2
54	A/S202, B/S202, C/S202, D/S202			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER-OF RECORD edit note referencing LOAD DIAGRAM #3 - TOP CHORD (SOLAR PANELS).	2
55	A/S203, C/S203, D/S203			(TRUSSED RAFTER CONFIGURATIONS): Deleted ENGINEER-OF RECORD edit note referencing LOAD DIAGRAM #3 (#4 in Detail "D") - TOP CHORD (SOLAR PANELS).	2
56	A/S204, B/S204			TR-12: Deleted ENGINEER-OF RECORD edit note referencing LOAD DIAGRAM #3 - TOP CHORD (SOLAR PANELS). TR-13: Added new Truss Diagram.	2
57	K/S501, L/S501, M/S501, N/S501, P/S501, Q/S501, R/S501, S/S501, X/S501			FOOTING AND FOUNDATION AT BAPTISMAL FONT: Reassigned section reference to relocated MECHANICAL ENCLOSURE . MECHANICAL ENCLOSURE: Reassigned section reference to relocated TYPICAL INTERIOR CONCRETE FOOTING . TYPICAL INTERIOR CONCRETE FOOTING: Reassigned section reference to relocated FOOTING STEP AT EXTERIOR FOUNDATION WALL . FOOTING STEP AT EXTERIOR FOUNDATION WALL: Reassigned section reference to relocated INTERIOR FOUNDATION WALL . BEARING WALL DETAIL AT FLOOR OFFSET: Reassigned section reference to relocated SHEARWALL DETAIL . SHEARWALL DETAIL: Reassigned section reference to relocated INTERIOR WOOD COLUMN TO FOOTING DETAIL . INTERIOR FOUNDATION WALL: Relocated detail and eliminated reference and reassigned reference to BEARING WALL DETAIL AT FLOOR OFFSET . INTERIOR WOOD COLUMN TO FOOTING DETAIL: Relocated detail and eliminated reference. FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.	2
58	Q/S521, R/S521, T/S521			OVERBUILD DETAIL: Added hold-downs for steeple girder trusses (AT BEAM inset detail). OVERBUILD DETAIL AT BEAM: Deleted detail. ROOF TRUSS TO BEAM AT ROOF OVERBUILD: Deleted detail.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
59	FS101, 1/FS101			<p>GENERAL NOTES: Added Note 5.1.</p> <p>MAIN FLOOR PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, storage, and equipment platform access; revised sprinkler piping for floor plan changes; relocated each section references.</p>	2
60	A/FS201, B/FS201, C/FS201, D/FS201, E/FS201, 4/FS201			<p>SECTION(s): Revised to reflect entire roof structure being raised by 8 inches.</p> <p>MECH ACCESS PLAN: Expanded to show additional equipment platform near intersection of Gridlines "F" and "3".</p>	2
61	FS501, B/FS501, C/FS501, D/FS501, E/FS501, F/FS501, G/FS501, H/FS501, J/FS501			<p>Rearranged schedules.</p> <p>LATERAL SEISMIC BRACE: Relocated detail and reassigned reference to "I-JOIST" HANGER.</p> <p>LONGITUDINAL SEISMIC BRACE: Relocated detail and reassigned reference to HANGER DETAIL.</p> <p>ALARM BELL WIRING: Relocated detail and reassigned reference to TRAPEZE HANGER DETAIL.</p> <p>PIPING DETAIL WITHIN FLOOR FRAMING: Deleted detail and reassigned reference to ALARM BELL WIRING</p> <p>SECTION: Deleted section and reassigned reference to revised LATERAL SEISMIC BRACE.</p> <p>"I-JOIST" HANGER: Relocated detail and reassigned reference to revised LONGITUDINAL SEISMIC BRACE.</p> <p>HANGER DETAIL: Relocated detail and eliminated reference.</p> <p>TRAPEZE HANGER DETAIL: Relocated detail and eliminated reference.</p>	2
62	P101			<p>MAIN FLOOR PLUMBING PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, and equipment platform access; changed plumbing for revised restrooms, (MECHANICAL) 157 (158), and new (MECHANICAL) 113; added another floor drain (FD-1) in (MECHANICAL) 119 (120); upsized all gas piping extending downline beyond new (MECHANICAL) 113.</p> <p>GENERAL NOTES: Added new Note 9.</p>	2
63	P102			<p>EQUIPMENT PLATFORM PLUMBING PLAN: Revised piping and equipment layouts in MECHANICAL 204 to include expanded new platform area near intersection of Gridlines "F" and "3".</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
64	1/P401, 2/P401			MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom area layout changes. MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom area layout changes.	2
65	1/P402, 2/P402			RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom area layout changes. RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom area layout changes	2
66	K/P501, L/P501			CONDENSATE RECEIVER DETAIL: Relocated detail (to Sheet P502) and reassigned reference to relocated WALL PIPE SUPPORT DETAIL (from Sheet P502). POINT OF USE ELECTRIC WATER HEATER DETAIL: Relocated detail (to Sheet P502) and reassigned reference to relocated FONT VALVE BOX DETAIL (from Sheet P502).	2
67	A/P502, C/P502, D/P502			WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501) and reassigned reference to revised GAS PIPING SCHEME . FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501) and reassigned reference to relocated CONDENSATE RECEIVER DETAIL (from Sheet P501). GAS PIPING SCHEME: Reassigned reference to relocated POINT OF USE ELECTRIC WATER HEATER DETAIL (from Sheet P501).	2
68	M101 (continued)			MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom area layout changes with renumbered rooms to include ductwork layout changes for MECHANICAL 107 (Furnace F2 with revised reference B/M401), MECHANICAL 113 (relocated Furnace F1), and MECHANICAL 158 (relocated Furnace F11 and eliminated-ERV14); changed return air collection in renumbered rooms: CLERK 102 (from two sidewall R-1s to one sidewall R-2), ROOM 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3), ROOM 116 (from two sidewall R-1s to one sidewall R-2), ROOM 117 (from two sidewall R-1s to one sidewall R-2), ROOM 118 (from two sidewall R-1s to two sidewall R-2), ROOM 119 (from sidewall R-3 to sidewall R-4), ROOM 122 (from two sidewall R-1s to one sidewall R-2, two locations), OFFICE [125] (from two sidewall R-1s to one sidewall R-2), FOYER 131 (from ceiling R-2 to ceiling R-3), MECHANICAL 132 (from R-4 with connecting duct drop to R-5 with connecting double duct drops defined by F/M502), CHAPEL 133 (from sidewall R-4 to R-5, from sidewall R-4 with two connecting duct drops to relocated sidewall R-6 with connecting duct drop, and	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
	M101 (continued)			<p>from sidewall R-5 to sidewall R-7), CULTURAL CENTER 140 (from sidewall R-5 to sidewall R-7, two locations), CULTURAL CENTER 142 (from sidewall R-6 to sidewall R-8, two locations), PLATFORM 143 (from sidewall R-7 to sidewall R-9, new location), HALL 148 (added ceiling R-3), SERVING AREA 150 (from sidewall R-4 to sidewall R-2), ROOM 151 (from two sidewall R-1s to one sidewall R-2), and OFFICE 154 (from two sidewall R-1s to one sidewall R-2); changed supply air delivery in renumbered rooms: OFFICE 103 (from ceiling D-2 to ceiling D-4), ROOMS 111A/111B (from three ceiling D-4s to three ceiling D-3s), ROOM 124A (from ceiling D-4 to ceiling D-3), ROOM 124B (from ceiling D-3 to ceiling D-2), OFFICE [125] (from ceiling D-4 to ceiling D-3), CLERK [126] (from ceiling D-3 to ceiling D-2), FOYER 131 (from sidewall S-3 to ceiling D-3), CULTURAL CENTER 140 (from four sidewall S-4s to four sidewall S-3s), CULTURAL CENTER 140 (from two sidewall S-4s to two sidewall S-3s), HALL 149 (added ceiling D-2), ROOM 151 (from ceiling D-2 to ceiling D-3) and ROOM 160 (from ceiling D-2 to ceiling D-3); changed furnace systems: moved Furnace F1 into new MECHANICAL 113, upsized ductwork for Furnace F-5 for future needs, rerouted outside air ductwork for Furnace F-6 (above ceiling of FOYER 131), moved Furnaces F10 and F11 (without ERV11) into new expanded area of MECHANICAL 204; clarified size of in-wall duct drops for registers R-1 and R-2; and relocated section references A/M301 and E/M302.</p> <p>GENERAL NOTES: Added Note 7.</p>	2
69	M102			<p>UPPER MECHANICAL PLAN: Repositioned section references A/M301 and E/M302; revised ductwork layouts for Furnaces F6, F7a, F7b, F7c, F7d, F8a, F8b, F9, F10, and F11; added NOTE defining minimum clearances around ERV units; removed main-floor level equipment and ductwork that is shown elsewhere.</p>	2
70	M301, A/M301, B/M301, E/M301, F/M301, G/M301, H/M301, J/M301			<p>Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches.</p> <p>SECTION: Revised to reflect mechanical layout changes.</p> <p>SECTION: Revised to reflect mechanical layout changes.</p> <p>SECTION: Changed sidewall register in ROOM 119 (near Gridline 6) from R-3 to R-4.</p> <p>SECTION: Changed ductwork routing above ceiling.</p> <p>SECTION: Changed ductwork routing above ceiling.</p> <p>SECTION: Changed ductwork routing above ceiling.</p> <p>SECTION: Changed ductwork routing above ceiling.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
71	M302, A/M302, B/M302, C/M302, D/M302, E/M302			Renumbered rooms as needed, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect reoriented equipment. SECTION: Revised to reflect reoriented equipment. SECTION: Revised to reflect repositioned section cut. SECTION: Revised to reflect reconfigured MECHANICAL 204. SECTION: Revised to reflect repositioned section cut.	2
72	A/M401, B/M401, C/M401, D/M401, E/M401, F/M401, G/M401			MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN. MECHANICAL ROOM 119 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 107 LARGE SCALE PLAN. MECHANICAL ROOM 122 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 120 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 123 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 204 LARGE SCALE PLAN: Relocated plan and reassigned reference to EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN. Assigned new reference to revised EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN.	2
73	J/M501			TYPICAL ERV CONNECTION DETAIL: Added backdraft damper in main exhaust air duct and clarified elbow for return air entry into energy recovery ventilator.	2
74	F/M502, G/M502			CHAPEL RETURN AIR PLENUM: Added new detail. COMBINATION FILTER AND SUPPORT FRAME: Added new detail.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
75	M601			<p>EXHAUST FAN SCHEDULE: Changed schedule values of MIN. S.C.F.M. and MINIMUM WATTS for exhaust fan EF2, changed SERVES ROOM numbers for exhaust fans EF5, EF6, EF7, EF8, EF9, and EF10.</p> <p>FURNACE SCHEDULE: Changed schedule values of MIN OUTSIDE AIR CFM for furnaces F5 and F11.</p> <p>ELECTRIC WALL HEATER SCHEDULE: Changed SERVES room numbers for electric wall heaters EH1, EH2, and EH3.</p> <p>ENERGY RECOVERY VENTILATOR SCHEDULE: Deleted-ERV11, added ERV-UNIT 9 CONNECTIONS diagram.</p>	2
76	M602			<p>REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall registers R-2 and R-6; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), sidewall register R-5 (from R-4), sidewall register R-7 (from R-5), sidewall register R-8 (from R-6), sidewall register R-9 (from R-7), sidewall register R-10 (from R-8); deleted sidewall register S-3 and reassigned sidewall register S-3 (from S-4); deleted soffit grille SG-1; inserted new louver L-9 and reassigned louver L-10 (from L-9); changed schedule values of CFM RANGE for louver L-7 and NOMINAL SIZE for louvers L-5, L-6, L-7, and L-8.</p>	2
77	ME101			<p>EQUIPMENT PLATFORM MECHANICAL PLAN: Revised to reflect upper mechanical rooms changes.</p> <p>MAIN FLOOR PLAN: Revised to reflect restroom area layout changes and renumbered rooms.</p> <p>NOTES: Added note 9.</p> <p>SYMBOLS: Revised symbols legend.</p>	2
78	ME201			<p>ENERGY RECOVERY VENTILATOR WIRING (SYSTEMS F-3, F-8, [AND] F-9, AND F-11): Revised wiring diagram (to include deleted ERV11).</p>	2
79	1/E101			<p>LIGHTING PLAN: Revised lighting for changed restroom areas, courtyard access hall, upper equipment platform access, and renumbered rooms; deleted ante-proscenium lights on ceiling of CULTURAL CENTER 142; revised note references to coordinate with revised plan NOTES.</p> <p>NOTES: Added new Notes 12 and 13.</p>	2
80	1/E102			<p>POWER PLAN: Revised power for changed restroom areas, courtyard access hall, and upper equipment platform access, and renumbered rooms; revised note callouts to coordinate with revised plan NOTES.</p> <p>NOTES: Revised and added to notes.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
81	1/E103, 2/E103			EQUIPMENT PLATFORM POWER PLAN: Simplified depiction of revised/added power layouts in mechanical spaces. EQUIPMENT PLATFORM LIGHTING PLAN: Simplified depiction of revised/added lighting layouts in mechanical spaces.	2
82	4/E501			DIMMER SWITCH DETAIL: Deleted " ANTE PROSCENIUM-LIGHTS " switches and reconfigured remaining switches.	2
83	E601			FIXTURE SCHEDULE: Deleted lighting fixture Type F7; Changed design criteria for lighting fixture Types F14.	2
84	E801			ELECTRICAL NOTES: Added new Note 7.	2
85	A/E802			FLOOR PLAN: Revised to reflect restroom area layout and renumbered rooms.	2
86	A/E803			REFLECTED CEILING PLAN: Revised to reflect restroom area layout and renumbered rooms.	2
87	1/FA101, 2/FA101, 3/FA101			FIRE ALARM PLAN: Revised fire alarm system for changed restroom areas, courtyard access hall, and upper equipment platform access, and renumbered rooms. EQUIPMENT PLATFORM FIRE ALARM PLAN: Revised to reflect mechanical space changes. FIRE ALARM RISER DIAGRAM: Revised for renumbered rooms.	2
88	K/TA600, L/TA600, M/TA600			EQUIPMENT CABINET #1 REMOTE DETAIL: Relocated detail and reassigned reference to new REMOTE CONTROL DETAIL. CHAPEL REMOTE DETAIL: Relocated detail and reassigned reference to relocated EQUIPMENT CABINET #1 REMOTE DETAIL. Assigned new reference to relocated CHAPEL REMOTE DETAIL.	2
89	C705			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2
90	C706			SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.	2

Independence 230 Stake Center [IPE-SC-10-03]

1	All Sheets			Changed the prefix on all DWG file names to be more descriptive; revised PLAN SERIES designation. Refer also to <i>Standard Plan Drawing File Naming Conventions - Independence</i> (attached).	2
---	------------	--	--	---	---

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
2	G101			DRAWING INDEX: Removed listing of Landscaping drawing sheets (L101 through L104, L501 through L505) and added note describing new location of these sheets on the AEC Landscape Resource webpage; added Sheet C704 SITE CIVIL DETAILS. (OPTION SHEET TITLE): Added optional Sheets C705 and C706 (PERVIOUS CONCRETE DETAILS).	2
3	1/G102			OCCUPANCY PLAN: Revised restroom area, courtyard access, cultural center vestibule, and equipment platform access; added mechanical room.	2
4	C700			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (to Sheet C701).	2
5	C701, S/C701			Relocated notes regarding SITE OBSERVATIONS BY CIVIL ENGINEER (from Sheet C700). BICYCLE RACK: Relocated detail to Sheet C703 and reassigned reference to relocated EXPANSION AND CONTROL JOINT (from Sheet C703).	2
6	A/C702, J/C702			HANDICAP PARKING SIGN: Modified detail. SITE HANDRAIL DETAIL: Clarified stair construction.	2
7	G/C703, L/C703			EXPANSION AND CONTROL JOINT: Relocated detail (to Sheet C701) and reassigned reference to relocated BICYCLE RACK (from Sheet C703). STOP & WASTE VALVE DETAIL: Added detail.	2
8	C704			SITE CIVIL DETAILS: Added new sheet with information for concrete retaining walls, french drain, and mowstrip/fence section.	2
9	L501, L502, L503, L504, L505			Removed Landscaping drawing sheets from set. These sheets are now downloadable from the new AEC Landscape Resource webpage.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
10	1/A101			<p>FLOOR PLAN: Revised layout of HALL 106, MECHANICAL 107, MEN 408 (108A), WOMEN 109, and TECHNOLOGY 112, STORAGE 144 (145), MECHANICAL 145 (146), FOYER 147 (HALL 148), and MECHANICAL 157 (158); added VESTIBULE 108B and MECHANICAL 113; deleted Doors 130B and 147; added Door 148B; relocated Door 141C (142C); renumbered ELECTRICAL 113 (114), RISER 114 (115), ROOM 115 (116), ROOM 116 (117), ROOM 117 (118), MULTI-USE 118 (119), MECHANICAL 119 (120), ROOM 120 (124A), ROOM 121 (124B), MECHANICAL 122 (123), OFFICE 123 (125), CLERK 124 (126), HALL 125 (121), MOTHER'S ROOM 126 (127), REST ROOM 127 (128), CUSTODIAL 128 (129), ROOM 129 (130), FOYER 130 (131), MECHANICAL 131 (132), CHAPEL 132 (133), ROSTRUM 133 (134), SACRAMENT PREPARATION 134 (135), TECHNOLOGY 135 (136), MECHANICAL 136 (137), VESTIBULE 137 (138), STORAGE 138 (139), CULTURAL CENTER 139 (140), STORAGE 140 (141), CULTURAL CENTER 141 (142), PLATFORM 142 (143), STORAGE 143 (144), STORAGE 144 (145), MECHANICAL 145 (146), VESTIBULE 146 (147), HALL 148 (149), SERVING AREA 149 (150), ROOM 150 (151), MEN 151 (152), CLERK 152 (153), OFFICE 153 (154), ROOM 154 (155), ROOM 155 (156), REST ROOM 156 (157), MECHANICAL 157 (158), HALL 158 (159), ROOM 159 (160), VESTIBULE 160 (161), STORAGE 161 (162), MECHANICAL 162 (166), RESTROOM 166 (167), HALL 167 (168), CLERK 168 (169), HIGH COUNCIL 169 (170), STAKE PRESIDENT 170 (171), ROOM 171 (172); changed DOOR numbers to match ROOM renumbering; and revised GENERAL NOTES.</p>	2
11	1/A102			<p>WALL TYPES MAIN FLOOR PLAN: Revised restrooms, courtyard access, cultural center storage and exit, and equipment platform access; added mechanical room, added room identification; changed (plumbing) wall at REST ROOM 127 from W4-3 to W6-4, changed (viewing opening) wall at FONT 110 from W6-1 to W6-4A; changed walls at MULTI-PURPOSE 119 (along Gridline "B") and MECHANICAL 120 (outside wall) from W8-2 to W8-1, changed interior walls of HALL 148 from W6-2 to W6-1.</p>	2
12	A103			<p>WALL TYPES: Swapped wall construction for Types W8-1 and W8-2; deleted reference to "VAPOR BARRIER" on wall Types W6-8, W10-2, W10-2A, W12-1, and W12-1A.</p>	2
13	D/A105			<p>RIDGE VENT: Changed roof slope from 5:12 to 4.5:12.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
14	1/A106			EQUIPMENT PLATFORM PLAN: Changed layout of ladders accessing ORGAN CHAMBER 201 and upper attic space over CHAPEL 132 and ROSTRUM 133; revised MECHANICAL 204 to include new walkway along Gridline "F" over to new overflow mechanical space near intersection of Gridlines "F" and "3".	2
15	A151, 1/A151			GENERAL NOTES: Deleted Note 4 and reordered notes. REFLECTED CEILING PLAN: Changed ceiling for revised restrooms, new mechanical room, courtyard access, cultural center storage and exit, and equipment platform access; changed ceiling over ORGAN CHAMBER 201.	2
16	A201, 2/A201, 3/A201			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Inserted new elevation with reassigned reference. ELEVATION: Assigned new reference to existing elevation.	2
17	A202, 3/A202, 4/A202, 5/A202, 6/A202			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Eliminated this reference from sheet. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Inserted new elevation with reassigned reference. ELEVATION: Assigned new reference to relocated elevation.	2
18	A203, 5/A203, 6/A203, 7/A203, 8/A203, 9/A203, 10/A203, 11/A203, 12/A203			EXTERIOR ELEVATIONS: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches. ELEVATION: Eliminated this reference from sheet. ELEVATION: Eliminated this reference from sheet. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Reassigned reference to relocated elevation. ELEVATION: Assigned new reference to relocated elevation. ELEVATION: Assigned new reference to relocated elevation.	2
19	A301, A/A301,			Added GENERAL NOTE regarding placement of mechanical ductwork to provide clearance for lighting fixtures and fire sprinkler piping runs. BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; removed depictions of mechanical ductwork; renumbered rooms.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
20	B/A302			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added floor framing for extended equipment platform walkway over ramp at rear of PLATFORM 143; added note to extend gypsum board at gable endwall along Gridline "F"; added reference note for projection screen behind ROSTRUM 134; clarified floor framing and changed ladder access to upper floor level in ORGAN CHAMBER 201; added another layer of gypsum board beneath acoustical ceiling tile in CULTURAL CENTER 140; widened recessed shelving unit in wall of CULTURAL CENTER 140; renumbered rooms.</p>	2
21	C/A303, D/A303			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; clarified location of high wall exterior mechanical louvers; added light cove and pendant light fixture in coffered ceiling area over renumbered FOYER 131; renumbered rooms.</p> <p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; changed detail reference for roof eave at Gridline "1".</p>	2
22	E/A304			<p>BUILDING SECTION: Changed type of exterior door (119A) and added pendant light fixture in coffered ceiling area within renumbered ROOM 119; removed depiction of mechanical ductwork and equipment in renumbered MECHANICAL 120.</p>	2
23	F/A305, G/A305			<p>BUILDING SECTION: Changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches; added pendant light fixtures and visual display board in (renumbered) ROOM 119; removed depiction of mechanical ductwork.</p> <p>BUILDING SECTION: Revised section to include changed MECHANICAL 204 with new connecting walkway and overflow mechanical space (near intersection of Gridlines "3" and "F"); changed elevation (height) references for roof structure bearing and upward to accommodate roof structure raised by 8 inches.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
24	A/A402, D/A402, G/A402			<p>DETAIL: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; added structural holddowns at truss and blocking to top plate; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p>	2
25	A/A403, B/A403, C/A403, D/A403, E/A403			<p>EIFS (DETAILS): Clarified materials, flashing, and sealants for EIFS construction.</p>	2
26	A/A404, B/A404, C/A404, D/A404, E/A404, G/A404, H/A404			<p>DETAIL: Added structural hold-downs at truss and blocking to top plate; deleted vapor barrier.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point; added truss blocking.</p> <p>DETAIL: Added structural hold-downs at truss and blocking to top plate; raised top plates at trussed rafter bearing point; added truss blocking.</p> <p>DETAIL: Raised top plates at trussed rafter bearing point; added aluminum soffit information.</p> <p>DETAIL: Added structural hold-downs at outlooker and blocking to top plate.</p> <p>DETAIL: Added new detail.</p> <p>DETAIL: Added new detail.</p>	2
27	E/A501			<p>OVERBUILD SECTION: Relocated insulated wall within trussed rafter space to align with load bearing wall.</p>	2
28	D/A502, J/A502			<p>TRIM DETAIL: Added light cove and raised roof structure by 8 inches.</p> <p>LIGHT COVE AT WINDOW: Shortened end of trussed rafter to accommodate mechanical louver plenum depth</p>	2
29	A601			<p>FINISH SCHEDULE: Renumbered rooms in accordance with restroom area floor plan changes.</p>	2
30	A602			<p>DOOR SCHEDULE: Renumbered doors in accordance with restroom area floor plan changes.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
31	E/A603, G/A603, U/A603			HEAD: Revised suspended ceiling construction (right side). HEAD: Revised suspended ceiling construction (right side). JAMB: Added new detail.	2
32	B/A604 B1/A604, E/A604			HEAD: Added reference to new alternate header detail. HEAD (ALT-CORNELL): Added alternate header detail. JAMB: Revised detail to show floating jamb provision for accordion folding partition.	2
33	A/A605			HEAD: Revised detail to raise WORK POINT and TOP OF 2x6 PLATE elevations by 8 inches; deleted (22-inch wide) perimeter insulation placed directly over suspended ceiling and extended upper insulation blanket down toward wall top plate while maintaining required clear vent space; added structural hold-downs at truss and blocking to top plate.	2
34	A/A701, E/A701			ENLARGED FONT PLAN: Revised font layout (restroom redesign), revised dimensions, changed handrails to be stainless steel, corrected section reference. BAPTISMAL FONT SECTION: Changed dimension of font width.	2
35	1/A702, 2/A702, D/A702, J/A702, K/A702, L/A702, M/A702, N/A702, P/A702, Q/A702 R/A702, S/A702			ENLARGED OFFICE/CLERK PLAN: Changed room number references in title; changed dimensioning. ENLARGED MOTHERS ROOM PLAN: Changed location of wall hung sink; changed elevation references. ELEVATION: Relocated window. CABINET ELEVATIONS ROOM 106: Changed section cut reference. CABINET ELEVATIONS ROOM 118/158 119/159: Changed room numbers, changed section cut reference. CABINET ELEVATIONS ROOM 118 119: Changed room number, changed section cut reference. SECTION CABINET ELEVATIONS ROOM 106: Reassigned section reference to (inserted) new elevation. ELEVATION SECTION: Reassigned elevation reference to relocated section. ELEVATION: Reassigned elevation reference to relocated elevation; reduced amount of ceramic wall tile behind repositioned wall hung sink. ELEVATION: Assigned new elevation reference to relocated elevation. ELEVATION: Changed millwork layout. ELEVATION: Changed millwork layout.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
36	1/A703, 3/A703, 4/A703, A/A703, B/A703, C/A703, D/A703, E/A703			<p>ENLARGED RESTROOM AREA PLAN: Revised restroom area layout.</p> <p>ENLARGED RESTROOM AREA PLAN [128, 157, 167]: Reoriented plan view; added room numbers in title.</p> <p>ENLARGED RESTROOM AREA PLAN: Renumbered room.</p> <p>ELEVATION(s): Revised elevations in accordance with restroom layout revisions.</p>	2
37	1/A704,			ENLARGED SERVING AREA: Renumbered room.	2
38	2/A706, D/A706, E/A706			<p>ELEVATION - ORGAN CHAMBER: Raised top edges of organ chamber facade by 8 inches to match raised roof structure bearing plates.</p> <p>SECTION - UPPER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER.</p> <p>SECTION - LOWER ORGAN CHAMBER: Changed positions of access ladders within ORGAN CHAMBER.</p>	2
39	A/A707, E/A707, F/A707			<p>SECTION - ORGAN CHAMBER: Changed position of access ladders within ORGAN CHAMBER.</p> <p>ELEVATION: Widened book storage cabinet.</p> <p>SECTION: Changed framing at top of recessed book storage cabinet.</p>	2
40	1/A708, A/A708, B/A708, D/A708, F/A708			<p>ENLARGED COURTYARD PLAN: Changed section references at planter wall nearest building from B/A708 to A/A708.</p> <p>PLANTER WALL: Deleted section and redesignated reference to be NOT USED.</p> <p>PLANTER WALL: Added TOP OF WALL elevation reference.</p> <p>PLANTER WALL: Added TOP OF WALL elevation reference.</p> <p>TYPICAL HANDRAIL: Changed anchorage at handrail bottom.</p>	2
41	J/A802			FLUSH COVE TILE BASE DETAIL: Changed base shape.	2
42	1/F101			<p>FURNISHINGS FLOOR PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, and equipment platform access.</p> <p>DRAPERY SCHEDULE: Revised with renumbered rooms.</p>	2
43	M/F201, N/F201			<p>HALF NEWEL POST: Added detail.</p> <p>HALF NEWEL POST: Added detail.</p>	2
44	1/F301			ROOM SIGNAGE LOCATION PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, and equipment platform access.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
45	S001			<p>SCHEDULE A: Removed design criteria for EQUIPMENT PLATFORM--LIVE LOAD and DEAD LOAD.</p> <p>SCHEDULE B: Added schedule Note 4.</p> <p>SCHEDULE F: Added design criteria for CONCRETE/ INTERIOR FOOTINGS (NOT EXPOSED TO FREEZING). Added Note 4 in "clouded NOTES" below SCHEDULE E.</p>	2
46	S002			<p>SCHEDULE A: Added special inspection requirement (*) for Wall Type W6-H*, added new Wood Wall Type W12-B*; SCHEDULE NOTES: revised Note 11; ELEVATION NOTES: Revised Note C to allow sheathing to also be installed with long dimension vertical, switched information in Notes D and E; added detail to clarify ORIENTATION OF 2x BLOCKING.</p> <p>SCHEDULE B: Added Wood Column Type WC-8.</p> <p>SCHEDULE C: Added detail to clarify bolting pattern for 4 AND 5-PLY BEAM.</p>	2
47	S003			<p>SCHEDULE A: Added detail for CONTINUOUS BARS THROUGH INTERSECTED SPOT FOOTINGS.</p> <p>SCHEDULE D: Added nailing requirements for BUILT-UP GIRDERS AND BEAMS.</p> <p>SCHEDULE F: Added new Notes 3 and 4.</p>	2
48	S004			<p>SCHEDULE A (HOLD-DOWN A-4): Added DETAIL reference "B" with clarifying ENGINEER OF RECORD note, added schedule Note 9.</p>	2
49	1/S101			<p>FOOTING AND FOUNDATION PLAN: Changed to reflect new mechanical room and revised restrooms, courtyard access, cultural center storage area, and equipment platform access.</p>	2
50	1/S103			<p>EQUIPMENT PLATFORM PLAN: Revised to reflect new mechanical room and revised restrooms to include eliminating one folding partition header between Gridlines "D" and "E" along Gridline "5"; revised floor framing and access to equipment platform near intersection of Gridlines "F" and "2" including new walkway along Gridline "F" and additional equipment platform near intersection of Gridlines "F" and "3".</p>	2
51	1/S104			<p>LOW ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches, revised floor plan.</p>	2
52	1/S105			<p>HIGH ROOF FRAMING PLAN: Changed top of wall and related roof structure bearing elevations to accommodate raising roof structure by 8 inches; revised roof framing near intersection of Gridlines "D" and "3".</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
53	A/S201, B/S201, C/S201, D/S201, E/S201			(TRUSSED RAFTER CONFIGURATIONS): ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).	2
54	A/S202, B/S202, C/S202, D/S202			(TRUSSED RAFTER CONFIGURATIONS): ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).	2
55	A/S203, C/S203, D/S203			(TRUSSED RAFTER CONFIGURATIONS): ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3 (#4 in Detail "D")--TOP CHORD (SOLAR PANELS).	2
56	A/S204, B/A204, C/S204, D/S204, E/S204			<p>TR-12: ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).</p> <p>TR-13: Added new Truss Diagram.</p> <p>TR-SC1: ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).</p> <p>TR-SC2: ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).</p> <p>TR-SC3: ENGINEER-OF-RECORD edit note referencing LOAD DIAGRAM #3--TOP CHORD (SOLAR PANELS).</p>	2
57	K/S501, L/S501, M/S501, N/S501, P/S501, Q/S501, R/S501, S/S501, X/S501			<p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Reassigned section reference to relocated MECHANICAL ENCLOSURE.</p> <p>MECHANICAL ENCLOSURE: Reassigned section reference to relocated TYPICAL INTERIOR CONCRETE FOOTING.</p> <p>TYPICAL INTERIOR CONCRETE FOOTING: Reassigned section reference to relocated FOOTING STEP AT EXTERIOR FOUNDATION WALL.</p> <p>FOOTING STEP AT EXTERIOR FOUNDATION WALL: Reassigned section reference to relocated INTERIOR FOUNDATION WALL.</p> <p>BEARING WALL DETAIL AT FLOOR OFFSET: Reassigned section reference to relocated SHEARWALL DETAIL.</p> <p>SHEARWALL DETAIL: Reassigned section reference to relocated INTERIOR WOOD COLUMN TO FOOTING DETAIL.</p> <p>INTERIOR FOUNDATION WALL: Relocated detail and eliminated reference and reassigned reference to BEARING WALL DETAIL AT FLOOR OFFSET.</p> <p>INTERIOR WOOD COLUMN TO FOOTING DETAIL: Relocated detail and eliminated reference.</p> <p>FOOTING AND FOUNDATION AT BAPTISMAL FONT: Assigned new reference to relocated section.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
58	N/S511, P/S511, Q/S511, R/S511			FLOOR JOISTS BEARING AT FLOOR BEAM: Added new detail. FLOOR JOISTS BEARING AT WALL: Added new detail. FLOOR JOISTS BEARING AT WALL: Added new detail. EQUIPMENT PLATFORM OFFSET: Added new detail.	2
59	Q/S521			OVERBUILD DETAIL: Added hold-downs for steeple girder trusses (AT BEAM inset detail).	2
60	FS101, 1/FS101			GENERAL NOTES: Added Note 5.1. MAIN FLOOR PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, storage, and equipment platform access; revised sprinkler piping for floor plan changes; relocated each section references.	2
61	A/FS201, B/FS201, C/FS201, D/FS201, E/FS201, 4/FS201			SECTION(s): Revised to reflect entire roof structure being raised by 8 inches; removed depictions of mechanical ductwork. MECH ACCESS PLAN: Expanded to show additional equipment platform near intersection of Gridlines "F" and "3".	2
62	FS501, B/FS501, C/FS501, D/FS501, E/FS501, F/FS501, G/FS501, H/FS501, J/FS501			Rearranged schedules. LATERAL SEISMIC BRACE: Relocated detail and reassigned reference to "I-JOIST" HANGER. LONGITUDINAL SEISMIC BRACE: Relocated detail and reassigned reference to HANGER DETAIL. ALARM BELL WIRING: Relocated detail and reassigned reference to TRAPEZE HANGER DETAIL. PIPING DETAIL WITHIN FLOOR FRAMING: Deleted detail and reassigned reference to ALARM BELL WIRING SECTION: Deleted section and reassigned reference to revised LATERAL SEISMIC BRACE. "I-JOIST" HANGER: Relocated detail and reassigned reference to revised LONGITUDINAL SEISMIC BRACE. HANGER DETAIL: Relocated detail and eliminated reference. TRAPEZE HANGER DETAIL: Relocated detail and eliminated reference.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
63	P101			<p>MAIN FLOOR PLUMBING PLAN: Changed to reflect renumbered rooms, new mechanical room, and revised restrooms, courtyard access, cultural center vestibule, and equipment platform access; changed plumbing for revised restrooms, (MECHANICAL) 157 (158), and new (MECHANICAL) 113; added another floor drain (FD-1) in (MECHANICAL) 119 (120); upsized all gas piping extending downline beyond new (MECHANICAL) 113.</p> <p>GENERAL NOTES: Added new Note 9.</p>	2
64	P102			<p>EQUIPMENT PLATFORM PLUMBING PLAN: Revised piping and equipment layouts in MECHANICAL 204 to include expanded new platform area near intersection of Gridlines "F" and "3".</p>	2
65	1/P401, 2/P401			<p>MAIN RESTROOMS AND FONT WASTE AND VENT: Revised to reflect restroom area layout changes.</p> <p>MAIN RESTROOMS AND FONT WATER SUPPLY: Revised to reflect restroom area layout changes.</p>	2
66	1/P402, 2/P402			<p>RESTROOMS 108 AND 109 WATER SUPPLY: Revised to reflect restroom area layout changes.</p> <p>RESTROOMS 108 AND 109 WASTE AND VENT: Revised to reflect restroom area layout changes</p>	2
67	K/P501, L/P501			<p>CONDENSATE RECEIVER DETAIL: Relocated detail (to Sheet P502) and reassigned reference to relocated WALL PIPE SUPPORT DETAIL (from Sheet P502).</p> <p>POINT OF USE ELECTRIC WATER HEATER DETAIL: Relocated detail (to Sheet P502) and reassigned reference to relocated FONT VALVE BOX DETAIL (from Sheet P502).</p>	2
68	A/P502, C/P502, D/P502			<p>WALL PIPE SUPPORT DETAIL: Relocated detail (to Sheet P501) and reassigned reference to revised GAS PIPING SCHEME.</p> <p>FONT VALVE BOX DETAIL: Relocated detail (to Sheet P501) and reassigned reference to new relocated CONDENSATE RECEIVER DETAIL (from Sheet P501).</p> <p>GAS PIPING SCHEME: Reassigned reference to relocated POINT OF USE ELECTRIC WATER HEATER DETAIL (from Sheet P501).</p>	2
69	M101 (continued)			<p>MAIN FLOOR MECHANICAL PLAN: Revised to reflect restroom area layout changes with renumbered rooms to include ductwork layout changes for MECHANICAL 107 (Furnace F2 with revised reference B/M401), MECHANICAL 113 (relocated Furnace F1) MECHANICAL 158 (relocated Furnace F11 and eliminated-ERV11), and MECHANICAL 166 (changed Furnace from F12 to F13); changed return air collection in renumbered rooms: CLERK</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
	M101 (continued)			<p>102 (from two sidewall R-1s to one sidewall R-2), ROOM 104 (from two sidewall R-1s to one sidewall R-2), MATERIAL CENTER 105 (from two sidewall R-1s to one sidewall R-2), HALL 106 (from ceiling R-2 to ceiling R-3), ROOM 116 (from two sidewall R-1s to one sidewall R-2), ROOM 117 (from two sidewall R-1s to one sidewall R-2), ROOM 118 (from two sidewall R-1s to two sidewall R-2), ROOM 119 (from sidewall R-3 to sidewall R-4), ROOM 122 (from two sidewall R-1s to one sidewall R-2, two locations), OFFICE [125] (from two sidewall R-1s to one sidewall R-2), FOYER 131 (from ceiling R-2 to ceiling R-3), MECHANICAL 132 (from R-4 with connecting duct drop to R-5 with connecting double duct drops defined by F/M502), CHAPEL 133 (from sidewall R-4 to R-5, from sidewall R-4 with two connecting duct drops to relocated sidewall R-6 with connecting duct drop, and from sidewall R-5 to sidewall R-7), CULTURAL CENTER 140 (from sidewall R-5 to sidewall R-7, two locations), CULTURAL CENTER 142 (from sidewall R-6 to sidewall R-8, two locations), PLATFORM 143 (from sidewall R-7 to sidewall R-9, new location), HALL 148 (from one ceiling R-2 to two ceiling R-3), SERVING AREA 150 (from sidewall R-4 to sidewall R-2), ROOM 151 (from two sidewall R-1s to one sidewall R-2), OFFICE 154 (from two sidewall R-1s to one sidewall R-2), HIGH COUNCIL 170 (from two sidewall R-1s to one sidewall R-2), and STAKE PRESIDENT 171 (from two sidewall R-1s to one sidewall R-2); changed supply air delivery in renumbered rooms: OFFICE 103 (from ceiling D-2 to ceiling D-4), ROOMS 111A/111B (from three ceiling D-4s to three ceiling D-3s), ROOM 124A (from ceiling D-4 to ceiling D-3), ROOM 124B (from ceiling D-3 to ceiling D-2), OFFICE [125] (from ceiling D-4 to ceiling D-3), CLERK [126] (from ceiling D-3 to ceiling D-2), FOYER 131 (from sidewall S-3 to ceiling D-3), CULTURAL CENTER 140 (from four sidewall S-4s to four sidewall S-3s), CULTURAL CENTER 140 (from two sidewall S-4s to two sidewall S-3s), HALL 148 (added two ceiling D-2s), HALL 149 (added ceiling D-2), ROOM 151 (from ceiling D-2 to ceiling D-3) and ROOM 160 (from ceiling D-2 to ceiling D-3); changed furnace systems: moved Furnace F1 into new MECHANICAL 113, upsized ductwork for Furnace F-5 for future needs, rerouted outside air ductwork for Furnace F-6 (above ceiling of FOYER 131), moved Furnaces F10 and F11 (without ERV11) into new expanded area of MECHANICAL 204; clarified size of in-wall duct drops for registers R-1 and R-2; and relocated section references A/M301 and E/M302.</p> <p>GENERAL NOTES: Added Note 7.</p>	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
70	M102			UPPER MECHANICAL PLAN: Repositioned section references A/M301 and G/M301, eliminated section reference G/M302 ; revised ductwork layouts for Furnaces F6, F7a, F7b, F7c, F7d, F8a, F8b, F9, F10, and F11; added NOTE defining minimum clearances around ERV units; removed main floor level equipment and ductwork that is shown elsewhere.	2
71	M301, A/M301, B/M301, E/M301, F/M301, G/M301, H/M301, J/M301			Renumbered rooms, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect mechanical layout changes. SECTION: Revised to reflect mechanical layout changes. SECTION: Changed sidewall register in ROOM 119 (near Gridline 6) from R-3 to R-4. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling. SECTION: Changed ductwork routing above ceiling.	2
72	M302, A/M302, B/M302, C/M302, D/M302, E/M302			Renumbered rooms, additional wall height shown where roof structure has been raised 8 inches. SECTION: Revised to reflect reoriented equipment. SECTION: Revised to reflect reoriented equipment. SECTION: Revised to reflect repositioned section cut. SECTION: Revised to reflect reconfigured MECHANICAL 204. SECTION: Revised to reflect repositioned section cut.	2
73	A/M401, B/M401, C/M401, D/M401, E/M401, F/M401, (continued)			MECHANICAL ROOM 107 LARGE SCALE PLAN: Relocated plan and reassigned reference to new MECHANICAL ROOM 113 LARGE SCALE PLAN. MECHANICAL ROOM 119 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 107 LARGE SCALE PLAN. MECHANICAL ROOM 122 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 120 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised MECHANICAL ROOM 123 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN: Relocated plan and reassigned reference to revised EQUIPMENT PLATFORM MECH 202 LARGE SCALE PLAN. EQUIPMENT PLATFORM MECH 204 LARGE SCALE PLAN: Relocated plan and reassigned reference to EQUIPMENT PLATFORM MECH 203 LARGE SCALE PLAN.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
	G/M401, H/M401			MECHANICAL ROOM 157 LARGE SCALE PLAN: Deleted plan and reassigned reference to revised MECHANICAL ROOM 204 LARGE SCALE PLAN. MECHANICAL ROOM 165 166 LARGE SCALE PLAN: Changed Furnace from F12 to F13.	2
74	J/M501			TYPICAL ERV CONNECTION DETAIL: Added backdraft damper in main exhaust air duct and clarified elbow for return air entry into energy recovery ventilator.	2
75	F/M502, G/M502			CHAPEL RETURN AIR PLENUM: Added new detail. COMBINATION FILTER AND SUPPORT FRAME: Added new detail.	2
76	M601			EXHAUST FAN SCHEDULE: Relocated schedule (to Sheet M602). FURNACE SCHEDULE FAN UNIT SCHEDULE (GAS FIRED FURNACE): Retitled schedule and redesignated Furnace F12 to F13. CONDENSING UNIT SCHEDULE COMPRESSOR UNIT SCHEDULE (COMPRESSOR): Retitled schedule and redesignated Condensing Unit CU12 to CU13. DX COIL SCHEDULE: Redesignated Condensing Coil CC12 to CC13. ENERGY RECOVERY VENTILATOR: Deleted ERV9 , added ERV-UNIT 9 CONNECTIONS diagram. Relocated DESIGN CONDITIONS schedule (from Sheet M101).	2
77	M602			EXHAUST FAN SCHEDULE: Relocated schedule (from Sheet M602); changed schedule values of MIN. S.C.F.M. for EF1, EF2, EF4, EF5, EF9, and EF10; changed schedule values of MINIMUM WATTS for exhaust fan EF2 and EF9; changed SERVES ROOM numbers for exhaust fans EF5, EF6, EF7, EF8, EF9, EF10, and EF11. REGISTER, LOUVER & GRILLE SCHEDULE: Inserted new sidewall register R-2 and sidewall R-6; reassigned ceiling register R-3 (from R-2), sidewall register R-4 (from R-3), sidewall register R-5 (from R-4), sidewall register R-7 (from R-5), sidewall register R-8 (from R-6), sidewall register R-9 (from R-7), sidewall register R-10 (from R-8); deleted sidewall grille S-3 and louver L-9 ; reassigned sidewall grille S-3 (from S-4) and sidewall register L-9 (from L-10); changed schedule value of CFM RANGE for louver L-7; changed schedule values of NOMINAL SIZE for L-5, L-6, L-7, and L-8.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
78	ME101			EQUIPMENT PLATFORM MECHANICAL PLAN: Revised to reflect upper mechanical rooms changes. MAIN FLOOR PLAN: Revised to reflect floor plan changes and renumbered rooms. NOTES: Added note 9. SYMBOLS: Revised symbols legend.	2
79	ME201			ENERGY RECOVERY VENTILATOR WIRING: Revised wiring diagram (to include deleted ERV11). CONTROL EQUIPMENT: Revised schedule items significantly.	2
80	ME202			WIRING DIAGRAM (SYSTEMS F-7): Revised wiring diagram.	2
81	1/E101			LIGHTING PLAN: Revised lighting for changed restrooms area, courtyard access hall, cultural center vestibule, storage, upper equipment platform access, and renumbered rooms; deleted ante-proscenium lights on ceiling of CULTURAL CENTER 142 ; revised note references to coordinate with revised plan NOTES. NOTES: Revised Notes 4, 6, 8, 9, 10, 11; added new Notes 12 and 13.	2
82	1/E102			POWER PLAN: Revised power for changed restroom areas, courtyard access hall, and upper equipment platform access, and renumbered rooms, changed circuit number serving retractable basketball standard motor; revised note callouts to coordinate with revised plan NOTES. NOTES: Revised and added to notes.	2
83	1/E103, 2/E103			EQUIPMENT PLATFORM POWER PLAN: Added power for expanded equipment platform (near Gridline "F"); simplified depiction of revised/added power layouts in mechanical spaces. EQUIPMENT PLATFORM LIGHTING PLAN: Added lighting for expanded equipment platform (near Gridline "F"); simplified depiction of revised/added lighting layouts in mechanical spaces.	2
84	2/E501, 4/E501			CHAPEL LIGHT SWITCH COVER PLATE DETAIL: Eliminated "DOWN FRONT" switch in top cover plate. DIMMER SWITCH DETAIL: Deleted "ANTE PROSCENIUM LIGHTS" switches and reconfigured remaining switches.	2
85	E602			PANEL 'A': Changed electrical loading for Circuit A-24 and Total Loading for panel.	2
86	E801			ELECTRICAL NOTES: Added new Note 7.	2
87	A/E802			FLOOR PLAN: Revised to reflect floor plan changes and renumbered rooms.	2
88	A/E803			REFLECTED CEILING PLAN: Revised to reflect floor plan changes.	2

Item No.	Affected Sheet No's and Detail No's	Affected Spec. Section	SPC No.	Description	Priority Level
89	1/FA101, 2/FA101, 3/FA101			<p>FIRE ALARM PLAN: Changed fire alarm system for revised restrooms, courtyard access, cultural center storage and exit, and equipment platform access; added mechanical room, and renumbered rooms, removed depiction of mechanical equipment.</p> <p>EQUIPMENT PLATFORM FIRE ALARM PLAN: Revised to reflect mechanical space changes, simplified depiction of mechanical equipment.</p> <p>FIRE ALARM RISER DIAGRAM: Revised for renumbered rooms.</p>	2
90	K/TA600, L/TA600, M/TA600			<p>EQUIPMENT CABINET #1 REMOTE DETAIL: Relocated detail and reassigned reference to new REMOTE CONTROL DETAIL.</p> <p>CHAPEL REMOTE DETAIL: Relocated detail and reassigned reference to relocated EQUIPMENT CABINET #1 REMOTE DETAIL.</p> <p>Assigned new reference to relocated CHAPEL REMOTE DETAIL.</p>	2
91	TA604			<p>AUDIO, VIDEO, & DATA EQUIPMENT LIST: Added INTEGRATOR NOTES.</p>	2
92	TA700			<p>(Ku-BAND OPTION): Deleted redundant note below SATELLITE NOTES concerning locating dish within mechanical enclosure.</p>	2
93	C705			<p>SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.</p>	2
94	C706			<p>SITE CIVIL DETAILS FOR PERVIOUS CONCRETE GROUND WATER RECHARGEABLE BED: Added new option sheet.</p>	2

Standard Plan Drawing File Naming Conventions

Independence

(phased meetinghouse, stake center, and stake addition)

Plan Code	Drawing Prefix	Drawing Sheet Filename
IPC-MA-10-01	IMC	IMC-A202-option codes.dwg

Character #	Code	Meaning
-------------	------	---------

Plan Code Explanation

1-2	IP	Independence phased standard plan
3	A	50 chapel size
	B	90 chapel size
	C	130 chapel size (building phase sizes)
	D	170 chapel size
	E	230 chapel size
	[F]	[reserved – 300 chapel size]
4-5	MH	meetinghouse
	MA	meetinghouse addition (building types)
	SC	stake center
	SA	stake addition
6-8	09	year standard plan was initially developed
9-10	01+	standard plan version/release number

Drawing Prefix Explanation

1	I	Independence plan
2	M	meetinghouse
	A	(stake) addition (building types)
	S	stake center
3	A	50 chapel size
	B	90 chapel size
	C	130 chapel size (building phase sizes)
	D	170 chapel size
	E	230 chapel size
	[F]	[reserved – 300 chapel size]

Drawing Sheet Filename Explanation

1-3	IMC	standard plan drawing prefix
4-7(8)	A302 (ME101)	drawing sheet number – discipline code (can be two letters) and sheet sequence number
(8)-n	c1h3...	localization option codes (flexible string of two digit letter and number codes) – where applicable
n+1	.dwg	drawing format extension